						Bridge lı	nspection						
Bridge File Num	lumber 75197 -1 Bridge				Form Type			PSR					
Year Built/Year Supstr	r 1961/1961						Lot No.			Prior Biograph			
Bridge or Town Name KINUSO							Inspector Name		Brian Pientsch				
Located Over SWAN RIVER, 8.11.80.39, WAT					TERC	RS-ST	Inspector Class		BR CLS A				
Located On 2:48 C1 45.138								Assistant Name		Russel Vand	dersch	naaf	
Water Body Cl./	Year	2.10	71 101100				Assistant C			BR CLS B			
Navigabil. Cl./Ye							Inspection			12-Feb-2013			
Legal Land Loca		NF SE	C 11 TWP	73 RGE 10 V	V5M			Data Entry By Theresa Lacusta					
Longitude, Latitu			4:59, 55:18		VOIVI		Data Entry			10-Apr-2013			
Road Authority	uuc		a Transport				Reviewer I			Eric Carcou			
Contract Main.	\roa	CMAC	•	ation (Air)			Review Da	te		03-Apr-2013	3		
Clear Roadway/		9.1 /	0				Dept. Revi						
AADT/Year	Skew		/ 2012 / / \				Dept. Revi	ew Dat	te				
Road Classifica			/ 2012 (A)				Follow-Up	Ву					
			210-110										
Detour Length (		230	70	Ser		S 83		Train	00	3 106		. 0-0-0-0-0-	al Chara
Allowable Load	(i). Sin		IRDER	Ser		IRDER		Train		RDER		> On Critic	ember
Design Loading:		H	S20									> Primary	Span
					Р	osting l	nformation						
Required Load F		(t)		Single			Semi				Truc	k Train	
Posted Loading	(t)			Single			Semi			Truck Train			
Posted:	Lane	EB		At Junction	(Y/N)	No	In Adv	ance (`	Y/N)	No At Brid		ridge (Y/N)	No
Posted:	Lane	WE	3	At Junction	(Y/N)	No	In Adv	ance (`	Y/N)	No At B		ridge (Y/N)	No
Remarks	not re	equired											
Hazard Marker At Bridge (Y/N) Yes													
Remarks			Installe	d on approac	h rail p	osts. NE	,NW,SE kno	cked c	down.				
Other Sign Type	es		"Swan	River" inform	ation								
					U	tilities (l	Located at)						
Utility Attachme	nts												
Telephone	South	r/w					Gas						
Power	7 wire	North	r/w				Municipal						
Others	WSC	guage	@ NW				Problem (Y	//N)  I	No				
Remarks	Cond	uit atta	ched to insid	de face of No	rth gird								
							ch Road						
					Last		Explanation						
Horizontal Align					5	5	Curves at both approaches to bridge, driveway 35m west.  Bridge on a small crest curve.					st.	
Vertical Alignme	ent				6	6	No passing		0.000	. our vo.			
							Residence	40m V	V of b	ridge.			
					Holo in AO	Hole in ACP E approach 0.5mLx0.1nE EBLphoto							
Roadway Width (m) 10.300				2	noie in AC	r ⊏ ap	proac	T.UXJITIC.U II	11 <b>5 5 5</b>	o∟pnoto			
Approach Bump			V		3	3	45 5 @ \$	11.01. 54	2	9 NIC 0 OC			
Guardrail (Y/N) Yes			4	h.	Only 34.2n	n @ SV	N due	② NE & SE. to approach	- all c	orners have th	rie beams		
Guardrail		04.000		4	N	transition.	Missing	g 6 bo	olts @ connec	ction t	o bridge rail o	n East end	
<b>O</b> ( )		34.200				11-May-2011 Not FLEAT							
Current Standard (Y/N) No		:D DO\\\**			Snow cove								
Termination T	ype		TURNE	D DOWN	_	T -	SHOW COVE	i eu					
Drainage					7	7							
Approach Road	d Gene	ral Ra	ting		5	5							

						Supers	tructure
Bridge Comp	ponent						Explanation of Condition
	n : <b>PO, 3 Spa</b> ı	ns, Len	qths(n	n): 18.9-26.5-			•
Special Feat			<u> </u>	•			
Special Feature						6	Exterior strengthening - Coating on Galv. exterior strengthening rods
(Type : EXT LATER POST TENS)							has 100% failure.
Special Feature						X	
(Type:)							
Wearing Surface/Deck Top Detail Ratings							
	N (%)	1 (%)		2 (%)	3 (%)		Partly snow covered.
Last	10		)	0			
Now	20.0						
Wearing Surf	ace				8	8	HPC o/l in 2008. Fibre
	pe : <b>CONCRE</b>	ETE)					
(Thickness	•						
	ection Problem	n N	No				
Deck Top					N	N	
Deck Rideab	ility				8	8	
Deck Joints					7	7	New jts in 2008 rehab.
Temperatui	re (deg. C)	C	)				1
	Type : GLAN	D (WAE	ВО-МА	UER, TRANS	FLEX,	ETC))	
	e : GLAND (W	-					
Gap Size (mm) Gap Location						•	
75 Abut #1 West							
75 Pier #1							
78 Pier #2							
			Abut #	but #2 East			
Deck Drainag	ge				5	5	(Small local birdbath @ North side, 6 post from West abut09-Feb-
Drains Clog	gged (Y/N)		No				2009)
							Flat grade with 2% crosstall
Curbs/Media	n				8	N	Snow covered
(Curb Type	: Standard)						
Scaling (Pe		C	)				
Bridge Rail					9	N	
	LVANIZED ST	EEL B	RIDGE	TUBE)			
Bridge Rail P	osts				9	N	Snow covered
	LVANIZED PC	OST ST	EEL;G	ALVANIZED	POST		
Bridge Rail/P	osts Coating				9	N	
	LVANIZED)						
Sidewalk						Х	
Girder Detail	Ratings						
	N (count)	1 (cou	nt)	2 (count)	3 (cou	unt)	
Last							
Now							
Girders					6	6	
Cracking (Y	′/N)	1	No				
	ercent Area)	1	1				
(Number Of Girders : 15)							

		Sunars	structure
Bridge Component			Explanation of Condition
(Primary Span : PO, 3 Spans, Lengths(m):			· •
Diaphragms/Cross Frame	7	7	
Diaprinagina, cross Frame	,		
Bearings		9	New brgs @ P1 & P2.
Temperature (deg. C) 0			Neoprene pads with teflon plate.
(Expansion Type: REINFORCED NEOPRITEFLON AND STAINLESS STEEL)	ENE BEARING V	VITH	
·	NE CTOID DEAL		_
(Fixed Type : <b>PINNED BEARING;NEOPRI</b> Coating Adequate (Y/N) Yes	INE STRIP BEAT	XIIVG)	_
Functioning (Y/N) Yes			_
Deck Underside	6	6	Water staining near \$2 CE ald stains
	0	0	Water staining near S3 G5-old stains
Span Alignment Problems  Vertical (Y/N)  No			
· · ·			-
	6	6	
Superstructure General Rating	6	0	
		Subst	ructure
Bridge Component	Last	Now	Explanation of Condition
Abutments			
Bearing Seats/Caps	7	7	
(Type : CONCRETE)			
Backwalls/Breastwalls	7	7	
Wie muelle		N	Wide crack SWphoto
Wingwalls	4	IN IN	
			Snow covered
Piles	N	N	
Paint/Coating		X	
	X		
Abutment Stability	7	7	
Scour/Erosion	4	N	Erosion gully West headslope 0.5mDx0.3mWphoto
Scoul/E10SlOff	4	IN IN	
			Snow covered
Piers/Bents			
(Type : PIER-SOLID)		Ι_	Piercap rehabed in 2008.
Bearing Seats/Caps	7	7	-
(Type : CONCRETE)			Detrofit pier strengthing installed @ bath wines in 2000
(Total Number of Bearing Piles : 1:1) Pier Shaft/Piles	5	5	Retrofit pier strengthing installed @ both piers in 2008. Cracking in lower pierScaling @ base of pier 1.
	X	X	
Bracing/Struts/Sheathing	X	_ ^	
Nose Plate	5	5	
Paint/Coating	4	4	Nose plate rusting, pitting at waterline.
(Colour Description : )			_
(Colour Code : )		1	
Pier Stability	4	4	(West pier moving eastward. 09-Feb-09)
Scour	5	5	
Debris (Y/N) No			
Substructure General Rating	4	4	

Structure Usage									
		Last	Now	Explanation of Condition					
Channel									
(U/S Direction : S)			U/S bank has been eroded near vertical						
(D/S Direction: N)									
Alignment		5	5						
Bank Stability			5						
HWM (m below Top of Curb)	WM (m below Top of Curb) 2.0			2.8 m from bottom of girders.					
Drift (Y/N)	Yes			Grass on both piers.					
Slope Protection		4	4	Erosion gully W.headslope 0.5m deep.					
(Type:)									
Guidebank/Spurs		4	4	Timber crib spurs are rotten and falling over.					
Adequacy of Opening			4						
(Fish Compensation Measure 1	NONE)								
(Fish Compensation Measure 2	NONE)								
Channel General Rating		4	4						

75197 -1 Bridge

			Maintenance Recommer	ndations					
Inspector Recommendations	Year	Inspector Con	nments	Department Con	nments	Target Year	Est. Cost	Cat #	
REPAIR/REPLACE BRIDGE RAIL	2013	Add missing of carried over 1	connection bolts East approach. 1-May-2011						
GALVANIZE/PAINT BRIDGE RAIL									
SEAL CURBS									
PATCH DECK									
SEAL DECK									
OVERLAY DECK									
REPAIR/REPLACE DECK JOINTS									
RESET/ PAINT BEARINGS									
WASHING									
SHOTCRETE REPAIRS									
REPAIR ABUTMENT SCOUR/EROSION									
PLACE ADDITIONAL RIP RAP									
REMOVE DRIFT ACCUMULATION									
OTHER ACTION									
OTHER ACTION	2013	Fix hole in AC	CP EBL East approach.						
OTHER ACTION	2013		g hazard markers.						
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
Structural Condition Rating (Last/Now) (%)	55.6/55.	6 Suff	iciency Rating (Last/Now)	63.2/61.9	Est. Repl. Yr	2025	Maint. Red	qd. (Y/N)	Yes
Special Comments for Next Inspection Monitor pier movement.				Department Comments					
Maintenance Reviewed By				Date		E	Estimated Total	0	
Proposed Long-Term Strategy									
On 3-Year Program (Y/N)									
Proposed Action									

75197 -1	Bridge
----------	--------

Previous Inspector's Name	Brian Pientsch	Previous Assistant's Name	Russel Vanderschaaf	
Next Inspection Date	12-Nov-2014	Previous Inspection Date	11-May-2011	
Inspection Cycle (Default) (months)	21			
Comment				