

Bridge Culvert Inspection				
Bridge File Number	75214 -1 Bridge Culvert		Form Type	CUL1
Year Built	1960		Lot No.	3
Bridge or Town Name	DUCHESS		Inspector Name	Jon Davies
Located Over	EID - IRRIGATION C, WATERCRS-IC		Inspector Class	BR CLS B
Located On	36:08 C1 19.985		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	14-Jan-2012
Legal Land Location	NW SEC 30 TWP 21 RGE 14 W4M		Data Entry By	Alyssa Boynton
Longitude, Latitude	-111:56:30, 50:48:44		Data Entry Date	22-Feb-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Garry Roberts
Contract Main. Area	CMA23		Review Date	20-Jan-2012
Clear Roadway/Skew	11.1 / -14 deg. (LHF)		Dept. Reviewer Name	Tim Davies
AADT/Year	1,450 / 2010 (A)		Dept. Review Date	24-Feb-2012
Road Classification	RAU-211.8-110		Follow-Up By	
Detour Length (km)	10			

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	PI./Slab Thickness	Shape
1	MAIN	-	1200	SSP	48.8		12.0	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments				
Telephone			Gas	Crossing 500m North
Power	High voltage E., 3-wire, West		Municipal	
Others	Fiber optic cable East row.		Problem (Y/N)	No
Remarks				

Approach Road / Embankment

	Last	Now	Explanation of Condition
Horizontal Alignment	8	7	4:1 on east side, benched 3.0 m over barrel ends.
Vertical Alignment	7	7	
Roadway Width (m)	10.300		
Embankment	4	4	300mm DP erosion gully 5m long at D/S over pipe
Sideslope (:1)	3.0		
(Height of Cover(m) : 4.5)			
Guardrail (Y/N)	No		
Approach Road / Embankment General Rating	7	7	

Upstream End

Culvert Component	Last	Now	Explanation of Condition
Direction	E		East end.
End Treatment (Concrete, Steel, Others, None)	STEEL		
Headwall	X	X	
Collar	X	X	
Wingwalls	X	X	
(Shape :)			
Cutoff Wall	X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		X	7	1800mm Bevel has been installed and grouted into the existing pipe
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	100			
Scour Protection		8	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 250)				
Scour/Erosion		8	7	
Beavers (Y/N)	No			
Upstream End General Rating		8	7	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1200, Type: SSP)				
Barrel Last Accessible Date	14-Jan-2012			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		8	7	Has been lined with a 1200mm steel pipe
Measured Rise (mm)	1200			
Measured At Ring No.	3			
Sag (mm)	0			
Percent Sag	0			
Sidewall		8	7	
Measured Span (mm)	1200			
Measured At Ring No.	3			
Deflection (mm)	0			
Percent Deflection	0			
Floor		8	7	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	All foam sealed
Separation (mm)	70			
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		5	5	D/S bevel has isolated surface corrosion on roof only. No coating at liner minor corrosion with scaling throughout.
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1200, Type: SSP)				
Fish Passage Adequacy		X	4	High flow rate evident with perched invert D/S.
Baffle		X	X	
(Type :)				
Waterway Adequacy		7	5	
Icing (Y/N)		No		
Siltting (Y/N)		No		
Drift (Y/N)		No		
Barrel General Rating		8	7	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		West end.
End Treatment (Concrete, Steel, Others, None)		STEEL		
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		8	7	New 1800mm bevel has been installed and grouted into the existing pipe
Heaving (mm)		0		
Invert Above/Below Stream Bed		ABOVE		
Above/Below (mm)		400		
Scour Protection		3	3	2m long x 0.5m x 0.5m scour at South side of bevel
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 400)				
Scour/Erosion		3	3	
Beavers (Y/N)		No		
Downstream End General Rating		3	3	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	15m dia scour hole 30m u/s from steel pipe @ SE Some slumping u/s and d/s Concrete drop structure 50m u/s
Bank Stability		5	5	
HWM (m below Top of Culvert)		0.8		May 20/08 No visible HWM.
Drift (Y/N)		No		
Channel Bottom Degrading/Aggrading		DEGRADING		
Beavers (Y/N)		No		
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		7	7	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP	2012	3m3 rock and 2m3 clay at D/S erosion at bevel and embankment					
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	88.9/77.8	Sufficiency Rating (Last/Now) (%)	77.1/57.8	Est. Repl. Yr	2036	Maint. Req. (Y/N)	Yes
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Tom Carey		Previous Assistant's Name				
Next Inspection Date	14-Oct-2013		Previous Inspection Date	22-Jun-2010			
Inspection Cycle (Default) (months)	21						
Comment							