| | | | | | Brida | e Culve | art Inen | ection | | | | | | | |
|--------------------------------------------|--------------|------------------------------|------------------|----------------|--------|-------------------------------------------------------------------|------------------------------------------------------------|-----------------------|----------------------------------------|---------------|-----------------------|-------|--|--|--|
| Bridge File Number 75270 -1 Bridge Culvert | | | | | Billag | G Guive | Form Type | | CUL1 | | | | | | |
| Year Built 1987 | | | | | | Lot No. | | 4 | | | | | | | |
| Bridge or Town Name TURNER VALLE | | | | | | Inspector Name | | Jon Davies | | | | | | | |
| Located Over | | LINEHAM CREEK, 2.13.27.2.15, | | | | | Inspector Class | | | BR CLS B | | | | | |
| Located Over | \MATEDCDQ_QT | | | | | Assistant Name | | | DIT OLO B | | | | | | |
| Located On 546:02 C1 11.116 | | | | | | | Assistant Class | | | | | | | | |
| Water Body Cl./Year | | | | | | | Inspection Date | | 08-Feb-2013 | | | | | | |
| Navigabil. Cl./Year | | | | | | Data Entry By | | | Lauren Korte | | | | | | |
| Legal Land Location NE S | | | | | | | | | | 09-Mar-2013 | | | | | |
| Longitude, Latitude -1 | | -114.10.53 50.40.04 | | | | | | ntry Date ver Name | | Garry Roberts | | | | | |
| Road Authority | / | Alberta Transportation (AIT) | | | | | | Review Date | | 21-Feb-2013 | | | | | |
| Contract Main. | CMA27 | ∩MΛ27 | | | | | | Dept. Reviewer Name | | | | | | | |
| Clear Roadwa | y/Skew | 9 / -5 deg | 0 / 5 dog /I UE) | | | | | | Dept. Reviewer Name Dept. Review Date | | | | | | |
| AADT/Year | | 770 / 201 | 11 (A) | | | | Follow-Up By | | 13-Mar-2013 | | | | | | |
| Road Classific | ation | RCU-209 | 9-110 | | | | Follow- | | | | | | | | |
| Detour Length | (km) | 8 | | | | | | | | | | | | | |
| Bridge Culver | | nation | | | | | | | | | | | | | |
| Number of Cul | lverts | 1 | | | | | | | | | | | | | |
| Pipe # | Barrel | S | Span | pan Rise (or I | | Туре | | Length | | Corr. Profile | PI./Slab Thickness | Shape | | | |
| 1 | MAIN | - | | 1524 | | SP | | 75.6 | | 152X51 | 3.0 | ROUND | | | |
| Special Features | | | | | | | | | | | | | | | |
| Special Featur | res Comi | ment | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | Uti | ilities (L | ocated | at) | | | | | | | |
| Utility Attachm | | | | | | | | | 0 4 | DOM: | | | | | |
| Telephone South ditch. | | | | | | Gas South ROW. | | | | | | | | | |
| Power | South ROW. | | | | | | Municipal Park Law (VAN) Na | | | | | | | | |
| Others | | | | | | | Problem (Y/N) No | | | | | | | | |
| Remarks | | | | ۸۰ | aproo | oh Book | d / Emb | ankment | | | | | | | |
| | | | | A | | | | | Condi | tion | | | | | |
| Horizontal Alignment | | | | | 5 | 6 | Explanation of Condition On a horizontal & vertical curve. | | | | | | | | |
| Vertical Alignment | | | | | 6 | 6 | 1 | | | | | | | | |
| Roadway Width (m) 9.800 | | | | | | | | | | | | | | | |
| Embankment | | | | 5 | 6 | Rock lined erosion gullies at the NE and SE. Both side slopes are | | | | | | | | | |
| Sideslope (:1) | | | 3.0 | | | | 4:1. South sideslope has berm above 3:1 slope over pipe. | | | | | | | | |
| (Height of Cover(m): 10.4) | | | | | | | | | | | | | | | |
| Guardrail (Y/N) Yes | | | | | | | | | | | | | | | |
| Approach Road / Embankment General Rating | | | | | 5 | 6 | | | | | | | | | |
| | | | | | | Upstre | am Enc | | | | | | | | |
| Culvert Comp | onent | | | | Last | Now | Explar | nation of (| Condi | tion | | | | | |
| Direction | | | N | | North. | | | | | | | | | | |
| End Treatmen Others, None) | | ete, Steel, | STEEL | | | | | | | | | | | | |
| Headwall | | | Х | X | | | | | | | | | | | |
| Collar | | | | N | Х | | | | | | | | | | |
| Wingwalls | | | | Х | X | | | | | | | | | | |
| (Shape:) | | | | | | | | | | | | | | | |
| Cutoff Wall | | | | Х | X | | | | | | | | | | |

75270 -1 Bridge Culvert

| | | | Haratas | Ford |
|----------------------------------------------|----------------------|---------------|----------|--------------------------------------------|
| Culvert Component | | | | am End |
| Culvert Component Bevel End | | Last 6 | Now 6 | Explanation of Condition |
| Heaving (mm) | 0 | 0 | 0 | |
| Invert Above/Below Stream Bed | BELOW | | | |
| | 400 | | | |
| Above/Below (mm) | 400 | 7 | 7 | |
| Scour Protection | | 7 | 7 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 450) | | 7 | 7 | |
| Scour/Erosion | | 7 | 7 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 6 | |
| | | Brid | dge Cu | Ivert Barrel |
| Culvert Component | | | | Explanation of Condition |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | | | , Rise (mm): 1524, Type: SP) |
| Barrel Last Accessible Date | 08-Feb-2013 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type:) | | | | 1 |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | 8 | 8 | |
| Measured Rise (mm) | 1491 | | | |
| Measured At Ring No. | 6 | | | Estimate. General roof shape is very good. |
| Sag (mm) | 33 | | | |
| Percent Sag | 2 | | | |
| Sidewall | | 8 | 8 | Inward. |
| Measured Span (mm) | 1523 | | | |
| Measured At Ring No. | 8 | | | |
| Deflection (mm) | 1 | | | |
| Percent Deflection | 0 | | | |
| Floor | | 7 | N | Ice covered. |
| Bulge (mm) | 0 | | | P.R 7. |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 8 | 8 | |
| Separation (mm) | 0 | | | 1 |
| Longitudinal Seams | | 8 | 8 | |
| Total No. of Cracked Rings | 0 | | | 1 |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | 1N stagger. |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 8 | 8 | |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | No | | | |
| Camber POS/ZERO/NEG | ZERO | | | |
| Ponding (Y/N) | No | | | |

75270 -1 Bridge Culvert

| | | Brid | | Ivert Barrel | | | | | | |
|-----------------------------------------------|----------------------|-------|--------|----------------------------------------------------------------------------------|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | n (mm |): | , Rise (mm): 1524, Type: SP) | | | | | | |
| Fish Passage Adequacy | | Х | 5 | | | | | | | |
| Baffle | | Х | Х | | | | | | | |
| (Type:) | | | | | | | | | | |
| Waterway Adequacy | | 7 | 5 | | | | | | | |
| Icing (Y/N) | No | | | | | | | | | |
| Silting (Y/N) | No | | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | | |
| Barrel General Rating | | 8 | 8 | | | | | | | |
| | | | ownetr | ream End | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| Direction | | S | 11011 | South. | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | | |
| Headwall | | Х | Х | | | | | | | |
| Collar | | Х | Х | | | | | | | |
| Wingwalls | | Х | Х | | | | | | | |
| (Shape:) | | | | | | | | | | |
| Cutoff Wall | | Х | Х | | | | | | | |
| Bevel End | | 8 | 7 | Perched invert. | | | | | | |
| Heaving (mm) | 0 | | | | | | | | | |
| Invert Above/Below Stream Bed | ABOVE | | | | | | | | | |
| Above/Below (mm) | 1600 | | | | | | | | | |
| Scour Protection | | 4 | 4 | | | | | | | |
| (Type : RIP RAP) | | | | | | | | | | |
| (Avg. Rock Size(mm) : 500) | | | | | | | | | | |
| Scour/Erosion | | 4 | 4 | 6.0m long, 2m deep scour under bevel. Rock lined - some rock has been displaced. | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Downstream End General Ratio | ng | 4 | 4 | | | | | | | |
| | | S | tructu | re Usage | | | | | | |
| | | Last | Now | Explanation of Condition | | | | | | |
| Channel (U/S and D/S) | | | | | | | | | | |
| Alignment | | 8 | 8 | | | | | | | |
| Bank Stability | | 5 | 5 | | | | | | | |
| HWM (m below Top of Culvert) | | | | No HWM visible. | | | | | | |
| Drift (Y/N) | No | | | | | | | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | | | |
| (Fish Compensation Measure 2 : | · | | | | | | | | | |
| Channel General Rating | | 8 | 8 | | | | | | | |

| | | | | М | laintenance | Recommen | dations | | | | | | | |
|--------------------------------------------|-----------|-------------------------|--|-----------------------------------|-------------|----------|------------------------|--|-------------------|---|--------|------------|------------|-------|
| Inspector Recommendations | Ye | Year Inspector Comments | | | | | Department Comments | | | | | | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | ow) 88 |) 88.9/88.9 | | Sufficiency Rating (Last/Now) (%) | | st/Now) | 78.6/71.5 | | st. Repl. Yr 2033 | | N | /laint. Re | eqd. (Y/N) | No |
| Special Comments for Next Inspection | | | | | | | Department Comments | | | | | | | |
| Maintenance Reviewed By | | | | | | | Date | | | E | Estima | ited Tota | al O | |
| Proposed Long-Term Strategy | | | | | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | | | | |
| Previous Inspector's Name Jas | | su | | | | Previous | Assistant's Name | | | | | | | |
| Next Inspection Date | 08-May-20 | 016 | | | | Previous | Inspection Date | | 07-Nov-2009 | | | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | | | | | | | | |
| Comment | | | | | | | | | | | | | | |