

| Bridge Culvert Inspection | | | |
|---------------------------|------------------------------------|---------------------|---------------|
| Bridge File Number | 75369 -1 Bridge Culvert | Form Type | CULM |
| Year Built | 1963 | Lot No. | 2 |
| Bridge or Town Name | MILLET | Inspector Name | Owen Salava |
| Located Over | PIPESTONE CREEK, 5.47, WATERCRS-ST | Inspector Class | BR CLS A |
| Located On | 2:30 L1 12.008;2:30 R1 12.007 | Assistant Name | |
| Water Body Cl./Year | | Assistant Class | |
| Navigabil. Cl./Year | | Inspection Date | 20-Feb-2013 |
| Legal Land Location | NE SEC 16 TWP 47 RGE 25 W4M | Data Entry By | Marcia Chavez |
| Longitude, Latitude | -113:35:52, 53:03:41 | Data Entry Date | 08-Mar-2013 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | John O'Brien |
| Contract Main. Area | CMA17 | Review Date | 27-Feb-2013 |
| Clear Roadway/Skew | 21.6 / | Dept. Reviewer Name | Chris Black |
| AADT/Year | 24,410 / 2011 (A) | Dept. Review Date | 14-Mar-2013 |
| Road Classification | RAD-412.4-120 | Follow-Up By | |
| Detour Length (km) | 1 | | |

Bridge Culvert Information

| Number of Culverts | 4 | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|---------|
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | 2610 | 2877 | SPE | 76 | 152X51 | 3.5,3.5,3.5 | ELLIPSE |
| 2 | MAIN | 2610 | 2877 | SPE | 76 | 152X51 | 3.5,3.5,3.5 | ELLIPSE |
| 3 | MAIN | 2610 | 2877 | SPE | 76 | 152X51 | 3.5,3.5,3.5 | ELLIPSE |
| 4 | MAIN | 2610 | 2877 | SPE | 76 | 152X51 | 3.5,3.5,3.5 | ELLIPSE |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | |
|---------------------|--|---------------|----|
| Utility Attachments | | | |
| Telephone | | Gas | |
| Power | | Municipal | |
| Others | | Problem (Y/N) | No |
| Remarks | | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|--------|----------|----------|--------------------------|
| Horizontal Alignment | | 8 | 8 | In vertical sag curve. |
| Vertical Alignment | | 6 | 6 | |
| Roadway Width (m) | 21.600 | | | |
| Embankment | | 6 | 6 | |
| Sideslope (_ :1) | 4.0 | | | |
| (Height of Cover(m) : 4.2) | | | | |
| Guardrail (Y/N) | Yes | | | |
| Approach Road / Embankment General Rating | | 6 | 6 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|-------|------|-----|--------------------------|
| (Pipe # : 1, Span Type: Primary Span) | | | | |
| Direction | | E | | North culvert. |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |

| Upstream End | | | | |
|--|-------|----------|----------|--------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Span Type: Primary Span) | | | | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 6 | 6 | |
| Heaving (mm) | 150 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 200 | | | |
| Scour Protection | | 6 | N | Snow covered. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 6 | N | Snow covered. |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 6 | 6 | |

| Bridge Culvert Barrel | | | | |
|---|-------------|------|-----|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE) | | | | |
| Barrel Last Accessible Date | 20-Feb-2013 | | | North culvert. |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | N | 6 | Unable to measure due to ice. |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | (Est 5%. 15Jan2010). |
| Sag (mm) | | | | |
| Percent Sag | | | | |
| Sidewall | | N | 6 | (Span @ R16 = 2745, 135mm. R24 = 2766, 156mm. R30 = 2748, 138mm. 15Jan2010). Ice 1.2m from roof; rated what was visible. |
| Measured Span (mm) | 2770 | | | |
| Measured At Ring No. | 8 | | | |
| Deflection (mm) | 160 | | | |
| Percent Deflection | 6 | | | (6.1%. 15Jan2010). |
| Floor | | N | N | |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | N | 6 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | N | 6 | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |

| Bridge Culvert Barrel | | | | | |
|---|-------|----------|----------|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE) | | | | | |
| Coating | | N | 5 | Corrosion/scaling from waterline down. | |
| Corrosion By Soil (Y/N) | No | | | | |
| Corrosion By Water (Y/N) | Yes | | | | |
| Camber POS/ZERO/NEG | NEG | | | | |
| Ponding (Y/N) | No | | | | |
| Fish Passage Adequacy | | 7 | 7 | | |
| Baffle | | X | X | | |
| (Type :) | | | | | |
| Waterway Adequacy | | 7 | 7 | Minor. | |
| Icing (Y/N) | No | | | | |
| Silting (Y/N) | No | | | | |
| Drift (Y/N) | Yes | | | | |
| Barrel General Rating | | N | 6 | | |
| Downstream End | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | |
| (Pipe # : 1, Span Type: Primary Span) | | | | | |
| Direction | | W | | North pipe. | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | |
| Headwall | | X | X | | |
| Collar | | X | X | | |
| Wingwalls | | X | X | | |
| (Shape :) | | | | | |
| Cutoff Wall | | X | X | | |
| Bevel End | | 6 | 6 | | |
| Heaving (mm) | 150 | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | |
| Above/Below (mm) | 300 | | | | |
| Scour Protection | | 6 | N | Snow covered. | |
| (Type : RIP RAP) | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | |
| Scour/Erosion | | 6 | N | Snow covered. | |
| Beavers (Y/N) | No | | | | |
| Downstream End General Rating | | 6 | 6 | | |
| Upstream End | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | |
| (Pipe # : 2, Span Type: Secondary Span) | | | | | |
| Direction | | E | | 2nd from North. | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | |
| Headwall | | X | X | | |
| Collar | | X | X | | |

| Upstream End | | | | |
|--|-------|----------|----------|--------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Span Type: Secondary Span) | | | | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 6 | 6 | |
| Heaving (mm) | 150 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 200 | | | |
| Scour Protection | | 6 | N | Snow covered. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 6 | N | Snow covered. |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 6 | 6 | |

| Bridge Culvert Barrel | | | | |
|---|-------------|------|-----|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE) | | | | |
| Barrel Last Accessible Date | 20-Feb-2013 | | | 2nd from north. |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | N | 6 | Unable to measure due to ice. |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | | | | Est 5%. |
| Percent Sag | | | | |
| Sidewall | | N | 6 | (Span @ R16 = 2698, 88mm. R24 = 2696, 86mm. R30 = 2595, 15mm. 15Jan2010) - Ice to 1.4m of roof; rated visible. |
| Measured Span (mm) | 2729 | | | |
| Measured At Ring No. | 8 | | | |
| Deflection (mm) | 119 | | | (4.6%. 15Jan2010). |
| Percent Deflection | 5 | | | |
| Floor | | N | N | |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | N | 6 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | N | 6 | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |

| Bridge Culvert Barrel | | | | | |
|---|-------|----------|----------|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | |
| (Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE) | | | | | |
| Coating | | N | 5 | Corrosion/scaling from waterline down. | |
| Corrosion By Soil (Y/N) | No | | | | |
| Corrosion By Water (Y/N) | Yes | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | |
| Ponding (Y/N) | No | | | | |
| Fish Passage Adequacy | | 7 | 7 | | |
| Baffle | | X | X | | |
| (Type :) | | | | | |
| Waterway Adequacy | | 5 | 5 | Beaver dam @ R3 from W. | |
| Icing (Y/N) | No | | | | |
| Silting (Y/N) | No | | | | |
| Drift (Y/N) | Yes | | | | |
| Barrel General Rating | | N | 6 | | |
| Downstream End | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | |
| (Pipe # : 2, Span Type: Secondary Span) | | | | | |
| Direction | | W | | 2nd from North. | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | |
| Headwall | | X | X | | |
| Collar | | X | X | | |
| Wingwalls | | X | X | | |
| (Shape :) | | | | | |
| Cutoff Wall | | X | X | | |
| Bevel End | | 6 | 6 | | |
| Heaving (mm) | 150 | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | |
| Above/Below (mm) | 300 | | | | |
| Scour Protection | | 6 | N | Snow covered. | |
| (Type : RIP RAP) | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | |
| Scour/Erosion | | 6 | N | | |
| Beavers (Y/N) | Yes | | | | |
| Downstream End General Rating | | 6 | 6 | | |
| Upstream End | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | |
| (Pipe # : 3, Span Type: Secondary Span) | | | | | |
| Direction | | E | | 3rd from North. | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | |
| Headwall | | X | X | | |
| Collar | | X | X | | |

| Upstream End | | | | |
|--|----|----------|----------|--------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 3, Span Type: Secondary Span) | | | | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 6 | 6 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | | | | |
| Above/Below (mm) | 0 | | | |
| Scour Protection | | 6 | N | Snow covered. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 6 | N | Snow covered. |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 6 | 6 | |

| Bridge Culvert Barrel | | | | |
|---|-------------|------|-----|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 3, Secondary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE) | | | | |
| Barrel Last Accessible Date | 20-Feb-2013 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | N | 6 | Unable to measure due to ice. |
| Measured Rise (mm) | 2813 | | | |
| Measured At Ring No. | 8 | | | |
| Sag (mm) | 64 | | | (2.2%. 15Jan2010). |
| Percent Sag | 2 | | | |
| Sidewall | | N | 6 | Span @ R16, 2704, 94mm. R24 = 2704, 94mm. R30 = 2602, 8mm. |
| Measured Span (mm) | 2740 | | | |
| Measured At Ring No. | 8 | | | |
| Deflection (mm) | 130 | | | |
| Percent Deflection | 5 | | | |
| Floor | | N | N | Ice |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | N | 6 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | N | 6 | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |

| Bridge Culvert Barrel | | | | |
|---|-----|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 3, Secondary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE) | | | | |
| Coating | | N | 5 | Corrosion/scaling from waterline down. |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 7 | 7 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 7 | 7 | Minor. |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | Yes | | | |
| Barrel General Rating | | N | 6 | |

| Downstream End | | | | | |
|--|-------|----------|----------|--------------------------|--|
| Culvert Component | | Last | Now | Explanation of Condition | |
| (Pipe # : 3, Span Type: Secondary Span) | | | | | |
| Direction | | W | | 3rd from north. | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | |
| Headwall | | X | X | | |
| Collar | | X | X | | |
| Wingwalls | | X | X | | |
| (Shape :) | | | | | |
| Cutoff Wall | | X | X | | |
| Bevel End | | 6 | 6 | | |
| Heaving (mm) | 0 | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | |
| Above/Below (mm) | 300 | | | | |
| Scour Protection | | 6 | N | Snow covered. | |
| (Type : RIP RAP) | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | |
| Scour/Erosion | | 6 | N | Snow covered. | |
| Beavers (Y/N) | No | | | | |
| Downstream End General Rating | | 6 | 6 | | |

| Upstream End | | | | |
|--|-------|------|-----|--------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 4, Span Type: Secondary Span) | | | | |
| Direction | | E | | South pipe. |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |

| Upstream End | | | | |
|--|-------|----------|----------|--------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 4, Span Type: Secondary Span) | | | | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 6 | 6 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 200 | | | |
| Scour Protection | | 6 | N | Snow covered. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 6 | N | Snow covered. |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 6 | 6 | |

| Bridge Culvert Barrel | | | | |
|---|-------------|------|-----|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 4, Secondary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE) | | | | |
| Barrel Last Accessible Date | 20-Feb-2013 | | | South pipe. |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | N | 6 | Unable to measure due to ice. |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | | | | Est 5%. |
| Percent Sag | | | | |
| Sidewall | | N | 6 | Span @ R16 = 2721, 111mm. R24 = 2732, 122mm. R30 = 2655, 45mm. |
| Measured Span (mm) | 2738 | | | |
| Measured At Ring No. | 8 | | | |
| Deflection (mm) | 128 | | | |
| Percent Deflection | 5 | | | 4.9% |
| Floor | | N | N | Ice |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | N | 6 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | N | 6 | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |

| Bridge Culvert Barrel | | | | |
|---|------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 4, Secondary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE) | | | | |
| Coating | | N | 5 | Corrosion/scaling from waterline down. |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | ZERO | | | |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 7 | 7 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 7 | 7 | Minor. |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | Yes | | | |
| Barrel General Rating | | N | 6 | |

| Downstream End | | | | | |
|--|-------|----------|----------|--------------------------|--|
| Culvert Component | | Last | Now | Explanation of Condition | |
| (Pipe # : 4, Span Type: Secondary Span) | | | | | |
| Direction | | W | | South pipe. | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | |
| Headwall | | X | X | | |
| Collar | | X | X | | |
| Wingwalls | | X | X | | |
| (Shape :) | | | | | |
| Cutoff Wall | | X | X | | |
| Bevel End | | 6 | 6 | | |
| Heaving (mm) | 0 | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | |
| Above/Below (mm) | 300 | | | | |
| Scour Protection | | 6 | N | Snow covered. | |
| (Type : RIP RAP) | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | |
| Scour/Erosion | | 6 | N | Snow covered. | |
| Beavers (Y/N) | No | | | | |
| Downstream End General Rating | | 6 | 6 | | |

| Structure Usage | | | | |
|------------------------------|-----|------|-----|--------------------------|
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 7 | 7 | |
| Bank Stability | | 7 | 7 | |
| HWM (m below Top of Culvert) | | | | HWM not visible. |
| Drift (Y/N) | Yes | | | |

| Structure Usage | | | | |
|--|-----|----------|----------|--------------------------|
| | | Last | Now | Explanation of Condition |
| Channel Bottom Degrading/Aggrading | | | | Unknown. |
| Beavers (Y/N) | Yes | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 7 | 7 | |

| Maintenance Recommendations | | | | | | | |
|---|------------------|--|---------------------------|---------------|-----------|-------------------|-----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | 2013 | Remove beaver dam from pipe 2. | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 55.6/66.7 | Sufficiency Rating (Last/Now) (%) | 54.7/60.2 | Est. Repl. Yr | 2028 | Maint. Req. (Y/N) | Yes |
| Special Comments for Next Inspection | | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Owen Salava | | Previous Assistant's Name | | | | |
| Next Inspection Date | 20-Nov-2014 | | Previous Inspection Date | 11-Jul-2011 | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | |
| Comment | | | | | | | |