

Bridge Culvert Inspection				
Bridge File Number	75494 -1 Bridge Culvert		Form Type	CUL1
Year Built	1964		Lot No.	4
Bridge or Town Name	ROCKYFORD		Inspector Name	Jason Rusu
Located Over	WID - IRRIGATION C, WATERCRS-IC		Inspector Class	BR CLS A
Located On	21:12 C1 11.001		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	09-Aug-2012
Legal Land Location	NE SEC 15 TWP 25 RGE 24 W4M		Data Entry By	Lauren Korte
Longitude, Latitude	-113:15:42, 51:08:11		Data Entry Date	05-Sep-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Garry Roberts
Contract Main. Area	CMA30		Review Date	19-Aug-2012
Clear Roadway/Skew	11 / -45 deg. (LHF)		Dept. Reviewer Name	Tim Davies
AADT/Year	1,710 / 2011 (A)		Dept. Review Date	06-Sep-2012
Road Classification	RAU-211.8-110		Follow-Up By	
Detour Length (km)	3			

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	PI./Slab Thickness	Shape
1	MAIN	-	1800	MP	37.2	68X13	3.5	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments			
Telephone	West ditch.	Gas	
Power		Municipal	
Others	Water pipeline crosses road - 10m North.	Problem (Y/N)	No
Remarks			

Approach Road / Embankment

	Last	Now	Explanation of Condition
Horizontal Alignment	7	7	
Vertical Alignment	7	7	
Roadway Width (m)	11.000		
Embankment	7	7	
Sideslope (_ :1)	4.0		
(Height of Cover(m) : 2.5)			
Guardrail (Y/N)	Yes		
Approach Road / Embankment General Rating	7	7	

Upstream End

Culvert Component	Last	Now	Explanation of Condition
Direction	W		West.
End Treatment (Concrete, Steel, Others, None)	STEEL		
Headwall	X	X	
Collar	X	X	
Wingwalls	X	X	
(Shape :)			
Cutoff Wall	X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		5	5	
Heaving (mm)	75			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	450			
Scour Protection		6	6	Concrete filled bags. Ingrown.
(Type : CONCRETE)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		6	6	
Beavers (Y/N)	No			
Upstream End General Rating		5	5	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1800, Type: MP)				
Barrel Last Accessible Date	11-Nov-2010			Water to deep to enter. Viewed from ends.
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		5	N	P.R 5.
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)	120			
Percent Sag	6			
Sidewall		5	N	P.R 5.
Measured Span (mm)	1920			
Measured At Ring No.	3			
Deflection (mm)	120			
Percent Deflection	7			
Floor		N	N	
Bulge (mm)	0			
Measured At Ring No.	3			
Abrasion (Y/N)				
Circumferential Seams		6	N	
Separation (mm)	50			
Longitudinal Seams		X	N	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	0			
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		4	N	P.R 4. (Corrosion with heavy scaling along sidewall) 11-Nov-2010
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1800, Type: MP)				
Fish Passage Adequacy		X	X	
Baffle		X	X	
(Type :)				
Waterway Adequacy		6	6	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		5	N	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		East.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		5	5	
Heaving (mm)	200			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	500			
Scour Protection		4	4	Concrete bags scattered. Ingrown.
(Type : CONCRETE)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		4	4	Erosion due to cattle @ NE.
Beavers (Y/N)	No			
Downstream End General Rating		4	4	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		5	5	
Bank Stability		5	5	
HWM (m below Top of Culvert)	0.3			None visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	AGGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		5	5	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	55.6/55.6	Sufficiency Rating (Last/Now) (%)	56.1/56.4	Est. Repl. Yr	2015	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Jason Rusu		Previous Assistant's Name				
Next Inspection Date	09-May-2014		Previous Inspection Date	11-Nov-2010			
Inspection Cycle (Default) (months)	21						
Comment							