							:	Bridge In	spec	ction						
Bridge File Num	Bridge File Number 00756 S-2 Bridge							J	Forn	n Type			PSR			
Year Built/Year 1993/1993								Lot I	No.			2				
Supstr Bridge or Town Name FORT MACLEOD								Insp	Inspector Name G			Garry Roberts				
Bridge or Town	Name						DODE OT			Inspector Class		BR CLS A				
Located Over OLDMAN RIVER, 2.12, WATERO					ATERC	KCKS-51			Assistant Name							
Located On 2:08 L1 1.124									Assistant Class							
Water Body CI./Year						Inspecti				tion Date 26-Sep-2011						
Navigabil. Cl./Year					20.14/484			Data Entry By Erin Roberts								
Legal Land Location SW SEC 10 TWP 9 RGE 26 W4					26 W4M			Data Entry Date 11-Nov-2011								
Longitude, Latitude -113:27:03, 49:43:14 Road Authority Alberta Transportation (AIT)					- \			Reviewer Name Tom Carey								
Road Authority	\			ransporta	ition (Ai	1)			Revi	iew Dat	:e		07-Oct-2011			
Class Bandway		CMA							Dep	t. Revie	wer Na	ame	Tim Davies			
Clear Roadway/	Skew	12.5		240 (4)					Dep	t. Revie	w Date)	17-Nov-201	1		
AADT/Year Road Classificat	ion			010 (A)					Follo	ow-Up E	Зу					
Detour Length (1)- 4 12.	.4-130					-							
Allowable Load		-	CS1	28		Semi	CS	CS2 49		Train CS		3 62		> On Critical Spans >Critical Member		
Design Loading:			CS75	 50		<u> </u>						1			> Primary Span	
z ceigii zeaaiiigi			0010				Po	sting Ir	nform	nation					2 Timery	opan
Required Load F	Posting	(t)			Single					Semi			Truck Train			
-	Posted Loading (t)				Single					Semi			Truck Train			
Posted:	Lane	N	NB			At Junction (Y/N)			In Advance (Y/N		/N)		At Bridge (Y/N)			
Posted:	Lane				tion (Y/N	-		In Advance (Y/N)		No	At Bridge (Y/N)		No			
Remarks Not req.					·					·						
Hazard Marker At Bridge (Y/N) No																
Remarks																
Other Sign Types Extreme Caution, mus			n, must e	exit,	Obey S	peed	Limit, F	reewa	y en	ds.						
							Ut	ilities (L	ocat	ed at)						
Utility Attachmer	nts								1							
Telephone	hone WEST R/W							Gas								
Power									Mun	icipal						
Others									Problem (Y/N) No							
Remarks																
								Approa								
						La	ast	Now	Explanation of Condition Curve to North							
Horizontal Aligni							7	7	Cur	e to No	ortn					
Vertical Alignme				10.500			8	8	OI:1	Slight settlement @ North and trans crack						
Roadway Width	` '			12.500					Nort	nt settle h appro	inent @ bach ap	No يو peai	orth and trans rs to have be	crack en fille	c ed with concre	te under
Approach Bump	Approach Bump				5	5	North approach appears to have been filled with concrete under slabs									
Guardrail (Y/N)				Yes					11m	long w	ith flare	enc	ds @ South.			
Guardrail							4	4	Wro	ng lap a	at NE, S	SE a	nd SW.			
Length (m)				99.000						nsition b thriebea		ınsta	alled at NW.			
Current Stand	•	N)		No												
Termination Ty	ype			TURNE	D DOW	N										
Drainage							6	6								
Approach Road	d Gene	ral R	Rating	J			7	7								

Superstructure											
Bridge Comp	oonent				Last		Explanation of Condition				
(Primary Spa	n : DBC, 4 Sp	ans, Le	engths	(m): 31-36-36	-31, A-	Ident N	lumber:)				
Special Feat	ures										
Special Featu	ıre					X					
(Type:)	(Type:)										
Special Featu	ıre					X					
(Type:)	(Type:)										
Wearing Surface/Deck Top Detail Ratings											
	N (%) 1 (%) 2 (%)										
Last	0	_	0	0		0					
Now	0.0 0.0 0.0					0.0					
Wearing Surf	ace				7	7	Chipcoat				
	/pe : ACP - C 0	ONVEN	TIONA	L CHIP SEAL	COA	Γ)					
(Thickness)											
Lateral Conn (Y/N)	ection Problen	n 1	No .								
Deck Top					N	N					
Deck Rideabi	ility				7	7					
Deck Joints					4	3	At least 12 broken welds at North abut finger joint				
Temperatur	re (deg. C)	3	20		r						
(Expansion	(Expansion Type : GLAND (WABO-MAUER, TRANS ETC);FINGER PLATES)										
Gap Size (r			Gap I	ocation							
60	,		S. Abı								
165				ut- finger joint							
Deck Drainag	ie				5	6					
Drains Clog		,	Yes								
Curbs/Mediar	, , , , , , , , , , , , , , , , , , ,				8	7					
	: Standard)										
Scaling (Pe		()								
Bridge Rail					8	8					
	LVANIZED ST	TEEL B	RIDGE	TUBE)			1 hont A/B at Sp. 1. SW				
Bridge Rail P					7	7	1 bent A/B at Sp.1- SW				
	LVANIZED PO	OST ST	EEL;G	ALVANIZED		1					
Bridge Rail/P	osts Coating				7	7					
Sidewalk	(Type : GALVANIZED) Sidewalk					Х					
Girder Detail	Girder Detail Ratings										
N (count) 1 (count) 2 (count)					3 (cou	ınt)					
Last 0 0 0						0					
Now 0 0 0						0					
Girders		<u> </u>			5	5	Cracks at CIP section over				
Cracking (Y	′/N)	,	Yes		3	J	piers.				
	ercent Area))				HAIRLINE DIAGONAL CRACKS IN WIDE WEB SECTION OF				
(Number Of C	·		,				GIRDERS SEEN @ ABUTS.				
(Tallibol Of C	240.0 . 44)					11 girder lines- continuous					

				structure				
Bridge Component		Last	Now	Explanation of Condition				
(Primary Span : DBC, 4 Spans,	Lengths(m): 31-36-36-	-31, A-I	ldent N	lumber:)				
Diaphragms/Cross Frame		8	8					
Bearings			5	PINS BENT TOWARDS STREAM 50mm @ North.				
Temperature (deg. C)	20							
(Expansion Type : REINFORC TEFLON AND STAINLESS ST	ED NEOPRENE BEAR	ING W	/ITH	North Bearing plates only bear 200mm on 250mm wide neoprene pads - not bearing 50mm - still functional				
(Fixed Type : REINFORCED N TEFLON AND STAINLESS ST	EOPRENE BEARING	WITH		pads not bearing somm sum functional				
Coating Adequate (Y/N)	Yes							
Functioning (Y/N) Yes								
Deck Underside		8	8					
Stains (Percent Area)	0							
Span Alignment Problems								
Vertical (Y/N)	No							
Horizontal (Y/N)	No							
Superstructure General Rating		5	5					
Caporon actars Concrar realing								
			Subst	ructure				
Bridge Component		Last	Now	Explanation of Condition				
Abutments								
Bearing Seats/Caps		8	8					
(Type : CONCRETE)								
Backwalls/Breastwalls		8	8					
Wingwalls		8	7					
Piles		N	N	Buried.				
Paint/Coating		5	5					
Abutment Stability		7	7					
Scour/Erosion		7	7					
Piers/Bents								
(Type : PIER-SOLID)								
Bearing Seats/Caps		8	8					
(Type : CONCRETE)								
(Total Number of Bearing Piles :	0:0:0)							
Pier Shaft/Piles		9	8					
Bracing/Struts/Sheathing		Х	Х					
Nose Plate		8	8					
Paint/Coating		8	7	Galvanized				
(Colour Description :)								
(Colour Code :)								
Pier Stability		9	8					
				1.				
Scour		N	7	Ice				
Debris (Y/N)	Yes			Drift at P1 and P2				
Substructure General Rating	Substructure General Rating							

		re Usage							
			Now	Explanation of Condition					
Channel									
(U/S Direction : W)		Flow strikes north bank and is going behind NW guidebank.							
(D/S Direction : E)									
Alignment		4	4						
Bank Stability		4	4	Cut Near to spur @ NW Vertical banks u/s.					
HWM (m below Top of Curb)	IWM (m below Top of Curb) 3.0			Medium and large drift at piers & @ NW bank & Small drift HWM @					
Drift (Y/N)	Yes			banks.					
Slope Protection		7	7						
(Type : CONCRETE ; RIP RAP)								
Guidebank/Spurs		8	8						
Adequacy of Opening		7	7						
(Fish Compensation Measure 1 :	NONE)								
(Fish Compensation Measure 2:	NONE)								
Channel General Rating		4	4						

Bridge Inspection & Maintenance System (Web 2005)

00756 S-2 Bridge

			Maintenanc	e Recommend	ations						
Inspector Recommendations	Year	Year Inspector Comments				omments	Target Year	Est. Cost	Cat #		
REPAIR/REPLACE BRIDGE RAIL											
GALVANIZE/PAINT BRIDGE RAIL											
SEAL CURBS											
PATCH DECK											
SEAL DECK											
OVERLAY DECK											
REPAIR/REPLACE DECK JOINTS	2011	Weld find others	ngers at north joint (x12)	- check all							
RESET/ PAINT BEARINGS	2012	Reset N	lorth abut bearings								
WASHING											
SHOTCRETE REPAIRS											
REPAIR ABUTMENT SCOUR/EROSIG	NC										
PLACE ADDITIONAL RIP RAP	2012	50m3 C	I.3 at NW								
REMOVE DRIFT ACCUMULATION	2011										
OTHER ACTION											
OTHER ACTION											
OTHER ACTION											
OTHER ACTION											
Structural Condition Rating (Last/No. (%)	ow) 72.2/7	72.2/72.2 Sufficiency Rating (Last/Now (%)			64.7/64.6 Est. Repl. Yr 2059		2059	Maint. Red	ıd. (Y/N)	Yes	
Special Comments for Next Inspection					Department Comments						
Maintenance Reviewed By					Date				Estimated Total	0	
Proposed Long-Term Strategy										,	
On 3-Year Program (Y/N)											
Proposed Action											
Previous Inspector's Name Garry		Garry Roberts Previo				Assistant's Name					
Next Inspection Date 26-Ju				Previous	Inspection Date 22-Jan-2010						
Inspection Cycle (Default) (months)	21										
Comment											