| Bridge Culvert Inspection | | | | | | | | | | | | | | |
|---|--|---------------|------------|-------------------|--------------------------|---|------------------|--------------------------|----------------|-----------------------|---------|--|--|--|
| Bridge File Number | Bridge File Number 75740 -1 Bridge Culvert | | | | | Form Type | | | CUL1 | | | | | |
| Year Built | 1963 | | | Lot No. | | | 1 | | | | | | | |
| Bridge or Town Name | PATRICIA | | | | | Inspector Name | | | Tom Carey | | | | | |
| Located Over | EID - IRRIGATION C, WATERCE | | | | | | | | BR CLS A | | | | | |
| Located On | 876:02 C | | | | Assistant Name | | | | | | | | | |
| Water Body Cl./Year | | | | | Assistant Class | | | | | | | | | |
| Navigabil. Cl./Year | | | | | | Inspection Date | | | 15-Feb-2010 | | | | | |
| Legal Land Location | SW SEC | 30 TWP 19 R | GE 12 W | 4M | | | | | Kelsey Roberts | | | | | |
| Longitude, Latitude | -111:39:5 | 9, 50:37:57 | | | | | | | 23-Mar-2010 | | | | | |
| Road Authority | | ransportation | (AIT) | | | Reviewer Name | | | Garry Roberts | | | | | |
| Contract Main. Area | CMA23 | | · / | | | Review Date | | | 24-Feb-2010 | | | | | |
| Clear Roadway/Skew | 10.5 / 10 | deg. (RHF) | | | | Dept. Reviewer Name | | | Lorenz Bohnert | | | | | |
| AADT/Year | 200 / 200 | | | Dept. Review Date | | | | 26-Mar-2010 | | | | | | |
| Road Classification | RLU-209 | | | Follow-Up By | | | | 20 Mai 2010 | | | | | | |
| Detour Length (km) | 30 | | | | | r ollow-op by | | | | | | | | |
| Bridge Culvert Information | | | | | | | | | | | | | | |
| Number of Culverts 1 | | | | | | | | | | | | | | |
| Pipe # Barrel | S | pan | Rise (or I | Dia.) | Туре | | Length | | Corr. Profile | Pl./Slab Thickness | Shape | | | |
| 1 MAIN | 2 | 025 | 2240 | | SPE | | 56.6 | | 152X51 | 3.0 | ELLIPSE | | | |
| Special Features | | | | | ' | | - | | | | | | | |
| Special Features Comment Hazard Markers | | | | | | | | | | | | | | |
| Openial i catales confinent i l'azaid ivialiteis | | | | | | | | | | | | | | |
| | | | | Uti | lities (L | ocated | at) | | | | | | | |
| Utility Attachments | | | | | | | | 1 | | | | | | |
| Telephone | | | Gas | | | | | | | | | | | |
| Power 3 WIR | RED EAST | | | Municipal | | | | | | | | | | |
| Others | | | | | | Proble | Problem (Y/N) No | | | | | | | |
| Remarks | | | | | | | | | | | | | | |
| | | | | i i | | | ankment | | _ | | | | | |
| | | | | | | | | Explanation of Condition | | | | | | |
| Horizontal Alignment | | | | 8 | 8 | In sag curve (Minor erosion @ NE) 1999/01/08- snow | | | | | | | | |
| Vertical Alignment | | | 5 | 5 | · | | | | | | | | | |
| Roadway Width (m) 10.500 | | | | | | | | | | | | | | |
| Embankment | | I | | N | N | Snow | | | | | | | | |
| Sideslope (:1) | Sideslope (:1) 3.0 | | | | | - | | | | | | | | |
| (Height of Cover (m) | (Height of Cover (m): 7.2) | | | | | | | | | | | | | |
| Guardrail (Y/N) | | No | | | | | | | | | | | | |
| Approach Road / Emi | bankment | General Rati | ing | 5 | 5 | | | | | | | | | |
| | | | | | Upstre | am End | | | | | | | | |
| Culvert Component | | | Last | Now | Explanation of Condition | | | | | | | | | |
| Direction | | | W | | WEST | | | | | | | | | |
| End Treatment (Concrete, Steel, STEEL Others, None) | | | | | | | | | | | | | | |
| Headwall | | | | Х | Х | | | | | | | | | |
| Collar | | | Х | Х | | | | | | | | | | |
| Wingwalls | | | | Х | Х | | | | | | | | | |
| (Shape:) | | | | | | | | | | | | | | |
| Cutoff Wall | | | Х | Х | | | | | | | | | | |

75740 -1 Bridge Culvert

| Upstream End | | | | | | | | | | |
|--|-----------------|------------|--------|---|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| Bevel End | | N | N | snow covered | | | | | | |
| Heaving (mm) | 200 | | | | | | | | | |
| Invert Above/Below Stream Bed | | | | | | | | | | |
| Above/Below (mm) | 300 | | | | | | | | | |
| Scour Protection | 1000 | N | N | Snow covered | | | | | | |
| (Type:) | | | | (Minor scour around bevel end) | | | | | | |
| (Avg. Rock Size (mm):) | | | | - | | | | | | |
| Scour/Erosion | | N | N | snow covered | | | | | | |
| GCGGI/E1GSIGII | | '\ | '` | Show covered | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Upstream End General Rating | ' | 6 | N | | | | | | | |
| | | Rri | dae Cu | lvert Barrel | | | | | | |
| Culvert Component | | | | Explanation of Condition | | | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN | | | · · · | | | | | | |
| Barrel Last Accessible Date | 15-Feb-2010 | - 1 (11111 | , | ,,, ., ., ., ., | | | | | | |
| Dairoi Last Accessible Date | 10 1 00-2010 | | | | | | | | | |
| Special Features | | | | | | | | | | |
| Special Feature | | | | | | | | | | |
| (Type:) | | | | | | | | | | |
| Special Feature | | | | | | | | | | |
| (Type:) | | | | | | | | | | |
| Roof | | 3 | 3 | ESTIMATE | | | | | | |
| Measured Rise (mm) | | | | | | | | | | |
| Measured At Ring No. | | | | | | | | | | |
| Sag (mm) | 250 | | | | | | | | | |
| Percent Sag | 11 | | | | | | | | | |
| Sidewall | | 3 | 3 | Deflection unchanged & appears stable | | | | | | |
| Measured Span (mm) | 2300 | | | Democrati unionaligios is apposito diable | | | | | | |
| Measured At Ring No. | 2 | | | - | | | | | | |
| Deflection (mm) | 275 | | | | | | | | | |
| Percent Deflection | 13 | | | - | | | | | | |
| | 13 | N | NI NI | lee covered | | | | | | |
| Floor Bulge (mm) | | N | N | Ice covered | | | | | | |
| Measured At Ring No. | | | | | | | | | | |
| | | | | | | | | | | |
| Abrasion (Y/N) | | | | | | | | | | |
| Circumferential Seams | | 6 | 6 | - | | | | | | |
| Separation (mm) | | | | | | | | | | |
| Longitudinal Seams | | 6 | 6 | | | | | | | |
| Total No. of Cracked Rings | 0 | | | | | | | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | | | | | | | |
| Proper Lap (Y/N) | No | | | | | | | | | |
| Longitudinal Stagger (Y/N) | No | | | | | | | | | |
| Coating | | 4 | 4 | FLAKING CORROSION WITH SOME PITTING. | | | | | | |
| Corrosion By Soil (Y/N) | Yes | | | 1 | | | | | | |
| Corrosion By Water (Y/N) | Yes | | | | | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | | | |
| | | | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | | |

| Bridge Culvert Barrel | | | | | | | | | | | |
|--|-----------|------|--------|---|--|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | | |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2025, Rise (mm): 2240, Type: SPE) | | | | | | | | | | | |
| Fish Passage Adequacy | | X | X | | | | | | | | |
| Baffle | | | Х | | | | | | | | |
| (Type:) | | | | | | | | | | | |
| Waterway Adequacy | | | 6 | | | | | | | | |
| Icing (Y/N) | No | | | | | | | | | | |
| Silting (Y/N) | No | | | | | | | | | | |
| Drift (Y/N) | | | | | | | | | | | |
| Barrel General Rating | | 3 | 3 | | | | | | | | |
| Downstream End | | | | | | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | | |
| Direction | | E | | EAST | | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | | | |
| Headwall | | X | X | | | | | | | | |
| Collar | | | Х | | | | | | | | |
| Wingwalls | | Х | Х | | | | | | | | |
| (Shape:) | | | 1 | | | | | | | | |
| Cutoff Wall | | X | X | | | | | | | | |
| Bevel End | | | N | (Bent & Rusted - minor) Snow covered | | | | | | | |
| Heaving (mm) | | | | Onlow Covered | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | | | |
| Above/Below (mm) 100 | | | 1 | | | | | | | | |
| Scour Protection | | N | N | Snow Covered | | | | | | | |
| (Type:) | | | | | | | | | | | |
| (Avg. Rock Size (mm):) | | N | | | | | | | | | |
| Scour/Erosion | | | N | Snow Covered | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | | |
| Downstream End General Ratio | ng | 5 | N | | | | | | | | |
| | | S | tructu | re Usage | | | | | | | |
| | | Last | | Explanation of Condition | | | | | | | |
| Channel (U/S and D/S) | | | | | | | | | | | |
| Alignment | | | 9 | (SE & NE BANK SLUMPING. STEEP CUT) | | | | | | | |
| Bank Stability | | | 3 | NE eroded 8mx2m deep. SE, NW, SW- snow covered | | | | | | | |
| HWM (m below Top of Culvert) | | | | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | | | | | | | | |
| Beavers (Y/N) No | | | | | | | | | | | |
| (Fish Compensation Measure 1 : | | | | | | | | | | | |
| (Fish Compensation Measure 2 : NONE) | | | 1 | | | | | | | | |
| Channel General Rating | | | 3 | | | | | | | | |

75740 -1 Bridge Culvert

| | | | | Maintenance | Recommend | lations | | | | | | |
|--|--|-------------------------|--|-----------------------------|-----------|------------------------|-------------|-------------------|-------------|----------------|------------|----|
| Inspector Recommendations | | Year Inspector Comments | | | | Department Cor | mments | | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | | |
| OTHER ACTION | | 2010 | Grrom & fill NE canal slope - 20m3 olay. | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | | 33.3/33. | 3 | Sufficiency Rating (Las (%) | st/Now) | 48.9/47.3 | Est. | st. Repl. Yr 2020 | | Maint. Re | eqd. (Y/N) | No |
| Special Comments for Next Inspection | | | | | | Department Comments | | | | | | |
| Maintenance Reviewed By | | | | | | Date | | | Е | Estimated Tota | I 0 | |
| Proposed Long-Term Strategy | | | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | | |
| Previous Inspector's Name T | | Tim Davies | | | Previous | ious Assistant's Name | | | | | | |
| Next Inspection Date | | 15-May-2013 | | | Previous | Inspection Date | 20-Feb-2007 | | | | | |
| Inspection Cycle (Default) (months) | | | | | | | | | | | | |
| Comment | | | | | | | | | | | | |