75954 -1 Bridge Culvert

| Bridge Culvert Inspection | | | | | | | | | | | | | | |
|--|---------|----------|-------------------|----------|--------------|------------|-----------------|-----------------|----------|---------------|-----------------------|-------|--|--|
| Bridge File Number 75954 -1 | | | -1 Bridge Culvert | | | | Form T | Form Type CUL1 | | | | | | |
| Bridge File Number 75954 -1 Bridge Culvert Year Built 1999 Bridge or Town Name GLENWOOD Located Over UID - IRRIGATION C, WATE Located On 505:02 C1 24.879 Water Body Cl./Year Navigabil. Cl./Year Legal Land Location SW SEC 33 TWP 4 RGE 27 Longitude, Latitude -113:35:17, 49:20:22 Road Authority Alberta Transportation (AIT) Contract Main. Area CMA25 Clear Roadway/Skew 8 / 10 deg. (RHF) AADT/Year 550 / 2011 (A) Road Classification RCU-209-110 Detour Length (km) 5 Bridge Culvert Information Number of Culverts 1 | | | | | | | Lot No | | | 4 | | | | |
| Bridge or Town | Name | GLENV | VOOD | | | | Inspec | tor Name | | Jason Rusu | | | | |
| Located Over | | UID - IF | RRIGATION C, | WATERC | RS-IC | | Inspector Class | | BR CLS A | | | | | |
| Located On | | 505:02 | C1 24.879 | | | | Assista | nt Name | | | | | | |
| Water Body Cl. | /Year | | | | | | | Assistant Class | | | | | | |
| Navigabil. Cl./Y | 'ear | | | | | | Inspec | tion Date | | 10-Jun-2012 | | | | |
| Legal Land Loc | ation | SW SE | C 33 TWP 4 RC | SE 27 W4 | М | | Data E | ntry By | | Erin Roberts | | | | |
| Longitude, Latit | tude | -113:35 | :17, 49:20:22 | | | | Data E | ntry Date | ! | 25-Jul-2012 | | | | |
| Road Authority | | Alberta | Transportation | (AIT) | | | Review | er Name | ! | Garry Roberts | | | | |
| Contract Main. | Area | CMA25 | | | | | Review | / Date | | 10-Jul-2012 | | | | |
| Clear Roadway | //Skew | 8 / 10 d | eg. (RHF) | | | | Dept. F | Reviewer | Name | Tim Davies | | | | |
| AADT/Year | | | ` , | | | | · · | Review Da | ate | 30-Jul-2012 | | | | |
| Road Classifica | | | 09-110 | | | | Follow- | Up By | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | T. | T | | | | |
| Pipe # | Barrel | | Span | Rise (or | r Dia.) Type | | | Length | | Corr. Profile | PI./Slab Thickness | Shape | | |
| 1 | MAIN | | - | 2700 | | MP | | 35.5 | | 125X26 | 2.8,2.8,2.8 | ROUND | | |
| Special Feature | es | | | | | | | | | | | | | |
| Special Feature | | | | | | | | | | | | | | |
| | | | | | 1.14 | ilitios (I | ocated | at) | | | | | | |
| Utility Attachme | ents | | | | Oti | iliues (L | -ocated | at) | | | | | | |
| Telephone East Ditch Gas | | | | | | | | | | | | | | |
| Power | | | Nest, 1 wire 10 | Om Fast | | | Munici | nal | | | | | | |
| Others 1 Wire 100m West, 1 wire 100m East Fiber optics West Row | | | | | | | m (Y/N) | No | | | | | | |
| Remarks | | | | | | | | (') | | | | | | |
| Approach Road / Embankment | | | | | | | | | | | | | | |
| | Last | Now | Explan | ation of | Condi | tion | | | | | | | | |
| Horizontal Alignment | | | | | 7 | 7 | Curve | 200m Eas | st. | | | | | |
| Vertical Alignment | | | | 8 | 8 | | | | | | | | | |
| Roadway Width | n (m) | | 7.800 | | | | | | | | | | | |
| Embankment | | | | | 7 | 7 | | | | | | | | |
| Sideslope (| _:1) | | 4.0 | | | | | | | | | | | |
| (Height of Co | ver(m): | 1.8) | | | | | | | | | | | | |
| Guardrail (Y/N) No | | | No | | | | | | | | | | | |
| Approach Roa | d / Emb | ankme | nt General Rat | ing | 7 | 7 | | | | | | | | |
| | | | | | | Upstre | am End | | | | | | | |
| Culvert Compo | onent | | | | Last | Now | Explar | ation of | Condi | tion | | | | |
| Direction | | | | North v | vest | | | | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | | | | | | | | | | | | | | |
| Headwall | | | | Х | Х | | | | | | | | | |
| Collar | | | | | Х | Х | | | | | | | | |
| Wingwalls | | | | | Х | Х | | | | | | | | |
| (Shape:) | | | | | | | | | | | | | | |
| Cutoff Wall | | | | | Х | X | | | | | | | | |

| | | | | eam End | | | | |
|---|-------------------|------------|--------------|--------------------------------|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | |
| Bevel End | | 7 | 7 | | | | | |
| Heaving (mm) | 0 | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | |
| Above/Below (mm) | 700 | | _ | | | | | |
| Scour Protection | | 6 | 6 | | | | | |
| (Type : RIP RAP) | | | | | | | | |
| (Avg. Rock Size(mm): 300) | | | | | | | | |
| Scour/Erosion | | 6 | 6 | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| Upstream End General Rating | | 7 | 6 | | | | | |
| | | Bri | dgo Cu | lvert Barrel | | | | |
| Culvert Component | | | Now | | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN S | | | , Rise (mm): 2700, Type: MP) | | | | |
| | | pan (IIIII | · <i>)</i> · | , ide (illii). 2700, Type. WF) | | | | |
| Barrel Last Accessible Date | 10-Jun-2012 | | | | | | | |
| Special Features | | | | | | | | |
| Special Feature | | | | | | | | |
| (Type:) | | | | | | | | |
| Special Feature | | | | | | | | |
| (Type:) | | | | | | | | |
| Roof | | 8 | 8 | upward | | | | |
| Measured Rise (mm) | 2735 | 0 | 0 | _ upwaru | | | | |
| ` ' | 3 | | | | | | | |
| Measured At Ring No. | | | | | | | | |
| Sag (mm) | 35 | | | | | | | |
| Percent Sag | | | | | | | | |
| Sidewall | | 8 | 8 | inward | | | | |
| Measured Span (mm) | 2642 | | | _ | | | | |
| Measured At Ring No. | 3 | | | | | | | |
| Deflection (mm) | 58 | | | | | | | |
| Percent Deflection | 1 | | | | | | | |
| Floor | | 7 | 7 | Rocks throughout barrel | | | | |
| Bulge (mm) | 0 | | | | | | | |
| Measured At Ring No. | | | | | | | | |
| Abrasion (Y/N) | No | | | | | | | |
| Circumferential Seams | | 8 | 8 | | | | | |
| Separation (mm) | 25 | | | | | | | |
| Longitudinal Seams | - | Х | Х | | | | | |
| Total No. of Cracked Rings | 0 | | | | | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | | | | | |
| Proper Lap (Y/N) | | | | | | | | |
| Longitudinal Stagger (Y/N) | | | | | | | | |
| Coating | | 7 | 7 | | | | | |
| | No | 7 | | | | | | |
| Corrosion By Soil (Y/N) | No | | | - | | | | |
| Corrosion By Water (Y/N) | No | | | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | |
| Ponding (Y/N) | No | | | | | | | |

| | | Bric | lge Cu | ulvert Barrel | | | | | | | |
|---|----------------------|-------|---|--|--|--|--|--|--|--|--|
| Culvert Component | | | | • | | | | | | | |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | n (mm | <u>): </u> | , Rise (mm): 2700, Type: MP) | | | | | | | |
| Fish Passage Adequacy | | 7 | 7 | | | | | | | | |
| Baffle | | | Х | | | | | | | | |
| (Type:) | | | | | | | | | | | |
| Waterway Adequacy | | 7 | 7 | | | | | | | | |
| Icing (Y/N) | No | | | | | | | | | | |
| Silting (Y/N) | No | | | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | | | |
| Barrel General Rating | | | 8 | | | | | | | | |
| Downstream End | | | | | | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | | |
| Direction | | | | South east | | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | | | |
| Headwall | | X | X | | | | | | | | |
| Collar | | Х | X | | | | | | | | |
| Wingwalls | | Х | Х | | | | | | | | |
| (Shape:) | | | | | | | | | | | |
| Cutoff Wall | | Х | Х | | | | | | | | |
| Bevel End | | 7 | 7 | | | | | | | | |
| Heaving (mm) | 0 | | | | | | | | | | |
| Invert Above/Below Stream Bed BELOW | | | | | | | | | | | |
| Above/Below (mm) 700 | | | | | | | | | | | |
| Scour Protection | | 7 | 7 | Rock baffles 10m D/S. | | | | | | | |
| (Type : RIP RAP) | | | | | | | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | | | | | | | |
| Scour/Erosion | | 7 | 7 | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | | |
| Downstream End General Rating | | | 7 | | | | | | | | |
| | | S | tructu | re Usage | | | | | | | |
| | | Last | Now | Explanation of Condition | | | | | | | |
| Channel (U/S and D/S) | | | | | | | | | | | |
| Alignment | | | 5 | 80˚ turn in to the pipe on the u/s end | | | | | | | |
| Bank Stability | | | 7 | | | | | | | | |
| HWM (m below Top of Culvert) 1.4 | | | | No visible HWM | | | | | | | |
| Drift (Y/N) No | | | | | | | | | | | |
| Channel Bottom Degrading/Aggrading | | | | | | | | | | | |
| Beavers (Y/N) No | | | | | | | | | | | |
| (Fish Compensation Measure 1 : | | | | | | | | | | | |
| (Fish Compensation Measure 2 : | NONE) | 5 | _ | | | | | | | | |
| Channel General Rating | | | 5 | | | | | | | | |

| | | | Maintena | nce Recommer | dations | | | | | |
|--|-------------|----------|-----------------------------------|--------------|------------------------|---------------|----------------|----------------|-----------|-------|
| Inspector Recommendations | Year | Inspecto | or Comments | | Department Com | ments | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | ow) 88.9/8 | 8.9 | Sufficiency Rating (Last/Now) (%) | | 80.5/79.5 | Est. Repl. Yr | 2050 Maint. Re | | qd. (Y/N) | No |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Tota | 1 0 | |
| Proposed Long-Term Strategy | | | | | | | | | ' | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name | | Previous | Previous Assistant's Name | | | | | | | |
| Next Inspection Date | 10-Sep-2015 | | | Previous | Inspection Date | 09-Sep-2009 | | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | | | | |
| Comment | | | | | | | | | | |