

Bridge Culvert Inspection				
Bridge File Number	76042 -1 Bridge Culvert		Form Type	CUL1
Year Built	1965		Lot No.	4
Bridge or Town Name	SWAN HILLS		Inspector Name	Russel Vanderschaaf
Located Over	TRIBUTARY TO CHALMERS CK, 8.11.80.39.15.2, WATERCRS-ST		Inspector Class	BR CLS B
Located On	33:14 C1 3.519		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	11-Feb-2013
Legal Land Location	SW SEC 14 TWP 69 RGE 9 W5M		Data Entry By	Theresa Lacusta
Longitude, Latitude	-115:15:40, 54:58:08		Data Entry Date	13-Apr-2013
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Eric Carcoux
Contract Main. Area	CMA06		Review Date	07-Apr-2013
Clear Roadway/Skew	10.7 /		Dept. Reviewer Name	
AADT/Year	770 / 2012 (A)		Dept. Review Date	
Road Classification	RAU-210-110		Follow-Up By	
Detour Length (km)	99			

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	3050	SP	82.9	152X51	4.2	ROUND
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments			
Telephone		Gas	
Power	3 wire East r/w.	Municipal	
Others		Problem (Y/N)	No
Remarks			

**Approach Road / Embankment**

	Last	Now	Explanation of Condition
Horizontal Alignment	7	7	Curve north end.
Vertical Alignment	7	7	Sag curve south end with intersection. No passing.
Roadway Width (m)	10.700		
Embankment	6	6	
Sideslope (__:1)	3.0		
(Height of Cover(m) : <b>10.5</b> )			
Guardrail (Y/N)	Yes		
<b>Approach Road / Embankment General Rating</b>	<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component	Last	Now	Explanation of Condition
Direction	E		
End Treatment (Concrete, Steel, Others, None)	CONCRETE		
Headwall	6	6	Hairline crack on face.
Collar	N	N	Under snow
Wingwalls	X	X	
(Shape : )			
Cutoff Wall	N	N	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		N	N	Under ice/snow
Heaving (mm)	200			
Invert Above/Below Stream Bed	BELOW			Couldn't tell due to snow.
Above/Below (mm)	500			
Scour Protection		N	N	Under snow
(Type : <b>NONE</b> )				
(Avg. Rock Size(mm) : )				
Scour/Erosion		N	N	Scour 1mx1mx0.8 deep at cut off wall.-24-Jul-2009 Under ice.
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>4</b>	<b>4</b>	GR carried fwd.
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm):				Rise (mm): 3050, Type: SP)
Barrel Last Accessible Date	24-Jul-2009			Ice 2.1m to culvert crown and 1.5m @ CL.
<b>Special Features</b>				
Special Feature				Only measured to R14 due to ice height.
(Type : )				
Special Feature				
(Type : )				
Roof		N	N	estimated due to ice.
Measured Rise (mm)	3020			
Measured At Ring No.	14			
Sag (mm)	30			
Percent Sag	1			
Sidewall		N	7	
Measured Span (mm)	3102			
Measured At Ring No.	14			
Deflection (mm)	52			
Percent Deflection	2			
Floor		N	N	
Bulge (mm)	0			
Measured At Ring No.	14			
Abrasion (Y/N)	Yes			
Circumferential Seams		N	6	
Separation (mm)	0			
Longitudinal Seams		N	6	1N stagger.-24-Jul-2009
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	Yes			
Coating		N	4	Pitting rust 1m strip of floor (along floor).-24-Jul-2009
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 3050, Type: SP)				
Fish Passage Adequacy		3	3	d/s end above S.B. -photo
Baffle		X	X	
(Type : )				
Waterway Adequacy		4	4	(Icing-Scour d/s.-24-Jul-2009
Icing (Y/N)	Yes			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>N</b>	<b>6</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)		STEEL		
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		N	N	Bolts pulled through top edge of bevel. Bevel pulled downwards and unsupported for 1.5 m. (photo)-24-Jul-2009 Snow covered.
Heaving (mm)	0			
Invert Above/Below Stream Bed		ABOVE		
Above/Below (mm)	1500			
Scour Protection		N	N	Scoured d/s -filled with rock.-24-Jul-2009 Couldn't tell due to snow.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 400)				
Scour/Erosion		N	N	Under snow.
Beavers (Y/N)		No		
<b>Downstream End General Rating</b>		<b>4</b>	<b>4</b>	GR carried fwd.
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		6	6	
HWM (m below Top of Culvert)				HWM not visible. d/s channel
Drift (Y/N)		Yes		
Channel Bottom Degrading/Aggrading		DEGRADING		(Downstream is degraded only - 1.0m.
Beavers (Y/N)		No		
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>7</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>55.6/66.7</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>39.9/45.3</b>	Est. Repl. Yr	2022	Maint. Req. (Y/N)	No
Special Comments for Next Inspection	Monitor d/s end.		Department Comments				
Maintenance Reviewed By			Date		Estimated Total	0	
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Brian Pientsch		Previous Assistant's Name	Lisbeth Medina			
Next Inspection Date	11-Nov-2014		Previous Inspection Date	05-Apr-2011			
Inspection Cycle (Default) (months)	21						
Comment							