					В	ridge Ir	nspec	tion							
Bridge File Number	76059 -1	Bridge						n Type			PSR				
Year Built/Year Supstr	1968/196						Lot I				4				
Bridge or Town Name	PEACE	DI\/ED						Inspector Name		Brian Pientsch					
Located Over		2 C1 0.06	1					Inspector Class			BR CLS A				
Located On		38.309;2:		2 207			Assi	Assistant Name							
Water Body Cl./Year	2.00 K1	36.309,2.	00 L1 30	3.301			Assi	stant Cl	lass						
							Insp	ection [Date		14-Dec-2012				
Navigabil. Cl./Year	NIM SEC	32 TWP	02 DCE	- 04 \ <i>NE</i>	- N /		Data	Entry I	Ву		Theresa Lacusta				
Legal Land Location				21 775	DIVI		Data	Entry I	Date		24-Jan-2013				
Longitude, Latitude		38, 56:14		T \					Eric Carcoux						
Road Authority	pad Authority Alberta Transportation (AIT) CMA04			1)	Review Date			08-Jan-2013							
					Dept. Reviewer Name			David Morris	on						
Clear Roadway/Skew 13.4 / 44 deg. (RHF)				Dept. Review Date			21-Mar-2013								
AADT/Year 5,140 / 2011 (A) Road Classification RAU-213.4-120				Follow-Up By											
Road Classification		3.4-120					-								
Detour Length (km)	1			0				-	T :				O Oiti		
Allowable Load (t): Si	ngie			Semi					Train				> On Critical N	cai Spai Iember	ns
Design Loading:	HS2	20											> Primary		
					Ро	sting Ir	nform	ation					,	·	
Required Vert. Cleara	nce Postin	g (m)	UNDEF	R: 2514											
Posted Vertical Cleara	nce (Y/N)	-	No												
Posted: Lane SB	On B	ridge (m)		In Adva	ance (Y/N)	No	Lane	NB	0	n Bridge (m)		In Advance	(Y/N)	No
Remarks NOT	REQUIRE	D, POST	ED ON	ADJAC	ENT	RAILW	AY BI	RIDGE			• • •				
Required Load Posting	g (t)		Single					Semi			Truck Train				
Posted Loading (t)	, ,		Single				S					Truck Train			
Posted: Lane	EB		At Juno	tion (Y/	/N)	No	In Advance (Y/N)		No	At Bridge (Y/N)		No			
Posted: Lane	WB		At Junc	•		No	In Advance (Y/N)		No	At Bridge (Y/N)		No			
Remarks NOT	REQUIRE	D			,				,	,			<u> </u>		
Hazard Marker At Brid		No													
Remarks	<u> </u>	Not req	uired.												
Other Sign Types															
					Uti	ilities (L	Locat	ed at)							
Utility Attachments															
Telephone Burie	d north						Gas								
Power Over	across bri	dge					Municipal								
Others Stree	t lights on	both side	s.				Problem (Y/N) No								
Remarks															
						Approa	ch Ro	oad							
				I	Last	Now	Explanation of Condition								
Horizontal Alignment					6	6		On curve.							
Vertical Alignment					6	6	On s	On slight grade, super elevation							
Roadway Width (m)		13.400													
Approach Bump					7	7									
Guardrail (Y/N)		Yes					Thrie	e beam	conn	ection					
Guardrail					7	N	Sno	w cover	red						
Length (m)		45.000						55 7 61	J						
Current Standard (Y	/N)	Yes													
Termination Type TURNED DOWN				N											
Drainage					5	5	(Ero	(Erosion gully @ SE corner - source repaired. 16-Jun-2009) Snow Covered.							

					Approa	ch Road
					Now	Explanation of Condition
Approach R	load General I	Rating		6	6	
					Superc	tructure
Bridge Com	ponent			_		Explanation of Condition
	•	ns, Lengths	m): 15.2-15.2			dent Number:)
Special Feat		,g			, , , , ,	
Special Feat					X	
(Type:)						
Special Feat	ture				X	
(Type:)						
Wearing Sur	face/Deck Top	Detail Rating	IS			
	N (%)	1 (%)	2 (%)	3 (%)		Partly snow covered.
Last						
Now	50.0					
Wearing Sur				5	N	chip seal coat on acp.
(Material T COAT)	ype : CONCRI	ETE - CONVI	ENTIONAL CH	IIP SEA	'L	
(Thickness	s(mm) : 50)					
	nection Problem	n No				
(Y/N)						
Deck Top				N	N	
Deck Rideab	oility			5	5	Joints recessed 20mm causing bumps.
Deck Joints				8	N	50% snow/slush covered.
	ıre (deg. C)	-5			1	30 / 0 Show/slush covered.
(Expansion						
	e : COMPRES	SION SEAL	ACME SEALS	S))		
Gap Size (Location	•,		
37	·	Abut	2			
40		Pier	3			
35		Pier	2			
40		Pier	1			
40		Abut	1			
Deck Draina				5	5	No drains.
	gged (Y/N)					
Curbs/Media				4	N	Spall 300x300x50 S2 North curb01-Sep-2011
	e : Standard)					
	ercent Area)	0		_		0
Bridge Rail	1 \/ A \ 7 - 7 - 7	TEEL VEST	NAL DARY	7	N	Snow covered.
	LVANIZED ST	IEEL VERII	AL BAK)	7	N.	
Bridge Rail F (Type : GA STEEL)	osts ALVANIZED PO	OST STEEL;	GALVANIZED	POST	N	
	Posts Coating			6	N	
	ALVANIZED)					
Sidewalk				Х	Х	
					L .`	
Girder Detail		1.,	1			
1 /	N (count)	1 (count)	2 (count)	3 (cou		All girder undersides were frosted over - unable to confirm spalls and rust stains.
Last	0	0	0		6	-
Now	100					

			Supers	tructure
Bridge Component			_	Explanation of Condition
(Primary Span : PM, 4 Spans, Lo	engths(m): 15.2-15.2-			•
Girders		3	N	S4-G2, G4, 12,13 spall, S4-G7, 11, 17, S3-G7, S2-G11 & 13 (photo)
Cracking (Y/N)	Yes			S-1 g2, 5, 13, 14, 16 small rust stains01-Sep-2011
Spalling (Percent Area)	1			
(Number Of Girders : 76)				
Diaphragms/Cross Frame		Х	Х	
. 3				
Bearings		7	7	
Temperature (deg. C)	-5			
(Expansion Type :)				
(Fixed Type : NEOPRENE STI	RIP BEARING)			
Coating Adequate (Y/N)	Yes			
Functioning (Y/N)	Yes			
Deck Underside		7	7	
Stains (Percent Area)	1			
Span Alignment Problems				
Vertical (Y/N)	No			Girders have shifted 10 mm because
Horizontal (Y/N)	Yes			of skew.
Superstructure General Rating	I	3	3	GR carried fwd from 01-Sep-2011
			Subst	ructure
Bridge Component		Last	Now	Explanation of Condition
Abutments				
Bearing Seats/Caps		4	4	Horizontal cracks, rust staining and efflorescence abut 1 & 2 photo
(Type : CONCRETE)				
Backwalls/Breastwalls		X	X	
Wingwalls		5	N	Snow covered
Piles		N	N	
Paint/Coating		Х	Х	
Abutment Stability		7	7	
Scour/Erosion		Х	Х	
Piers/Bents				
(Type : PIER-COLUMN)				Rust stains through cracks inicate moisture leakage through joints.
Bearing Seats/Caps		4	4	
(Type : CONCRETE)				
(Total Number of Bearing Piles :	8:8:8)			
Pier Shaft/Piles		7	7	
Bracing/Struts/Sheathing		X	X	
Nose Plate		Х	Х	
Paint/Coating		5	5	Grey.
(Colour Description :)				
(Colour Code :)				Rust staining on pipe piles .
Pier Stability		7	7	
Scour		Х	Х	

			Subst	ructure
Bridge Component		Last	Now	Explanation of Condition
Debris (Y/N)	No			
Substructure General Rating		4	4	
		5	Structu	re Usage
		Last	Now	Explanation of Condition
Grade Separation				
Road Alignment		7	7	
Traffic Safety Features		Х	Х	
Туре	NONE			
Slope Protection		4	4	Wide cracking at pier3 P1 retaining wall at base of P2 North
(Type : CONCRETE)				headslope settled 100mm.
Bank Stability		5	5	
Drainage		7	7	
Grade Separation General Rati	ing	5	5	

		Maintenance R	ecommend	lations					
Inspector Recommendations	Year	Inspector Comments		Department Comm	ents		Target Year	Est. Cost	Cat #
REPAIR/REPLACE BRIDGE RAIL									
GALVANIZE/PAINT BRIDGE RAIL									
SEAL CURBS									
PATCH DECK									
SEAL DECK									
OVERLAY DECK									
REPAIR/REPLACE DECK JOINTS									
RESET/ PAINT BEARINGS									
WASHING									
SHOTCRETE REPAIRS									
REPAIR ABUTMENT SCOUR/EROS	ION								
PLACE ADDITIONAL RIP RAP									
REMOVE DRIFT ACCUMULATION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
Structural Condition Rating (Last/N (%)	low) 38.9/38	.9 Sufficiency Rating (Last	/Now)	56.7/56.4	Est. Repl. Yr	2023	Maint. Re	qd. (Y/N)	No
Structural Condition Rating (Last/N (%) Special Monitor girder crace Comments for Next Inspection	,	(%)	/Now)	Department Comments	Est. Repl. Yr	2023	Maint. Re	qd. (Y/N)	No
Special Monitor girder crac	,	(%)	/Now)	Department	Est. Repl. Yr		Maint. Re		No
Special Comments for Next Inspection Monitor girder crace	,	(%)	/Now)	Department Comments	Est. Repl. Yr				No
Special Comments for Next Inspection Maintenance Reviewed By	,	(%)	/Now)	Department Comments	Est. Repl. Yr				No
Special Comments for Next Inspection Maintenance Reviewed By Proposed Long-Term Strategy	,	(%)	/Now)	Department Comments	Est. Repl. Yr				No
Special Comments for Next Inspection Maintenance Reviewed By Proposed Long-Term Strategy On 3-Year Program (Y/N)	,	(%)		Department Comments	Est. Repl. Yr				No
Special Comments for Next Inspection Maintenance Reviewed By Proposed Long-Term Strategy On 3-Year Program (Y/N) Proposed Action	sks and substruct	(%)	Previous	Department Comments Date	Est. Repl. Yr 01-Sep-2011				No
Special Comments for Next Inspection Maintenance Reviewed By Proposed Long-Term Strategy On 3-Year Program (Y/N) Proposed Action Previous Inspector's Name	cks and substruct	(%)	Previous	Department Comments Date Assistant's Name					No