| | | | | | Brida | e Culve | ert Inspe | ection | | | | | | |
|--|--------------|-------------------------|----------------|----------|-----------|---------------|---|-----------------|---------------|-----------------------|-------|-------|--|--|
| Bridge File Numl | ber | 76133 -1 Bridge Culvert | | | Form Type | | | CUL1 | | | | | | |
| Year Built 1995 | | | | | | | Lot No. | | 4 | | | | | |
| Bridge or Town Name ENCHANT | | | | | | | Inspector Name | | | Jason Rusu | | | | |
| Located Over | 14 | | | | | | | | | BR CLS B | | | | |
| Located On | | 526:02 C | | | | | Assistant Name | | | | | | | |
| Water Body CI./ | Year | | | | | | | Assistant Class | | | | | | |
| Navigabil. Cl./Ye | | | | | | | | Inspection Date | | 27-Feb-2010 | | | | |
| | | | 14 TWP 14 R0 | | | | | Data Entry By | | Kelsey Roberts | | | | |
| Longitude, Latitude -112:29:18, 50:09 | | | | | | | | , , | | 24-Mar-2010 | | | | |
| | | · · | | | | Reviewer Name | | Garry Roberts | | | | | | |
| Contract Main. Area CMA25 | | | | | | Review Date | | 11-Mar-2010 | | | | | | |
| Clear Roadway/S | | 9 / | | | | | | | | Lorenz Bohnert | | | | |
| AADT/Year | | 900 / 200 | | | | | | | | 26-Mar-2010 | | | | |
| Road Classificati | ion | RAU-209 | | | | | Follow-Up By | | | | | | | |
| Detour Length (k | | 3 | | | | | T Ollow-Op By | | | | | | | |
| Bridge Culvert I | | ation | | | | | | | | | | | | |
| Number of Culve | | 1 | | | | | | | | | | | | |
| Pipe # | Barrel | S | Span | Rise (or | Dia.) | Туре | Length | | Corr. Profile | Pl./Slab Thickness | Shape | | | |
| 1 N | MAIN | - | | 2400 | | MP | | 34 | | 75X25 | 2.8 | ROUND | | |
| Special Features | 3 | | | | | | | | | | | | | |
| Special Features | s Comr | ment | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | Uti | ilities (L | ocated | at) | | | | | | |
| Utility Attachmen | | | | | | | | | I | | | | | |
| Telephone SOUTH DITCH | | | | | | | Gas | | | | | | | |
| | 3 LINE NORTH | | | | | | Municip | | | | | | | |
| Others | | | | | | | Probler | n (Y/N) | No | | | | | |
| Remarks | | | | Α. | | -b Daar | l / Ele | | | | | | | |
| | | | | А | Last | Now | d / Embankment Explanation of Condition | | | | | | | |
| Harizantal Alianmont | | | 9 | 8 | | | | | | | | | | |
| Horizontal Alignment Vertical Alignment | | | 7 | 6 | On cres | st | | | | | | | | |
| | | | 8.300 | | , | | | | | | | | | |
| Embankment | | | | | 8 | 8 | | | | | | | | |
| Sideslope (: | 1) | | 4.0 | | | | | | | | | | | |
| (Height of Cov | • | · 1.4) | | | | | - | | | | | | | |
| Guardrail (Y/N) | | | | | | | | | | | | | | |
| Approach Road | l / Emb | pankment | t General Rati | ing | 7 | 6 | | | | | | | | |
| ,, | | | | <u> </u> | | | | | | | | | | |
| | | | | | | | am End | | | | | | | |
| Culvert Compoi | nent | | | | Last | Now | | ation of | | tion | | | | |
| Direction | | | T | | S | | SOUTH | I INVERT | Γ | | | | | |
| End Treatment (Others, None) | Concre | ete, Steel, | STEEL | | | | | | | | | | | |
| Headwall | | | | | Х | X | | | | | | | | |
| Collar | Collar | | | Х | X | | | | | | | | | |
| Wingwalls | | Х | Х | | | | | | | | | | | |
| (Shape:) | | | | | | | | | | | | | | |
| Cutoff Wall | | | Х | Х | | | | | | | | | | |

76133 -1 Bridge Culvert

| Upstream End | | | | | | | | | | |
|--|-------------|----------|-------|------------------------------|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| Bevel End | | 8 | 7 | | | | | | | |
| Heaving (mm) | 50 | | | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | | |
| Above/Below (mm) | 700 | | | | | | | | | |
| Scour Protection | | 8 | 7 | | | | | | | |
| (Type : RIP RAP) | | | | | | | | | | |
| (Avg. Rock Size (mm) : 250) | | | | | | | | | | |
| Scour/Erosion | | 8 | 7 | | | | | | | |
| 5 070 | | | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Upstream End General Rating | | 8 | 7 | | | | | | | |
| | | | | | | | | | | |
| Bridge Culvert Barrel | | | | | | | | | | |
| Culvert Component Last Now Explanation of Condition (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): - , Rise (mm): 2400, Type: MP) | | | | | | | | | | |
| Barrel Last Accessible Date | | <u> </u> | i), K | ise (iiiii). 2400, Type. MF) | | | | | | |
| Barrel Last Accessible Date | 27-Feb-2010 | | | | | | | | | |
| Special Features | | | | | | | | | | |
| Special Feature | | | | | | | | | | |
| (Type:) | | | | | | | | | | |
| Special Feature | | | | | | | | | | |
| (Type:) | | | | | | | | | | |
| Roof | | | 7 | est- shape is round | | | | | | |
| Measured Rise (mm) | 2400 | | | | | | | | | |
| Measured At Ring No. | 1 | | | | | | | | | |
| Sag (mm) | 0 | | | | | | | | | |
| Percent Sag | 0 | | | | | | | | | |
| Sidewall | | 8 | 7 | INWARD | | | | | | |
| Measured Span (mm) | 2380 | | | | | | | | | |
| Measured At Ring No. | 1 | | | | | | | | | |
| Deflection (mm) | 20 | | | | | | | | | |
| Percent Deflection | 0 | | | | | | | | | |
| Floor | | N | N | ice covered | | | | | | |
| Bulge (mm) | 0 | | | | | | | | | |
| Measured At Ring No. | | | | | | | | | | |
| Abrasion (Y/N) No | | | | | | | | | | |
| Circumferential Seams | | 8 | 8 | | | | | | | |
| Separation (mm) | 10 | | | | | | | | | |
| Longitudinal Seams | | Х | X | | | | | | | |
| Total No. of Cracked Rings | 0 | | | | | | | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | | | | | | | |
| Proper Lap (Y/N) | | | | | | | | | | |
| Longitudinal Stagger (Y/N) | | | | | | | | | | |
| Coating | | | 7 | | | | | | | |
| Corrosion By Soil (Y/N) | No | | | | | | | | | |
| Corrosion By Water (Y/N) | No | | | | | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | | |

| | Bridge Culvert Barrel | | | | | | | | | |
|---|-----------------------|------|--------|-----------------------------------|--|--|--|--|--|--|
| Culvert Component | | | Now | Explanation of Condition | | | | | | |
| (Pipe #: 1, Primary Span, Location Code: MAIN, Span (mm): -, Rise (mm): 2400, Type: MP) | | | | | | | | | | |
| Fish Passage Adequacy | | Х | 5 | | | | | | | |
| Baffle | | | Х | | | | | | | |
| (Type:) | | | | | | | | | | |
| Waterway Adequacy | | 8 | 8 | | | | | | | |
| Icing (Y/N) | No | | | | | | | | | |
| Silting (Y/N) | No | | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | | |
| Barrel General Rating | | | 7 | | | | | | | |
| | | D | ownstr | eam End | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| Direction | | N | | | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | | |
| Headwall | | X | Х | | | | | | | |
| Collar | | | Х | | | | | | | |
| Wingwalls | | Х | Х | | | | | | | |
| (Shape:) | | | | | | | | | | |
| Cutoff Wall | | | Х | | | | | | | |
| Bevel End | | 8 | 7 | | | | | | | |
| Heaving (mm) | 50 | | | | | | | | | |
| Invert Above/Below Stream Bed BELOW | | | | Ice covered- unable to determine. | | | | | | |
| Above/Below (mm) 700 | | | | | | | | | | |
| Scour Protection | | 8 | 7 | | | | | | | |
| (Type : RIP RAP) | | | | | | | | | | |
| (Avg. Rock Size (mm) : 250) | | | | | | | | | | |
| Scour/Erosion | | 8 | 7 | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Downstream End General Ratin | ıg | 8 | 7 | | | | | | | |
| | | s | tructu | re Usage | | | | | | |
| | | Last | Now | Explanation of Condition | | | | | | |
| Channel (U/S and D/S) | | | | | | | | | | |
| Alignment | | 8 | 8 | | | | | | | |
| Bank Stability | | | 7 | | | | | | | |
| HWM (m below Top of Culvert) | | | | None visible | | | | | | |
| Drift (Y/N) | No | | | | | | | | | |
| Channel Bottom AGGRADING Degrading/Aggrading | | | | | | | | | | |
| Beavers (Y/N) No | | | | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | | | | | | | |
| Channel General Rating | | | 8 | | | | | | | |

| | | | Maintena | ance Recommer | dations | | | | | |
|--|-------------|----------|------------------------|---------------|------------------------|---------------|------|----------------|------------|-------|
| Inspector Recommendations | Year | Inspecto | or Comments | | Department Com | ments | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | ow) 88.9/7 | 7.8 | Sufficiency Rating (%) | g (Last/Now) | 87.9/80.3 | Est. Repl. Yr | 2043 | Maint. Re | eqd. (Y/N) | No |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Tota | I 0 | |
| Proposed Long-Term Strategy | | | | | | | | | ' | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name | Tim Davies | | | Previous | Assistant's Name | | | | | |
| Next Inspection Date | 27-May-2013 | | | Previous | s Inspection Date | 28-Feb-2007 | | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | | | | |
| Comment | | | | | | | | | | |