

| Bridge Culvert Inspection | | | | |
|---------------------------|--|--|---------------------|-----------------|
| Bridge File Number | 76193 -1 Bridge Culvert | | Form Type | CUL1 |
| Year Built | 1966 | | Lot No. | 2 |
| Bridge or Town Name | SLAVE LAKE | | Inspector Name | Wade Nanninga |
| Located Over | TRIBUTARY TO OTAUWAW RIVER, 8.11.80.16.1, WATERCRS-ST | | Inspector Class | BR CLS A |
| Located On | 2:46 C1 38.772 | | Assistant Name | |
| Water Body Cl./Year | | | Assistant Class | |
| Navigabil. Cl./Year | | | Inspection Date | 28-Mar-2013 |
| Legal Land Location | SE SEC 14 TWP 72 RGE 4 W5M | | Data Entry By | Theresa Lacusta |
| Longitude, Latitude | -114:29:29, 55:14:07 | | Data Entry Date | 16-Apr-2013 |
| Road Authority | Alberta Transportation (AIT) | | Reviewer Name | Eric Carcoux |
| Contract Main. Area | CMA06 | | Review Date | 12-Apr-2013 |
| Clear Roadway/Skew | 10.7 / 20 deg. (RHF) | | Dept. Reviewer Name | Brent Herrick |
| AADT/Year | 2,370 / 2012 (A) | | Dept. Review Date | 23-Apr-2013 |
| Road Classification | RAU-210-110 | | Follow-Up By | |
| Detour Length (km) | 200 | | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 1810 | SP | 87.8 | 152X51 | | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | | |
|---------------------|-------------------------|--|---------------|----|
| Utility Attachments | | | | |
| Telephone | North r/w. | | Gas | |
| Power | 3 wires South r/w bdry. | | Municipal | |
| Others | | | Problem (Y/N) | No |
| Remarks | | | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|--------|----------|----------|---|
| Horizontal Alignment | | 8 | 8 | |
| Vertical Alignment | | 7 | 7 | |
| Roadway Width (m) | 10.500 | | | |
| Embankment | | 4 | N | Gully above d/s end. 3m wide x 2m deep x 15m long.-photo-13-Jul-2011 |
| Sideslope (:1) | 3.0 | | | |
| (Height of Cover(m) : 12.8) | | | | Snow covered |
| Guardrail (Y/N) | Yes | | | |
| Approach Road / Embankment General Rating | | 7 | 7 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|--|-------|-----|--------------------------|
| Direction | | S | | |
| End Treatment (Concrete, Steel, Others, None) | | STEEL | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |

| Upstream End | | | | |
|---|-------------|----------|----------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | N | 6 | |
| Heaving (mm) | 100 | | | |
| Invert Above/Below Stream Bed | ABOVE | | | |
| Above/Below (mm) | 50 | | | |
| Scour Protection | | 6 | 5 | |
| (Type : NATURAL) | | | | |
| (Avg. Rock Size(mm) :) | | | | |
| Scour/Erosion | | 6 | 5 | |
| Beavers (Y/N) | Yes | | | Dam on inlet. |
| Upstream End General Rating | | 6 | 5 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1810, Type: SP) | | | | |
| Barrel Last Accessible Date | 28-Mar-2013 | | | 0.8m ice/water |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | N | 7 | |
| Measured Rise (mm) | 1830 | | | |
| Measured At Ring No. | 22 | | | |
| Sag (mm) | 1 | | | |
| Percent Sag | 0 | | | |
| Sidewall | | N | 7 | Barrel has lateral sweep, not straight. |
| Measured Span (mm) | 1780 | | | |
| Measured At Ring No. | 22 | | | |
| Deflection (mm) | 49 | | | |
| Percent Deflection | 3 | | | |
| Floor | | N | N | Perforations in 5 rings. Cracks on longitudinal seams within floor arc. 90mm steel remaining within 105 degree ACR.-21-Aug-2009 |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | Yes | | | |
| Circumferential Seams | | N | 5 | 4 nuts missing on roof position between ring 21 & 22. |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | N | N | Rings 18, 20, 22 & 26 have cracked East seams with ring #20 having 90mm of steel left - photo.-21-Aug-2009 |
| Total No. of Cracked Rings | 4 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | Under ice |
| Min. Remaining Steel Between Cracks (mm) | 90 | | | |
| Proper Lap (Y/N) | No | | | 1N Stagger |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | N | N | Perforation holes found at 5 o'clock in rings 1-5 from North end. All are <1"D and below.-21-Aug-2009 |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | No | | | |

| Bridge Culvert Barrel | | | | |
|---|-----------|----------|----------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1810, Type: SP) | | | | |
| Fish Passage Adequacy | | 4 | 4 | 300mm drop off outlet. |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 6 | 6 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 6 | 3 | GR corrected & carried fwd from 21-Aug-2009 |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | N | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 5 | 5 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | ABOVE | | | |
| Above/Below (mm) | 300 | | | |
| Scour Protection | | 4 | 4 | Bevel cantilevered 1.6 m. |
| (Type : NONE) | | | | |
| (Avg. Rock Size(mm) :) | | | | |
| Scour/Erosion | | 4 | 4 | Scour hole est 1.5 m x 10 m x 10 m. |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 4 | 4 | |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 5 | 5 | |
| Bank Stability | | 4 | 4 | D/S bank near vertical. |
| HWM (m below Top of Culvert) | | | | HWM not visible. |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | Dam at inlet. |
| Beavers (Y/N) | Yes | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 4 | 4 | |

| Maintenance Recommendations | | | | | | | |
|---|--|--|---------------------------|---------------|-----------|--------------------|-----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | 2013 | Inlet | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 66.7/33.3 | Sufficiency Rating (Last/Now) (%) | 52.6/35.1 | Est. Repl. Yr | 2015 | Maint. Reqd. (Y/N) | Yes |
| Special Comments for Next Inspection | Monitor cracked rings for further worsening in future inspections. Monitor scour until repalcement.(Assessment completed 21-Mar-2001 by MPA. Recommends replacement.) CUlvert tentatively scheduled for replacement in 2011. Current inspection cycle adequate until defects worsens or replaced. | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Eric Carcoux | | Previous Assistant's Name | | | | |
| Next Inspection Date | 28-Dec-2014 | | Previous Inspection Date | 13-Jul-2011 | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | |
| Comment | | | | | | | |