

Bridge Culvert Inspection				
Bridge File Number	76252 -1 Bridge Culvert		Form Type	CUL1
Year Built	2000		Lot No.	4
Bridge or Town Name	VALLEYVIEW		Inspector Name	Russel Vanderschaaf
Located Over	TRIBUTARY TO LITTLE SMOKY RIVER, 8.10.58.7.24, WATERCRS-ST		Inspector Class	BR CLS B
Located On	669:02 C1 11.675		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	24-Aug-2010
Legal Land Location	SW SEC 25 TWP 70 RGE 21 W5M		Data Entry By	Theresa Lacusta
Longitude, Latitude	-117:04:21, 55:04:59		Data Entry Date	13-Oct-2010
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Arnold Assenheimer
Contract Main. Area	CMA03		Review Date	20-Sep-2010
Clear Roadway/Skew	8.5 / -11 deg. (LHF)		Dept. Reviewer Name	Steve Pasquan
AADT/Year	780 / 2009 (A)		Dept. Review Date	18-Nov-2010
Road Classification	RCU-209-110		Follow-Up By	
Detour Length (km)	35			

Bridge Culvert Information								
Number of Culverts		1						
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2430	SP	54.9	152X51	3.0	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)			
Utility Attachments			
Telephone	Buried S. r/w		Gas
Power	15 north of C/L - 3 wire.		Municipal
Others			Problem (Y/N) No
Remarks			

Approach Road / Embankment				
		Last	Now	Explanation of Condition
Horizontal Alignment		9	9	
Vertical Alignment		7	7	
Roadway Width (m)	8.300			
Embankment		9	9	
Sideslope (__:1)	4.0			
(Height of Cover(m) : 6)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		7	7	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	600			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Upstream End General Rating		7	7	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2430, Type: SP)				
Barrel Last Accessible Date	15-Jan-2004			Water 1.8m below crown - shape looks good from ends.
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		7	7	
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)	60			
Percent Sag				
Sidewall		7	7	(@ c/l, span = 2491, 2.5% Defl.2004/01/15)
Measured Span (mm)				
Measured At Ring No.				
Deflection (mm)	61			
Percent Deflection				
Floor		N	N	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		N	N	
Separation (mm)	0			
Longitudinal Seams		N	N	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	Yes			
Coating		N	N	
Corrosion By Soil (Y/N)				
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2430, Type: SP)				
Fish Passage Adequacy		8	8	
Baffle		N	N	
(Type :)				
Waterway Adequacy		8	8	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		7	N	GR 7 - 15-Jan-2004
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		S		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	440			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		8	8	90 Degree bend 25m u/s.
Bank Stability		9	9	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading				STABLE Dam 15m U/S.
Beavers (Y/N)	Yes			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		8	8	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	77.8/55.6	Sufficiency Rating (Last/Now) (%)	79.0/67.9	Est. Repl. Yr	2049	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Eric Carcoux		Previous Assistant's Name				
Next Inspection Date	24-Nov-2013		Previous Inspection Date	28-May-2007			
Inspection Cycle (Default) (months)	39						
Comment							