

Bridge Culvert Inspection				
Bridge File Number	76530 -1 Bridge Culvert		Form Type	CUL1
Year Built	1968		Lot No.	2
Bridge or Town Name	GRANDE CACHE		Inspector Name	Russel Vanderschaaf
Located Over	STERNE CREEK, 8.10.58.31.2.2, WATERCRS-ST		Inspector Class	BR CLS B
Located On	40:34 C1 19.966		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	22-Aug-2012
Legal Land Location	NE SEC 16 TWP 57 RGE 7 W6M		Data Entry By	Theresa Lacusta
Longitude, Latitude	-118:58:01, 53:55:37		Data Entry Date	25-Sep-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Eric Carcoux
Contract Main. Area	CMA05		Review Date	24-Sep-2012
Clear Roadway/Skew	8.2 /		Dept. Reviewer Name	David Morrison
AADT/Year	1,590 / 2011 (A)		Dept. Review Date	18-Dec-2012
Road Classification	RAU-209-110		Follow-Up By	
Detour Length (km)	425			

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	4300	SP	48.8	152X51	4.2,4.8	ROUND
Special Features	SHOTCRETE BEAM							
Special Features Comment								

**Utilities (Located at)**

Utility Attachments				
Telephone	S r/w		Gas	
Power	4w o/h N r/w		Municipal	
Others			Problem (Y/N)	No
Remarks				

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Curves at both ends, good sight distance. Passing both directions. Approach 125m SW.
Vertical Alignment		7	7	
Roadway Width (m)	8.200			
Embankment		7	7	8 broken posts N side & 6 damaged sections of rail.-photo
Sideslope ( __:1)	3.0			
(Height of Cover(m) : 3.5)				
Guardrail (Y/N)	Yes			
<b>Approach Road / Embankment General Rating</b>		<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
Direction		S		
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		X	X	
Collar		N	4	E. shoulder settling away from collar near the top.
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		N	N	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		N	4	Missing 7 bolts.
Heaving (mm)	300			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	600			
Scour Protection		N	4	Concrete broken for 4m at the bottom.
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>300</b> )				
Scour/Erosion		N	7	.
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>4</b>	<b>4</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : <b>1</b> , Primary Span, Location Code: <b>MAIN</b> , Span (mm): , Rise (mm): <b>4300</b> , Type: <b>SP</b> )				
Barrel Last Accessible Date	22-Aug-2012			
Special Features				
Special Feature		N	7	Shotcret beam E. wall of pipe from ring 4-9.
(Type : <b>SHOTCRETE BEAM</b> )				
Special Feature				
(Type : )				
Roof		7	7	
Measured Rise (mm)	4161			
Measured At Ring No.	10			
Sag (mm)	139			
Percent Sag	3			
Sidewall		7	7	
Measured Span (mm)	4327			
Measured At Ring No.	10			
Deflection (mm)	27			
Percent Deflection	1			
Floor		N	4	Nuts wearing, pointed crests.
Bulge (mm)	0			Ice covered
Measured At Ring No.	9			
Abrasion (Y/N)	Yes			
Circumferential Seams		N	7	
Separation (mm)	0			
Longitudinal Seams		N	4	Ring 2 missing 3 nuts @ 7:00.
Total No. of Cracked Rings	0			1N Stagger.
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		N	5	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 4300, Type: SP)				
Fish Passage Adequacy		4	4	Water too fast.
Baffle		X	X	
(Type : )				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>N</b>	<b>7</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)		STEEL		
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		N	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		N	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		N	7	
Beavers (Y/N)		No		
<b>Downstream End General Rating</b>		<b>7</b>	<b>7</b>	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		6	6	
HWM (m below Top of Culvert)				Hwm not visible.
Drift (Y/N)		No		
Channel Bottom Degrading/Aggrading				Stable.
Beavers (Y/N)		No		
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>6</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION	2013	Repair guardrail					
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>55.6/77.8</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>53.3/64.9</b>	Est. Repl. Yr	2020	Maint. Req. (Y/N)	Yes
Special Comments for Next Inspection	Consider abrasion plates or concrete floor. Scheduled for extension with hwy 40 upgrading.		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Russel Vanderschaaf		Previous Assistant's Name				
Next Inspection Date	22-May-2014		Previous Inspection Date	18-Nov-2010			
Inspection Cycle (Default) (months)	21						
Comment							