

Bridge Culvert Inspection			
Bridge File Number	77118 -1 Bridge Culvert	Form Type	CUL1
Year Built	1970	Lot No.	1
Bridge or Town Name	STRANGMUIR	Inspector Name	Garry Roberts
Located Over	TRIBUTARY TO BOW RIVER, 2.13.21, WATERCRS-ST	Inspector Class	BR CLS A
Located On	817:02 C1 7.546	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	04-Jan-2012
Legal Land Location	SE SEC 28 TWP 22 RGE 25 W4M	Data Entry By	Anne Roberts
Longitude, Latitude	-113:23:57, 50:53:42	Data Entry Date	07-Feb-2012
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Joel Wozney
Contract Main. Area	CMA30	Review Date	05-Jan-2012
Clear Roadway/Skew	9.1 / -20 deg. (LHF)	Dept. Reviewer Name	Tim Davies
AADT/Year	1,060 / 2010 (A)	Dept. Review Date	09-Feb-2012
Road Classification	RLU-209-110	Follow-Up By	
Detour Length (km)	5		

Bridge Culvert Information								
Number of Culverts		1						
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	3000	SP	35.2	152X51	3.5	ROUND
Special Features		VERT TIMBER STRUTS						
Special Features Comment								

Utilities (Located at)			
Utility Attachments			
Telephone		Gas	Crosses 30m U/S
Power	East	Municipal	
Others		Problem (Y/N)	No
Remarks			

Approach Road / Embankment				
		Last	Now	Explanation of Condition
Horizontal Alignment		5	5	MIDDLE OF CURVE, ADVISORY SIGN FOR 55 KPH
Vertical Alignment		7	7	
Roadway Width (m)	9.100			
Embankment		7	7	
Sideslope (__:1)	2.5			
(Height of Cover(m) : 3.3)				
Guardrail (Y/N)	Yes			1 split/rotting posts @ W Only 300mm high @ SE
Approach Road / Embankment General Rating		5	5	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction				West
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Cutoff Wall		X	X	
Bevel End		6	7	
Heaving (mm)	200			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	200			
Scour Protection		7	7	
(Type : NATURAL)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Upstream End General Rating		6	7	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 3000, Type: SP)				
Barrel Last Accessible Date	04-Jan-2012			
Special Features				
Special Feature		5	4	BARREL HAS BEEN STRUTTED 150 x 200 T.T. 2 struts leaning at U/S end Ring 1
(Type : VERT TIMBER STRUTS)				
Special Feature				
(Type :)				
Roof		5	5	Est.
Measured Rise (mm)	2800			
Measured At Ring No.	6			
Sag (mm)	200			
Percent Sag	6			
Sidewall		2	2	cracked rings, 2-4,6-10. Least amt of remaining steel @ rings 6&9
Measured Span (mm)	3200			
Measured At Ring No.	6			
Deflection (mm)	200			
Percent Deflection	6			
Floor		N	5	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	Yes			
Circumferential Seams		7	6	
Separation (mm)	0			
Longitudinal Seams		2	2	Ring 4, Longit sidewall seam cracked both sides, s. wall only cracked @ 2 holes, 140mm rem @ s., 95 mm remaining @
Total No. of Cracked Rings	8			
Total No. of Rings with Two Cracked Seams	2			Ring 3 two cracked seams, S. wall 3 holes only, N Seam Ring 6 - 65mm steel rem. S Seam Ring 9 - 65mm steel rem.
Min. Remaining Steel Between Cracks (mm)	65			Cracks in R 2, 3, 4, 6, 7, 8, 9, 10
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		4	4	Pitting at floor plates
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 3000, Type: SP)				
Ponding (Y/N)	No			
Fish Passage Adequacy		4	5	
Baffle		X	X	
(Type :)				
Waterway Adequacy		5	5	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		3	3	1 point increase for struts. Leaning struts not in ring with cracks.
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction				West end
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		6	6	
Heaving (mm)	200			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	300			
Scour Protection		5	5	
(Type : NATURAL)				
(Avg. Rock Size(mm) : 350)				
Scour/Erosion		5	5	
Beavers (Y/N)	No			Scour hole ripraped to 2m from bevel
Downstream End General Rating		7	5	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		8	7	
Bank Stability		6	6	
HWM (m below Top of Culvert)				No visible HWM
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	NONE			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		8	7	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS	2012	Repair 2 struts in R1					
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION	2012	Assess for liner or replacement					
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	33.3/33.3	Sufficiency Rating (Last/Now) (%)	43.2/47.7	Est. Repl. Yr	2018	Maint. Req. (Y/N)	Yes
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	William Reardon		Previous Assistant's Name				
Next Inspection Date	04-Apr-2015		Previous Inspection Date	28-Nov-2008			
Inspection Cycle (Default) (months)	39						
Comment							