| Bridge Culvert Inspection | | | | | | | | | | | | | |
|---|-------------|-------------------------|---|----------------|---------------------|----------------|-------------------------------|----------------|-----------------|---------------|-----------------------|----------|--|
| Bridge File Nur | mber | 77270 -2 Bridge Culvert | | | | | | Form Type | | CULE | | | |
| Year Built 2010 | | | | | Lo | | Lot No. | Lot No. | | 2 | | | |
| Bridge or Town Name PEACE RIV | | | RIVER | | | Inspector Name | | Brian Pientsch | | | | | |
| Located Over TRIBUT 8.10.48. | | IO 49 1 WATEDODS ST | | | | - | | BR CLS A | | | | | |
| Located On 743:02 C1 42.491 | | | | | | | Assistant Name | | Clem Guenette | | | | |
| Water Body Cl./Year | | | | | | | Assistant Class | | BR CLS B | | | | |
| | | | | | | | • | | 22-Mar-2013 | | | | |
| Navigabil. Cl./Year Legal Land Location NW SEC 36 TWP 87 RGE 21 W5 | | | | | | | Data Entry By | | Theresa Lacusta | | | | |
| | | | | | | | | | 09-Apr-2013 | | | | |
| | | | Transportation (AIT) | | | | | | Eric Carcoux | | | | |
| Contract Main. Area CMA04 | | | | | | | Review | | | 03-Apr-2013 | | | |
| Clear Roadway | | | deg. (LHF) | | Dept. Reviewer Name | | | | | | | | |
| AADT/Year | ,, 0.1.0 11 | 120 / 201 | • | | | | Dept. Review Date | | | | | | |
| Road Classifica | ation | RCU-208 | | | | | Follow- | Uр Ву | | | | | |
| Detour Length | | 50 | | | | | | | | | | | |
| Bridge Culver | | | | | | | | | | | | | |
| Number of Cul | | 1 | | | | | | | | | | | |
| Pipe # | Barrel | 5 | Span | Rise (or Dia.) | | Туре | | Length | | Corr. Profile | Pl./Slab Thickness | Shape | |
| 1 | U/S | - | | 2120 | | SP | 51.21 | | 152X51 | 4.2 | ROUND | | |
| 1 | MAIN | _ | | 1727 | | SSP | | 114.144 | | | 15.9 | ROUND | |
| 1 | D/S | - | | 2120 | | SP | | 63.398 | | 152X51 | 4.2 | ROUND | |
| Special Feature | | E | BARREL ELBO | | | | | 00.000 | | , | , <u>_</u> | 11100112 | |
| Utility Attachmo | ents | | | | Ut | ilities (L | -ocated Gas | at) | | | | | |
| Power | | | | | | | Municip | l | | | | | |
| Others | | | | | | | Problen | | No | | | | |
| Remarks | | | | | | | 1 1001011 | (1/14) | 1.10 | | | | |
| | | | | Ар | proa | ch Road | d / Emba | nkment | | | | | |
| | | | | I | Last | Now | Explanation of Condition | | | | | | |
| Horizontal Alig | nment | | | | 3 | 3 | On hill of windy gravel road. | | | | | | |
| Vertical Alignm | | | _ | | 3 | 3 | | | | | | | |
| Roadway Widt | h (m) | | 6.800 | | | | | | | | | | |
| Embankment | | | | | 9 | 9 | | | | | | | |
| Sideslope (_ | _:1) | | 3.0 | | | | | | | | | | |
| (Height of Co | ver(m) : | 23) | | | | | | | | | | | |
| Guardrail (Y/N) | | | Yes | | | | | | | | | | |
| Approach Roa | ad / Emi | oankmen | t General Rat | ing | 3 | 3 | | | | | | | |
| | | | | | | Upstre | am End | | | | | | |
| Culvert Component Las | | | | | | | | ation of | Condi | tion | | | |
| Direction | | | | | E | | | | | | | | |
| End Treatment (Concrete, Steel, CONCRETE Others, None) | | | | | | | | | | | | | |
| Headwall | | | 9 | 9 | | | | | | | | | |
| Collar | | | | 9 | N | Snow c | overed | | | | | | |
| Wingwalls | | | | | Х | Х | | | | | | | |
| (Shape :) | | | | | | | | | | | | | |

| | | | linetre | am End |
|--|----------------------|----------|---------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| Cutoff Wall | | 9 | N | Explanation of Condition |
| | | | | |
| Bevel End | | 9 | N | Snow covered |
| Heaving (mm) | | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 210 | | | |
| Scour Protection | | 9 | N | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 500) | | | | |
| Scour/Erosion | | 9 | N | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 9 | 9 | GR carried fwd. |
| | | D.:L | dao Cu | lvort Porrol |
| Culvert Component | | Last | | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location | tion Code: II/S Span | | | Explanation of Condition Rise (mm): 2120, Type: SP) |
| Barrel Last Accessible Date | 22-Mar-2013 | (11111): | , , | U/S section |
| Dairei Lasi Accessible Date | 22-IVIAI-2013 | | | U/O SECTION |
| Special Features | | | | |
| Special Feature | | X | 9 | |
| (Type : BARREL ELBOW) | | | _ | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | 9 | 9 | |
| Measured Rise (mm) | 2120 | | | |
| Measured At Ring No. | 7 | | | |
| Sag (mm) | 0 | | | |
| Percent Sag | 0 | | | |
| Sidewall | | 9 | 9 | |
| Measured Span (mm) | 2119 | | | Inward |
| Measured At Ring No. | 7 | | | |
| Deflection (mm) | 1 | | | |
| Percent Deflection | | | | |
| Floor | | 9 | 9 | |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 9 | 9 | |
| Separation (mm) | | | | |
| Longitudinal Seams | | 9 | 9 | |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | 2N |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 9 | 8 | |
| Corrosion By Soil (Y/N) | No | 3 | | - |
| Corrosion By Water (Y/N) | No | | | |
| Camber POS/ZERO/NEG | ZERO | | | |
| Camber 1 OS/ZERO/NEG | LLINO | | | |

| | | Bric | lge Cu | lvert Barrel |
|---|----------------------|-------|--------|--|
| Culvert Component | | Last | | Explanation of Condition |
| (Pipe # : 1, Primary Span, Locat | tion Code: U/S, Span | (mm): | , F | Rise (mm): 2120, Type: SP) |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 9 | 9 | |
| Baffle | | Х | X | |
| (Type:) | | | | |
| Waterway Adequacy | | 9 | 9 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel Extension General Ratin | g | 9 | 9 | |
| | | Bric | lge Cu | Ivert Barrel |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | n (mm |): | , Rise (mm): 1727, Type: SSP) |
| Barrel Last Accessible Date | 22-Mar-2013 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | 9 | 7 | |
| Measured Rise (mm) | 1675 | | | at cl |
| Measured At Ring No. | | | | |
| Sag (mm) | 52 | | | |
| Percent Sag | 3 | | | |
| Sidewall | | 9 | 8 | |
| Measured Span (mm) | 1704 | | | - at cl |
| Measured At Ring No. | | | | |
| Deflection (mm) | 23 | | | |
| Percent Deflection | 1 | | ſ | |
| Floor | | 9 | 9 | |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | Х | 3 | Water leaking through in 2 spots at welded seam. |
| Separation (mm) | | | | |
| Longitudinal Seams | | X | X | |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 9 | 7 | |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | No | | | |
| Camber POS/ZERO/NEG | ZERO | | | |

| | | Brid | dge Cu | Ivert Barrel |
|---|---------------------------------------|--------|--------|-------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe #: 1, Primary Span, Loca | tion Code: MAIN, Spa | ın (mm |): | , Rise (mm): 1727, Type: SSP) |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | | 9 | |
| Baffle | | Х | Х | |
| (Type:) | | | | |
| Waterway Adequacy | | 9 | 9 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 9 | 7 | |
| | | | ownstr | ream End |
| Culvert Component | | Last | | Explanation of Condition |
| Direction | 1 | W | 11011 | Explanation of containon |
| End Treatment (Concrete, Steel, Others, None) | CONCRETE | | | |
| Headwall | | 9 | 7 | Narrow crack @ top. |
| Collar | | 9 | 7 | Narrow cracks @ 300mm. |
| Wingwalls | | Х | Х | |
| (Shape :) | | | | |
| Cutoff Wall | | 9 | N | |
| Bevel End | | 9 | 8 | |
| Heaving (mm) | | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 500 | | 1 | |
| Scour Protection | | 9 | 9 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 800) | | T - | Ι - | |
| Scour/Erosion | | 9 | 9 | |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratio | ng | 9 | 7 | |
| | | S | tructu | re Usage |
| | | Last | | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 8 | 8 | |
| Bank Stability | | 8 | 8 | |
| HWM (m below Top of Culvert) | | | | HWM not visible |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | | | | stable |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : | · · · · · · · · · · · · · · · · · · · | | | |
| (Fish Compensation Measure 2 : | NONE) | | | |
| Channel General Rating | | 8 | 8 | |

| | | | Maintenanc | e Recommen | dations | | | | | |
|--|--------------|----------|-----------------------------------|---------------|-------------------------------------|---------------|---------------|---------------|-----------|-------|
| Inspector Recommendations | Year | Inspecto | or Comments | | Department Com | ments | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | <u> </u> | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | ì | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | |
| REPAIR SEAMS | | Weld cir | c. sean where water lea | king through. | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | ow) 100.0 |)/77.8 | Sufficiency Rating (Last/Now) (%) | | 86.1/74.2 | Est. Repl. Yr | 2055 Maint. F | | qd. (Y/N) | Yes |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | Е | stimated Tota | 1 0 | |
| Proposed Long-Term Strategy | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name | Brian Pients | ch | | Previous | ous Assistant's Name Lisbeth Medina | | | | | |
| Next Inspection Date | 22-Jun-2016 | | | Previous | Inspection Date | 26-Aug-2010 | | | | |
| Inspection Cycle (Default) (months) 39 | | | | | | | | | | |
| Comment | | | | | | | | | | |