| | | | | Bri | dae Culv | ert Insp | ection | | | | | |
|--|-----------------------------------|----------|-----------------------------|---------------|---|-----------------------------------|--------------------|------------------------------|-------------|-------|--|--|
| Bridge File Nur | nber | 77330 - | 1 Bridge Culve | | | Form 1 | | CUL1 | | | | |
| Year Built | | 1999 | | - | | Lot No. | | 4 | | | | |
| Bridge or Town Name PRINCESS | | | | | | Inspector Name | | Tom Carey | | | | |
| Located Over EID - IRRIGATION C, WATERC | | | | WATERCRS. | | Inspector Class | | BR CLS A | | | | |
| Located On 544:02 C1 28.277 | | | | | | Assistant Name | | | | | | |
| Water Body CI./Year | | | | | | Assistant Class | | | | | | |
| Navigabil. Cl./Year | | | | | Inspection Date | | | 15-Feb-2010 | | | | |
| Legal Land Location NW SEC 11 TWP 20 RGE 12 W | | | | | | | Intry By | Kelsey Roberts | | | | |
| Longitude, Latitude -111:34:19, 50:41:06 | | | | | | | | | | | | |
| Road Authority Alberta Transportation (AIT) | | | | | | Data Entry Date Reviewer Name | | 03-Mar-2010 Garry Roberts | | | | |
| Contract Main. Area CMA23 | | | (ATT) | | | | 23-Feb-2010 | | | | | |
| Clear Roadway/Skew 8.6 / -35 deg. (LHF) | | | | | Review Date | | | | | | | |
| AADT/Year | //SKew | 720 / 20 | | | | | | Lorenz Bohnert | | | | |
| | otion | RCU-20 | . , | | | Dept. Review Date Follow-Up By | | 08-Mar-2010 | | | | |
| Road Classifica | | | 9-110 | | | FOIIOW | -ор ву | | | | | |
| Detour Length | | 5 | | | | | | | | | | |
| Bridge Culver | | | 1 | | | | | | | | | |
| | Barrel | | • | Pice (or Dia |) Tura | | Length | Corr. Profile | PI./Slab | Shape | | |
| Pipe # | Darrei | | Span | Rise (or Dia. |) Type | | Length | Con. Prome | Thickness | Shape | | |
| 1 | MAIN | | - | 1800 | MP | | 38 | 125X26 | 2.8,2.8,2.8 | ROUND | | |
| Special Feature | es | | | | | | | | | | | |
| Special Feature | es Comi | ment | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | Utilities (I | Located | at) | | | | | |
| Utility Attachme | | | | | | | | | | | | |
| Telephone | | H R/W | | | | Gas | | | | | | |
| Power | 3W 25 | 5 m N&S | OF CL-3W X F | २D 100m W | | Municipal | | | | | | |
| Others | | F | | | | | Problem (Y/N) No | | | | | |
| Remarks | | | | | | | | | | | | |
| | | | | | bach Roa | | | | | | | |
| | | | Las | | | | | | | | | |
| Horizontal Alig | | | | 6 | | IN CURVE - SUPERELEVATED | | | | | | |
| Vertical Alignm | ient | | Vertical Alignment | | | | | | | | | |
| | | | | | 3 8 | | | | | | | |
| | | | | (| 3 8 | (10:1 0 | OVER PIPE | | | | | |
| | | | | | 3 8 | | OVER PIPE ROAD) | | | | | |
| Roadway Widtl | h (m) | | 8.600 | | 3 8 | | | | | | | |
| | h (m) | | 8.600 | | | À:1 @ | | | | | | |
| Embankment | | | | 8 | | | | | | | | |
| Embankment Sideslope (| _:1) | • 1) | 8.600 | | | À:1 @ | | | | | | |
| Embankment Sideslope (| _:1) over (m) | : 1) | 4.0 | | | À:1 @ | | | | | | |
| Embankment Sideslope (| _:1) over (m) | : 1) | | | | À:1 @ | | | | | | |
| Embankment Sideslope (| _:1) over (m) | | 4.0 | 3 | 3 N | À:1 @ | | | | | | |
| Embankment Sideslope ((Height of Cc Guardrail (Y/N) | _:1) over (m) | | 4.0 | 3 | 3 N 5 6 | 4:1 @ Snow | ROAD) | | | | | |
| Embankment Sideslope ((Height of Co Guardrail (Y/N) Approach Roa | _:1) over (m)) ad / Eml | | 4.0 | ing 6 | 3 N 5 6 Upstre | À:1 @ Snow | ROAD) | lion | | | | |
| Embankment Sideslope ((Height of Co Guardrail (Y/N) Approach Roa Culvert Comp | _:1) over (m)) ad / Eml | | 4.0 | ing 6 | 3 N 5 6 Upstre | A:1 @ Snow Snow Explan | ROAD) | tion | | | | |
| Embankment Sideslope ((Height of Cc Guardrail (Y/N) Approach Roa Culvert Comp Direction End Treatment | _:1) over (m)) ad / Eml | bankmer | 4.0 No nt General Rat | ing 6 | 3 N 5 6 Upstre | À:1 @ Snow | ROAD) | tion | | | | |
| Embankment Sideslope ((Height of Cc Guardrail (Y/N) Approach Roa Culvert Comp Direction | _:1) over (m)) ad / Eml | bankmer | 4.0 No nt General Rat | ing 6 | 3 N 5 6 Upstre st Now | A:1 @ Snow Snow Explan | ROAD) | tion | | | | |
| Embankment Sideslope ((Height of Cc Guardrail (Y/N) Approach Roa Culvert Comp Direction End Treatment Others, None) | _:1) over (m)) ad / Eml | bankmer | 4.0 No nt General Rat | ing 6 | 3 N 5 6 Upstre st Now | A:1 @ Snow Snow Explan | ROAD) | tion | | | | |
| Embankment Sideslope ((Height of Cc Guardrail (Y/N) Approach Roa Culvert Comp Direction End Treatment Others, None) Headwall | _:1) over (m)) ad / Eml | bankmer | 4.0 No nt General Rat | ing 6 | 3 N 3 A 5 6 Upstre st Now 4 X 4 X | A:1 @ Snow Snow Explan | ROAD) | tion | | | | |

Alberta Transportation

| | | | Upstre | eam End | | | | |
|--|----------------------|--------|---------|---------------------------------|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | |
| Cutoff Wall | | X | Х | | | | | |
| Bevel End | | 8 | N | | | | | |
| Heaving (mm) | 0 | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | |
| Above/Below (mm) | 400 | | | | | | | |
| Scour Protection | | 8 | N | Completely snowed in | | | | |
| (Type : RIP RAP) | | | | | | | | |
| (Avg. Rock Size (mm) : 250) | | | | | | | | |
| Scour/Erosion | | 8 | N | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| Upstream End General Rating | | 8 | N | | | | | |
| | | Bri | dge Cu | lvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | ın (mm | n): -,R | lise (mm): 1800, Type: MP) | | | | |
| Barrel Last Accessible Date | 21-Feb-2007 | | | | | | | |
| Special Features | | | | | | | | |
| Special Feature | | | | Both ends completetly snowed in | | | | |
| (Type:) | | | | | | | | |
| Special Feature | | | | | | | | |
| (Type :) | | | | | | | | |
| Roof | | 8 | N | (Est.) | | | | |
| Measured Rise (mm) | 1810 | | | | | | | |
| Measured At Ring No. | 2 | | | | | | | |
| Sag (mm) | 0 | | | | | | | |
| Percent Sag | | | | 1 | | | | |
| Sidewall | 1 | 8 | N | (INWARD | | | | |
| Measured Span (mm) | 1790 | | | 991105) | | | | |
| Measured At Ring No. | 2 | | | | | | | |
| Deflection (mm) | 10 | | | | | | | |
| Percent Deflection | | | | | | | | |
| Floor | | N | N | | | | | |
| Bulge (mm) | | | | | | | | |
| Measured At Ring No. | | | | 1 | | | | |
| Abrasion (Y/N) | | | | 1 | | | | |
| Circumferential Seams | | 8 | N | (D/S SEAM FILLED WITH FOAM) | | | | |
| Separation (mm) | 30 | | | | | | | |
| Longitudinal Seams | | X | N | | | | | |
| Total No. of Cracked Rings | 0 | Λ | IN | | | | | |
| | 0 | | | | | | | |
| Total No. of Rings with Two Cracked Seams | | | | - | | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | - | | | | |
| Proper Lap (Y/N) | | | | _ | | | | |
| Longitudinal Stagger (Y/N) | | | | | | | | |
| Coating | | 7 | N | | | | | |
| Corrosion By Soil (Y/N) | | | | | | | | |
| Corrosion By Water (Y/N) | | | | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

77330 -1 Bridge Culvert

| | | Brid | dae Cu | Ivert Barrel | | | | |
|---|----------------------|------|--------|-------------------------------------|--|--|--|--|
| Culvert Component | | | | Explanation of Condition | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | | | | | | | |
| Ponding (Y/N) | No | | | | | | | |
| Fish Passage Adequacy | | Х | Х | | | | | |
| Baffle | | | X | | | | | |
| (Type :) | | X | | | | | | |
| Waterway Adequacy | | 9 | N | | | | | |
| Icing (Y/N) | No | | - | | | | | |
| Silting (Y/N) | No | | | | | | | |
| Drift (Y/N) | No | | | | | | | |
| Barrel General Rating | | 8 | N | Snowed in | | | | |
| | | | ownetr | | | | | |
| Culvert Component | | Last | Now | eam End Explanation of Condition | | | | |
| Direction | | N | | NORTH | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | |
| Headwall | | Х | X | | | | | |
| Collar | | Х | Х | | | | | |
| Wingwalls | | Х | Х | | | | | |
| (Shape :) | | | - | | | | | |
| Cutoff Wall | | X | X | | | | | |
| Bevel End | | 8 | N | | | | | |
| Heaving (mm) | 0 | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | - | | | | |
| Above/Below (mm) | 350 | | 1 | | | | | |
| Scour Protection | | 8 | N | Completely snowed in | | | | |
| (Type : RIP RAP) | | | | - | | | | |
| (Avg. Rock Size (mm) : 250) | | 1 | 1 | | | | | |
| Scour/Erosion | | 8 | N | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| Downstream End General Rati | ng | 8 | N | | | | | |
| | | | | re Usage | | | | |
| Channel (II/S and D/S) | | Last | Now | Explanation of Condition | | | | |
| Channel (U/S and D/S) Alignment | | 6 | 6 | CURVE @ D/S END | | | | |
| Bank Stability | | 6 | N | Snow | | | | |
| HWM (m below Top of Culvert) | 1 | | | | | | | |
| Drift (Y/N) | No | | | 1 | | | | |
| Channel Bottom Degrading/Aggrading | - | | | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | |
| (Fish Compensation Measure 2 : | NONE) | | 1 | | | | | |
| Channel General Rating | | 6 | 6 | G.R. carried | | | | |

| | | | Maintenance Re | commend | lations | | | | | |
|---|-------------------|---------------------|--------------------------------------|----------|-------------------------------|---------------|-------------------|-----------------|-----------|----|
| Inspector Recommendations | | Year | Inspector Comments | | Department Com | ments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | | 88.9/55. | .6 Sufficiency Rating (Last/N (%) | low) | 89.8/68.2 | Est. Repl. Yr | st. Repl. Yr 2048 | | qd. (Y/N) | No |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Total | 0 | |
| Proposed Long-Term Strategy | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name | Tim Da | Fim Davies Previous | | | Assistant's Name | | | | | |
| Next Inspection Date | 15-May-2013 Previ | | | Previous | s Inspection Date 22-Feb-2007 | | | | | |
| Inspection Cycle (Default) (months) 39 | | | | | | | | | | |
| Comment | | | | | | | | | | |