

Bridge Culvert Inspection				
Bridge File Number	77481 -1 Bridge Culvert		Form Type	CUL1
Year Built	1973		Lot No.	4
Bridge or Town Name	KANANASKIS		Inspector Name	Garry Roberts
Located Over	LUSK CREEK, 2.13.56.1, WATERCRS-ST		Inspector Class	BR CLS A
Located On	40:12 C1 42.308		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	27-Mar-2013
Legal Land Location	SE SEC 15 TWP 24 RGE 8 W5M		Data Entry By	Lauren Korte
Longitude, Latitude	-115:01:45, 51:02:29		Data Entry Date	11-Apr-2013
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Tom Carey
Contract Main. Area	CMA28		Review Date	10-Apr-2013
Clear Roadway/Skew	11.2 /		Dept. Reviewer Name	Tim Davies
AADT/Year	2,630 / 2012 (A)		Dept. Review Date	06-May-2013
Road Classification	RAU-210-110		Follow-Up By	
Detour Length (km)	5			

Bridge Culvert Information								
Number of Culverts		1						
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	PI./Slab Thickness	Shape
1	MAIN	3475	3841	SPE	79.2	152X51	4.0	ELLIPSE
Special Features								
Special Features Comment								

Utilities (Located at)			
Utility Attachments			
Telephone	Over culvert West end (buried).		Gas
Power	400 m East of u/s end.		Municipal
Others	Cable East ditch.		Problem (Y/N) No
Remarks			

Approach Road / Embankment				
		Last	Now	Explanation of Condition
Horizontal Alignment		5	5	On curve.
Vertical Alignment		7	7	
Roadway Width (m)	11.200			
Embankment		6	6	Minor erosion @ SW ditch approaching d/s bevel. 3.5:1 East side.
Sideslope ( :1)	2.5			
(Height of Cover(m) : 12)				
Guardrail (Y/N)	Yes			West side only.
<b>Approach Road / Embankment General Rating</b>		<b>5</b>	<b>5</b>	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		East.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Cutoff Wall		X	X	
Bevel End		6	6	Corrosion with some pitting.
Heaving (mm)	200			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	100			
Scour Protection		7	6	
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>400</b> )				
Scour/Erosion		7	6	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>6</b>	<b>6</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
<b>(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 3475, Rise (mm): 3841, Type: SPE)</b>				
Barrel Last Accessible Date	27-Mar-2013			
<b>Special Features</b>				
Special Feature				Rings are numbered incorrectly. Very fast flowing water.
(Type : )				
Special Feature				
(Type : )				
Roof		7	7	
Measured Rise (mm)	3810			
Measured At Ring No.	10			
Sag (mm)	31			
Percent Sag	1			
Sidewall		6	6	
Measured Span (mm)	3580			
Measured At Ring No.	10			
Deflection (mm)	105			
Percent Deflection	3			
Floor		6	6	Gravel covered at 5 D/S rings. Floor is very slippery. Use caution.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	Yes			
Circumferential Seams		6	7	
Separation (mm)	0			
Longitudinal Seams		5	6	Active leakage at rings #4,5,6,7 & 12 South sidewall. Marginal nesting of roof to sidewall seams with est. 10mm gap.
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			
Coating		4	4	Rust stains coming through upper bolt holes Corrosion with some pitting @ Bevel at South side and u/s 6 rings.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			

Bridge Culvert Barrel					
Culvert Component		Last	Now	Explanation of Condition	
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 3475, Rise (mm): 3841, Type: SPE)					
Ponding (Y/N)	No				
Fish Passage Adequacy		6	6		
Baffle		X	X		
(Type : )					
Waterway Adequacy		6	6	At 5 D/S rings.	
Icing (Y/N)	No				
Silting (Y/N)	Yes				
Drift (Y/N)	No				
<b>Barrel General Rating</b>		<b>5</b>	<b>6</b>		
Downstream End					
Culvert Component		Last	Now	Explanation of Condition	
Direction		W		West.	
End Treatment (Concrete, Steel, Others, None)	STEEL				
Headwall		X	X		
Collar		X	X		
Wingwalls		X	X		
(Shape : )					
Cutoff Wall		X	X		
Bevel End		5	6		
Heaving (mm)	0				
Invert Above/Below Stream Bed	BELOW				
Above/Below (mm)	1000				
Scour Protection		4	5	Minor erosion at bevel sides. Scattered rocks to 1000mm.	
(Type : RIP RAP)					
(Avg. Rock Size(mm) : 450)					
Scour/Erosion		4	5		
Beavers (Y/N)	No				
<b>Downstream End General Rating</b>		<b>4</b>	<b>5</b>		
Structure Usage					
		Last	Now	Explanation of Condition	
<b>Channel (U/S and D/S)</b>					
Alignment		5	5	Migrating stream - 45 degree bend @ D/S.	
Bank Stability		5	5	Vertical banks u/s & d/s.	
HWM (m below Top of Culvert)	2.5			No visible HWM. Minor drift in channel.	
Drift (Y/N)	Yes				
Channel Bottom Degrading/Aggrading	AGGRADING			At D/S.	
Beavers (Y/N)	No				
(Fish Compensation Measure 1 : NONE)					
(Fish Compensation Measure 2 : NONE)					
<b>Channel General Rating</b>		<b>5</b>	<b>5</b>		

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>55.6/66.7</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>55.9/61.6</b>	Est. Repl. Yr	2025	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Garry Roberts		Previous Assistant's Name				
Next Inspection Date	27-Dec-2014		Previous Inspection Date	25-May-2011			
Inspection Cycle (Default) (months)	21						
Comment							