

| Bridge Culvert Inspection | | | |
|---------------------------|------------------------------------|---------------------|-----------------|
| Bridge File Number | 77557 -1 Bridge Culvert | Form Type | CUL1 |
| Year Built | 1976 | Lot No. | 4 |
| Bridge or Town Name | FORT MACKAY | Inspector Name | Wade Nanninga |
| Located Over | BEAVER RIVER, 8.11.29, WATERCRS-ST | Inspector Class | BR CLS A |
| Located On | 63:12 C1 46.180 | Assistant Name | |
| Water Body Cl./Year | | Assistant Class | |
| Navigabil. Cl./Year | | Inspection Date | 15-Nov-2011 |
| Legal Land Location | NE SEC 36 TWP 93 RGE 11 W4M | Data Entry By | Theresa Lacusta |
| Longitude, Latitude | -111:37:34, 57:06:50 | Data Entry Date | 23-Nov-2011 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | Eric Carcoux |
| Contract Main. Area | CMA07 | Review Date | 23-Nov-2011 |
| Clear Roadway/Skew | 13.5 / -15 deg. (LHF) | Dept. Reviewer Name | Brent Herrick |
| AADT/Year | | Dept. Review Date | 15-Dec-2011 |
| Road Classification | RAU-213.4-120 | Follow-Up By | |
| Detour Length (km) | 999 | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|---------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | PI./Slab Thickness | Shape |
| 1 | MAIN | 2905 | 3203 | SPE | 86 | 152X51 | 4.2 | ELLIPSE |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | |
|---------------------|------------------|---------------|----|
| Utility Attachments | | | |
| Telephone | | Gas | |
| Power | 4 lines East row | Municipal | |
| Others | | Problem (Y/N) | No |
| Remarks | | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|--------|----------|----------|--|
| Horizontal Alignment | | 7 | 7 | Long horizontal curve starts 200 m north. Blind crest curve 200 m to south. No passing SB. |
| Vertical Alignment | | 6 | 6 | |
| Roadway Width (m) | 13.500 | | | |
| Embankment | | 6 | 6 | |
| Sideslope (__:1) | 2.0 | | | |
| (Height of Cover(m) : 9.7) | | | | |
| Guardrail (Y/N) | No | | | |
| Approach Road / Embankment General Rating | | 6 | 6 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|----------|------|-----|--|
| Direction | | W | | |
| End Treatment (Concrete, Steel, Others, None) | CONCRETE | | | |
| Headwall | | X | X | |
| Collar | | 5 | 5 | Slabs settled, South side. Rusted stirrups exposed. |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | N | N | |

| Upstream End | | | | |
|--|-------------|----------|----------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | 6 | 6 | |
| Heaving (mm) | 200 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 750 | | | |
| Scour Protection | | 6 | 6 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 200) | | | | |
| Scour/Erosion | | 6 | 6 | |
| Beavers (Y/N) | Yes | | | Beaver dam 2.0 m high 20 m U/S. |
| Upstream End General Rating | | 5 | 5 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2905, Rise (mm): 3203, Type: SPE) | | | | |
| Barrel Last Accessible Date | 15-Nov-2011 | | | 1.4m from roof to ice. |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 7 | 7 | |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | | | | |
| Percent Sag | | | | |
| Sidewall | | 5 | 5 | |
| Measured Span (mm) | 3050 | | | |
| Measured At Ring No. | 10 | | | |
| Deflection (mm) | 145 | | | |
| Percent Deflection | 5 | | | |
| Floor | | N | N | (No bulge felt, under water where available. Rocks in floor some areas. 19/Aug/2006) Ice on floor. |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | | | | |
| Circumferential Seams | | 7 | 7 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | 7 | 7 | Only half visible |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | No | | | |
| Coating | | 6 | 6 | Minor superficial rust lower 1/2. |
| Corrosion By Soil (Y/N) | Yes | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | No | | | |

| Bridge Culvert Barrel | | | | |
|--|-------|----------|----------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2905, Rise (mm): 3203, Type: SPE) | | | | |
| Fish Passage Adequacy | | 7 | 7 | |
| Baffle | | N | N | |
| (Type :) | | | | |
| Waterway Adequacy | | 6 | 6 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 5 | 5 | |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | E | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 5 | 5 | |
| Heaving (mm) | 200 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 800 | | | |
| Scour Protection | | 4 | 4 | Bevel unsupported. Projects from fill 2.0m. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 200) | | | | |
| Scour/Erosion | | 4 | 4 | |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 4 | 4 | |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 6 | 6 | Meanders D/S. |
| Bank Stability | | 6 | 5 | Steep vertical banks |
| HWM (m below Top of Culvert) | | | | HWM not visible. |
| Drift (Y/N) | Yes | | | |
| Channel Bottom Degrading/Aggrading | | | | 20m u/s. |
| Beavers (Y/N) | Yes | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 6 | 5 | |

| Maintenance Recommendations | | | | | | | |
|---|------------------|--|---------------------------|---------------|-----------------|-------------------|----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 55.6/55.6 | Sufficiency Rating (Last/Now) (%) | 52.4/54.4 | Est. Repl. Yr | 2022 | Maint. Req. (Y/N) | No |
| Special Comments for Next Inspection | | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | Estimated Total | 0 | |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Wade Nanninga | | Previous Assistant's Name | | | | |
| Next Inspection Date | 15-Aug-2013 | | Previous Inspection Date | 08-Mar-2010 | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | |
| Comment | | | | | | | |