					Brida	o Culve	ort Inch	oction					
Bridge File Nur	nher	77901 -1 Bridge Culvert				Bridge Culve			CUL1				
Bridge File Number 77901 -1 Year Built 1974			- i blidge ou	vert			Form Type Lot No.		4				
Bridge or Town Name BURMIS							Inspector Name		-	Calvin Roberts			
			RAIL-ANIMAL, OVER SP				Inspector Class		BR CLS B				
			,				Assistant Name		BR CLS B	BR CLS B			
			C1 0.037										
Water Body Cl.							Assistant Class		40 Nov 2042	10.11 0040			
Navigabil. Cl./Y		NE OF	O 40 TMD 7	DOE 0 W/FN	4		Inspection Date			10-Nov-2012			
Legal Land Loc			C 13 TWP 7		1		Data Entry By			Lauren Korte			
Longitude, Lati	tude						Data Entry Date			13-Dec-2012			
Road Authority	•		, , , , , , , , , , , , , , , , , , ,				Reviewer Name		•	Garry Roberts			
Contract Main. Area CMA26							Review Date			14-Nov-2012			
Clear Roadway	/Skew	10.7 /					Dept. Reviewer Name						
AADT/Year		600 / 2	. ,				Dept. Review Date		e 27-Dec-2012	27-Dec-2012			
Road Classifica		RCU-2	10-110				Follow-Up By						
Detour Length		12											
Bridge Culvert		ation											
Number of Culv			1				l				1		
Pipe #	Barrel		Span	Rise (or	Dia.)	Туре		Length	Corr. Profile	PI./Slab Thickness	Shape		
1	MAIN		-	2150		MP		24.6		3.5	ROUND		
Special Feature	es												
Special Feature	es Comi	ment											
					Do	otina li	of a rm of	ion.					
Required Vert.	Clooror	oo Doot	ting (m)		ΓŪ	Sung II	nformat	1011					
Posted Vertical													
				1 A -l.	/	(N//NI)		OD	O D-i-l ()	La Aalaa	()/()		
Posted: Lane			Bridge (m)	In Aa\	/ance (	(Y/IN)	L	ane SB	On Bridge (m)	in Adva	nce (Y/N)		
Remarks	NOT FE	equired.											
Littlita Attackus					Uti	lities (L	_ocated	at)					
Utility Attachme		114 1											
Telephone	East						Gas Municipal						
Power		e 50m E					Problem (Y/N) No						
Others	Rail c	rossing	20m South.				Proble	m (Y/N)   N	10				
Remarks													
				А				ankment					
					Last	Now	Explanation of Condition						
Horizontal Align					7	7	Rail crossing 20m South and top of hill to South.						
Vertical Alignment				5	5								
							North of railway track #507.						
Roadway Width (m) 10.700							, <del>-</del> -,						
	,												
Embankment					7	7							
Sideslope (:1) 3.0		3.0											
(Height of Co	ver(m)	1.4)											
Guardrail (Y/N) No													
Approach Road / Embankment General Rating		5	5										
						Upstre	am End						
Culvert Component			Last Now		Explanation of Condition								
Direction			W		West.								
End Treatment (Concrete, Steel, Others, None)		el, NONE											
Headwall					Х	X							
. IJuuvvuii							1						

			Upstre	am End
<b>Culvert Component</b>		Last	Now	Explanation of Condition
Collar		X	X	
Wingwalls		Х	Х	
(Shape: )			_	
Cutoff Wall		X	X	
Bevel End		Х	Х	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	200			
Scour Protection		7	7	
(Type : <b>NATURAL</b> )				
(Avg. Rock Size(mm):)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Upstream End General Rating		7	7	
		Brid	dae Cu	lvert Barrel
Culvert Component		1	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Loca	tion Code: MAIN. Spa			, Rise (mm): 2150, Type: MP)
Barrel Last Accessible Date	10-Nov-2012	,	,-	,,
Special Features				
Special Feature				Concrete Floor.
(Type:)				
Special Feature				
(Type:)				
Roof		8	7	Est.
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)	0			
Percent Sag				
Sidewall		8	7	Inward.
Measured Span (mm)	2120			
Measured At Ring No.	1			
Deflection (mm)	30			
Percent Deflection	1			
Floor		N	N	Concrete floor, approximately 100mm thick.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		7	7	
Separation (mm)	20			
Longitudinal Seams		7	7	Riveted.
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	0			
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	Yes			

Bridge Culvert Barrel								
Culvert Component			Now	Explanation of Condition				
(Pipe # : 1, Primary Span, Loca	tion Code: MAIN, Spa	n (mm	ı):	, Rise (mm): 2150, Type: MP)				
Coating		7	7					
Corrosion By Soil (Y/N)	No							
Corrosion By Water (Y/N)	No							
Camber POS/ZERO/NEG	ZERO							
Ponding (Y/N)	No							
Fish Passage Adequacy		Х	Х					
Baffle		Х	Х					
(Type:)								
Waterway Adequacy		X	X					
Icing (Y/N)	No							
Silting (Y/N)	No							
Drift (Y/N)	No							
Barrel General Rating		8	7					
		D	ownstr	eam End				
<b>Culvert Component</b>		Last	Now	Explanation of Condition				
Direction		E		East.				
End Treatment (Concrete, Steel, Others, None)	NONE							
Headwall		Х	Х					
Collar		Х	Х					
Wingwalls		X	X					
(Shape: )								
Cutoff Wall		Х	Х					
Bevel End		Х	X					
Heaving (mm)	0	- 1						
Invert Above/Below Stream Bed	BELOW							
Above/Below (mm)	200							
Scour Protection		7	7					
(Type : NATURAL)								
(Avg. Rock Size(mm):)								
Scour/Erosion		7	7					
Beavers (Y/N)	No							
Downstream End General Ratio	ng	7	7					
		G	Structur	re Usage				
			Now	Explanation of Condition				
Grade Separation		1	111011					
Road Alignment		Х	Х	Stock pass.				
Roadway Surface		6	6					
(Type:)								
Icing (Y/N)	No							
Traffic Safety Features		X	X					
Туре								
				1				

Structure Usage								
		Last	Now	Explanation of Condition				
Lighting		X	X					
Barrel Leakage (Y/N) No								
Drainage		6	6					
Structure In Use (Y/N)				Uncertain.				
Grade Separation General Rating			6					

77901 -1 Bridge Culvert

		Maintenand	e Recommend	lations					
Inspector Recommendations	Year	Inspector Comments		Department Com	iments		Target Year	Est. Cost	Cat #
SHOTCRETE REPAIRS		•							
PLACE ADDITIONAL RIP RAP									
REMOVE DRIFT ACCUMULATION									
INSTALL CONCRETE/STEEL LINING	ì								
INSTALL STRUTS									
INSTALL CONCRETE COLLAR/CUTO	OFF								
REPAIR SEAMS									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
Structural Condition Rating (Last/N (%)	ow) 88.9/77	.8 Sufficiency Rating (L (%)	ast/Now)	37.3/81.6	Est. Repl. Yr	2030	Maint. Re	qd. (Y/N)	No
Special Comments for Next Inspection				Department Comments					
Maintenance Reviewed By				Date			Estimated Tota	I 0	
Proposed Long-Term Strategy									
On 3-Year Program (Y/N)									
Proposed Action									
Previous Inspector's Name	Garry Roberts		Previous	Assistant's Name					
Next Inspection Date	10-Feb-2016		Previous	Inspection Date	10-Sep-2009				
Inspection Cycle (Default) (months)	39								
Comment									