| Bridge Culvert Inspection | | | | | | | | | | | | | |
|--|---|---|------------|--------|-------------------|--|------------------|---------------|-----------------------------|-----------------------|-------|--|--|
| Bridge File Number | Number 78053 N-3 Bridge Culvert | | | | | Form Type | | | CUL1 | | | | |
| Year Built | 1997 | v | | | | Lot No. | | | 4 | | | | |
| Bridge or Town Na | me WILSO | e WILSON SID | | | | Inspector Name | | | Jason Rusu | | | | |
| Located Over | TRIBUT | ARY TO OLDI | MAN RIVE | R, 2.1 | 2.18, | Inspector Class Assistant Name | | BR CLS A | | | | | |
| Located On | 4:06 R1 | 12.443 | | | | | | | | | | | |
| Water Body CI./Yea | ar | | | | | Assistant Class | | 24-Mar-2013 | | | | | |
| Navigabil. Cl./Year | | | | | | Inspection Date Data Entry By | | | | | | | |
| Legal Land Locatio | | | | | | Data Entry Date | | | Lauren Korte 11-Apr-2013 | | | | |
| Longitude, Latitude | ongitude, Latitude -112:38:40, 49:35:60 | | | | | Reviewer Name | | Garry Roberts | | | | | |
| Road Authority | Road Authority Alberta Transportation (AIT) | | | | | Review | | | 07-Apr-2013 | | | | |
| Contract Main. Area | | | | | Dept. Reviewer Na | | | Name | · · · | | | | |
| Clear Roadway/Ske | ew 12.4 / | | | | | | | | | | | | |
| AADT/Year | 6,080 / | 2012 (A) | | | | Follow-Up By | | | 22-Apr-2013 | | | | |
| Road Classification | RFD-41 | 2.4-130 | | | | | op by | | | | | | |
| Detour Length (km) |) 1 | | | | | | | | | | | | |
| Bridge Culvert Info | ormation | | | | | | | | | | | | |
| Number of Culverts | 3 | 1 | 1 | | | | I | | | 1 | | | |
| Pipe # Bar | rel | Span | Rise (or I | Dia.) | Туре | | Length | | Corr. Profile | PI./Slab Thickness | Shape | | |
| 1 MA | IN | - | 2400 | | MP | | 28 | | 125X26 | 2.8 | ROUND | | |
| Special Features | | | | | | | | | | | | | |
| Special Features C | omment | | | | | | | | | | | | |
| | | | | 1 14 | litico /l | ocated | at) | | | | | | |
| Utility Attachments | | | | υt | inties (I | | at) | | | | | | |
| | ast ROW. | | | | | Gas | | | | | | | |
| • | | t and East ROW. Buried high voltage cross | | | | | nal | | | | | | |
| 70 | m North. | North. | | | | Municip | Problem (Y/N) No | | | | | | |
| Others Lights South. Fibre optics buried East ROW. | | | | | | 1 100101 | | | | | | | |
| Remarks | | | | | | | | | | | | | |
| | | | Ар | proa | ch Roa | d / Emba | ankment | | | | | | |
| | | | | | Now | Explanation of Condition | | | | | | | |
| Horizontal Alignment | | | | 6 | 6 | In curve, intersection SH 845 100m South. Turning lanes. | | | | | | | |
| Vertical Alignment | | | 8 | 8 | | | | | | | | | |
| Roadway Width (m |) | 30.000 | | | | | | | | | | | |
| Embankment | | | | 8 | 8 | | | | | | | | |
| Sideslope (:1) | | 4.0 | | | | | | | | | | | |
| (Height of Cover(| m) : 1.5) | | | | | | | | | | | | |
| Guardrail (Y/N) | | No | | | | | | | | | | | |
| Approach Road / I | Embankme | nt General Rat | ting | 6 | 6 | | | | | | | | |
| | | | | | Upstre | am End | | | | | | | |
| Culvert Componer | nt | | | Last | Now | Explan | ation of | Condi | ion | | | | |
| Direction | | | W | | West. | | | | | | | | |
| End Treatment (Co Others, None) | oncrete, Stee | I, STEEL | | | | | | | | | | | |
| Headwall | | | | Х | X | | | | | | | | |
| Collar | | | | Х | Х | | | | | | | | |
| Wingwalls | | | | Х | X | | | | | | | | |
| (Shape :) | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |

Alberta Transportation

| | | | Upstre | eam End | | | | | |
|--|----------------------|------|----------------|---|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| Cutoff Wall | | X | X | | | | | | |
| Bevel End | | 5 | 5 | 100mm bends @ North bevel. | | | | | |
| Heaving (mm) | 0 | | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | |
| Above/Below (mm) | 400 | | | | | | | | |
| Scour Protection | | 8 | 8 | Well ingrown | | | | | |
| (Type : RIP RAP) | | | | | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | | | | | |
| Scour/Erosion | | 8 | 8 | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| Upstream End General Rating | 1 | 5 | 5 | | | | | | |
| | | Bri | d <u>ge Cu</u> | lvert Barrel | | | | | |
| Culvert Component | | 1 | | | | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | | | , Rise (mm): 2400, Type: MP) | | | | | |
| Barrel Last Accessible Date | 23-Mar-2013 | | | Not accessible water and silt. | | | | | |
| Special Features | | | | | | | | | |
| Special Feature | | | | | | | | | |
| (Type:) | | | | | | | | | |
| Special Feature | | | | - | | | | | |
| (Type :) | | | | | | | | | |
| Roof | | N | 6 | 300mm bend @ West roof @ U/S end. | | | | | |
| Measured Rise (mm) | 2365 | | | 75mm diameter hole in roof, West end. | | | | | |
| Measured At Ring No. | 2 | | | Unable to measure due to 300mm thick ice. | | | | | |
| Sag (mm) | 35 | | | Estimated rise. | | | | | |
| Percent Sag | 1 | | | - | | | | | |
| Sidewall | | N | 8 | Inward. | | | | | |
| Measured Span (mm) | 2365 | | - | | | | | | |
| Measured At Ring No. | 2 | | | | | | | | |
| Deflection (mm) | 35 | | | | | | | | |
| Percent Deflection | 0 | | | | | | | | |
| Floor | | N | N | (Average 300mm thick ice). | | | | | |
| Bulge (mm) | | | | | | | | | |
| Measured At Ring No. | | | | 1 | | | | | |
| Abrasion (Y/N) | | | | | | | | | |
| Circumferential Seams | | N | 8 | | | | | | |
| Separation (mm) | 50 | | - | 1 | | | | | |
| Longitudinal Seams | | Х | Х | | | | | | |
| Total No. of Cracked Rings | | | | 1 | | | | | |
| Total No. of Rings with Two Cracked Seams | | | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | | | | | | |
| Proper Lap (Y/N) | | | | 1 | | | | | |
| Longitudinal Stagger (Y/N) | | | | 1 | | | | | |
| Coating | | N | 8 | | | | | | |
| Corrosion By Soil (Y/N) | No | | . | 1 | | | | | |
| Corrosion By Water (Y/N) | No | | | 1 | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | | |
| | | | | | | | | | |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

78053 N-3 Bridge Culvert

| | | Brid | dge Cu | lvert Barrel | | | | |
|---|---------------------------------------|---------|--------|------------------------------|--|--|--|--|
| Culvert Component | | | Now | Explanation of Condition | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, S | pan (mm |): | , Rise (mm): 2400, Type: MP) | | | | |
| Ponding (Y/N) | No | | | | | | | |
| Fish Passage Adequacy | | 7 | 7 | | | | | |
| Baffle | | X | X | | | | | |
| (Type :) | | | | | | | | |
| Waterway Adequacy | | 9 | 9 | (300mm silt) 30-Aug-2009 | | | | |
| Icing (Y/N) | No | | | | | | | |
| Silting (Y/N) | Yes | | | | | | | |
| Drift (Y/N) | No | | | | | | | |
| Barrel General Rating | | N | 6 | | | | | |
| | | D | ownst | ream End | | | | |
| Culvert Component | | | Now | Explanation of Condition | | | | |
| Direction | | E | | East. | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | |
| Headwall | | X | Х | | | | | |
| Collar | | | X | | | | | |
| Wingwalls | | X | X | | | | | |
| (Shape :) | | | | | | | | |
| Cutoff Wall | | | Х | | | | | |
| Bevel End | | 7 | 7 | | | | | |
| Heaving (mm) | 0 | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | _ | | | | |
| Above/Below (mm) | 400 | | | | | | | |
| Scour Protection | | 8 | 8 | Well ingrown. | | | | |
| (Type : RIP RAP) | | | | _ | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | | | | |
| Scour/Erosion | | 8 | 8 | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| Downstream End General Ration | ng | 7 | 7 | | | | | |
| | | | | re Usage | | | | |
| | | Last | Now | Explanation of Condition | | | | |
| Channel (U/S and D/S) Alignment | | 8 | 8 | | | | | |
| Bank Stability | | | 8 | | | | | |
| HWM (m below Top of Culvert) | 1.7 | | | NO HWM visible. | | | | |
| Drift (Y/N) | No | | | 1 | | | | |
| Channel Bottom Degrading/Aggrading | NONE | | | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | |
| (Fish Compensation Measure 2 : | · · · · · · · · · · · · · · · · · · · | | | | | | | |
| Channel General Rating | , | 8 | 8 | | | | | |

| Maintenance Recommendations | | | | | | | | | | | |
|---|--------------------|----------|-------------------------------------|------------------|------------------------|--------------------|-----------|--------------------|-----|----|--|
| Inspector Recommendations | | Year | Inspector Comments | | Department Comr | Target Year | Est. Cost | Cat # | | | |
| SHOTCRETE REPAIRS | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTC | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | | 55.6/66. | 7 Sufficiency Rating (Last/N (%) | ow) 7 | 70.2/75.6 | Est. Repl. Yr 2050 | | Maint. Reqd. (Y/N) | | No | |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Tota | I 0 | | |
| Proposed Long-Term Strategy | | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | |
| Previous Inspector's Name | on Davies Previous | | | Assistant's Name | | | | | | | |
| Next Inspection Date 24-De | | -2014 | | Previous I | nspection Date | | | | | | |
| Inspection Cycle (Default) (months) 21 | | | | | | | | | | | |
| Comment | | | | | | | | | | | |