Bridge Inspection																
Bridge File Number	787	78755 -1 Bridge					Ĭ	Form Type				PCS	PCS			
Year Built/Year	197	8/197	8					Lot	Lot No.			4				
Supstr Bridge or Town Name	ا اااا	ES C	DEEK						Inspector Name			Russel Vanderschaaf				
Bridge or Town Name HINES CREEK Located Over JACK CREEK, 8.10.80.8, WATE						FRCRS-ST			Inspector Class			BR CLS B				
Located On 64:04 C1 30.571						INCNO-01			Assistant Name							
Water Body Cl./Year									Assistant Class							
Navigabil. Cl./Year								<u> </u>	Inspection Date 03-Nov-2011							
Legal Land Location NW SEC 5 TWP 84 RGE 4 W6M									Data Entry By Theresa Lacusta							
Longitude, Latitude			4, 56:15:						Data Entry Date 22-Nov-2011							
Road Authority			ransporta		Γ)				Reviewer Name Eric Carcoux Review Date 20-Nov-2011							
Contract Main. Area	СМ											20-Nov-201				
Clear Roadway/Skew												Steve Pasqu				
AADT/Year		/ 201	0 (A)					<u> </u>	ot. Revie			10-Jan-2012	<u>′</u>			
Road Classification		J-209						FOII	Follow-Up By							
Detour Length (km)	2															
Allowable Load (t): S				Semi	C	S2 49		Train C		cs	3 62		> On Critical Spans >Critical Member			
Design Loading:		HS2	5											> Primary	Span	
						Posting I			nformation							
Required Load Postin	ng (t)			Single					Semi				Truck Train			
Posted Loading (t)				Single				Semi					Truck Train			
Posted: Lane		NB		At Junction (Y					In Advance (Y/N)		No	At Bridge (Y/N) No				
Posted: Lane	e S	SB		At Junction (Y/N)		No	In Advance (Y/N)		No	At Bridge (Y/N)		No				
Remarks																
Hazard Marker At Bri	dge (Y	′/N)	Yes													
Remarks				N posts					nissing							
Other Sign Types			∣"Jack C	reek", H\	WY64 -				((- 1)							
Utility Attachments						Ut	tilities (l	_oca	ted at)							
Telephone								Gas	<u> </u>							
Power									Municipal							
Others								Problem (Y/N)								
Remarks								1 10	DICITI (17	(14)						
Romano							Approa	ch R	oad							
					L	ast		Explanation of Condition								
Horizontal Alignment						7	7	Int '	Int 100 m north of bridge. Turning							
Vertical Alignment				9		9	8	lane	anes on north end.							
Roadway Width (m)	Roadway Width (m) 10.000															
Approach Bump	Approach Bump			7 6												
Guardrail (Y/N) Yes					INCORRECT BRIDGE TO GUARDRAIL											
Guardrail	Guardrail			4	7											
Length (m)			22.800													
Current Standard ()	Y/N)		No													
Termination Type			TURNE	D DOW	N											
Drainage						7	7	No	evident	problem	ns.					
Approach Road Ger	Approach Road General Rating					7	7									

					•	Supers	tructure					
Bridge Component						Now	Explanation of Condition					
(Primary Spa	an : VS, 3 Spa	ns, Lengt	hs(m): (6.1-6.1-6.1	, A-Ide	nt Num	nber:)					
Special Feat	tures											
Special Feat	ure					Х						
(Type:)												
Special Feat	ure					Х						
(Type:)												
	face/Deck Top	Detail Ra	tinas									
	N (%)	1 (%)		(%)	3 (%)							
Last				,								
Now	1.0											
Wearing Sur	face	•	·		5	N	Wide cracking at abut & piers					
	ype : ACP)						Longitudinal cracking NB lane					
(Thickness	•						5 small patches (ave. 400X400)-23-Feb-2010					
	nection Probler	m No					Snow and ice covered.					
					NI	l NI						
Deck Top					N	N						
Deck Rideab	oility				6	6						
Deck Joints					N N		Paved over. ASPHALT CRACKING AT ALL JOINTS					
Bump (Y/N	l)	No					ASPITALI CRACKING AT ALL JOINTS					
Deck Draina	ge				4 4		Icing along west side and East side.					
Drains Clo	gged (Y/N)	No					The drains					
Curbs/Media	ın				5	6	Minor girder damage					
(Curb Type	e : Standard)											
Scaling (Pe	ercent Area)	1										
Bridge Rail					4 5		REPAIRED USING READI ROD & 7/16" BOLTS NOT					
(Type : BR	IDGE TUBE)						GALVANIZED.					
Bridge Rail F	Posts				5	5						
(Type : GA STEEL)	LVANIZED P	OST STEE	EL;GAL	VANIZED	POST							
Bridge Rail/F	Posts Coating				5	5						
(Type:)												
Sidewalk					Х	Х						
Girder Detail	Ratings											
	N (count)	1 (count)	2	(count)	3 (cou	ınt)						
Last		, , , ,										
Now												
Girders		,			5	5	Diagonal narrow CRACK IN ANCHOR ZONE					
	te Inspection I	Date 23-	-Feb-20	10			300mm LONG SPAN2, GIRDER 5 & S2,G1,G9					
Last Complete Inspection Date 23-Feb-2010 Cracking (Y/N) Yes							Minor staining on underside of precast from connector pockets.					
Spalling (Percent Area) 1							G1,G3,G4 hairline cracks in A2 span 1. & G9.S1					
Lift or Connector Pocket Grouted (Y/N)							Narrow crack A2G1,5,S1 &G4,S3&G1S3 Scaling G2,S3 at side A2(30X300mm) Spalling S3G6 and scaling S3G5					
(Number Of Girders : 27)							, 5					
_	nent Problem	s										
Vertical (Y/		No										
Horizontal		No										
	ture General F				5	5						
Superstruct	ure General F	vaning			3	3						

					Subst	ructure
Bridge Comp	onent			Last	Now	Explanation of Condition
Abutments		<u> </u>		1=0.01	111011	
(Extended E	Backwall Piles	s (Y/N) : Y)				
`	Backwall Piles		n): 1000)			
(Total Numbe						-
Bearing Seats	•		_			
	N (count)	1 (count)	2 (count)	3 (cou	unt)	
Last						
Now	, <u> </u>			_		_
Bearing Seats	•			5	5	
	ATED TIMB	ER)				
(Depth(mm)						
(Width(mm)					_	
Backwalls/Bre				4	4	GRAVEL WASHED AWAY NW CORNER, 400mm.
Greatest He	eight (m)	1.20				Backwall not low enough and loss of material under backwall sheet.
Wingwalls				5	6	
(Total Numbe	r of Bearing F	Piles : 10:10)				Abut 2 pile 5 leaning approx 130mm. ABUT 2 PILES 4 & 7 LEANING APPROX, 70MM.
Piles Detail R		, , , , , , , , , , , , , , , , , , ,				ABUT 2 PILES 4 & 7 LEANING APPROX, 70MM.
	N (count)	1 (count)	2 (count)	3 (cou	unt)	
Last						
Now						
Piles				5	5	
Paint/Coating					Х	
Abutment Stability					4	
Scour/Erosion	າ			4	4	Loss of material under backwalls.
Piers/Bents						
	R-COLUMN)					2 bearing plates under NW pier piles, # 1 & 2.
(Total Numbe						
Bearing Seats						Shrinkage crack wwest end of scope
	N (count)	1 (count)	2 (count)	3 (cou	unt)	
Last						
Now						_
Bearing Seats	•			5	5	
	ATED TIMB	ER)				-
(Depth(mm)						-
(Width(mm)						
(Total Numbe		Piles : 0:0)				Vertical cracks approx. 7 to 10mm gap.
Piles Detail R				- ·		-
	N (count)	1 (count)	2 (count)	3 (cou	unt)	-
Last						-
Now						-
Pier Shaft/Pile		J		4	4	-
Greatest Height (m) 3.50				5		
Bracing/Struts/Sheathing					5	
Nose Plate				X	X	
Paint/Coating				X	X	
(Colour Des	scription:)					
(Colour Cod	de :)					

			Subst	ructure
Bridge Component		Last	Now	Explanation of Condition
Pier Stability			5	Explanation of Containon
Scour			5	
Debris (Y/N)	ris (Y/N) No			
Substructure General Rating			4	
			Structu	re Usage
		Last	Now	Explanation of Condition
Channel				
(U/S Direction : E)				
(D/S Direction : W)				
Alignment		7	7	
Bank Stability		6	7	
HWM (m below Top of Curb)				HWM NOT VISIBLE.
Drift (Y/N)	No			
Slope Protection		4	5	Minor erosion along banks
(Type :)				
Guidebank/Spurs			Х	
Adequacy of Opening			8	
(Fish Compensation Measure 1	: NONE)			
(Fish Compensation Measure 2	: NONE)			
Channel General Rating		4	7	

			Maintenance Red	commend	ations					
Inspector Recom	mendations	Year	Inspector Comments		Department Comr	Target Year	Est. Cost	Cat #		
REPAIR/REPLACE BRIDGE RAIL										
SEAL CURBS										
PATCH DECK										
OVERLAY DECK										
STRAIGHTEN/REPLACE MEMBERS										
WASHING										
SHOTCRETE RE	PAIRS									
CORE TIMBER O	CAPS/CORBELS									
REPAIR/REPLAC	CE TIMBER CAPS									
REPAIR ABUTM	ENT SCOUR/EROSIC	N								
PLACE ADDITIO	NAL RIP RAP									
REMOVE DRIFT	ACCUMULATION									
INSTALL STRUT	S									
OTHER ACTION										
OTHER ACTION										
OTHER ACTION										
OTHER ACTION										
Structural Cond (%)	lition Rating (Last/No	ow) 50.0/50	Sufficiency Rating (Last/N (%)	low) 5	9.1/63.1	Est. Repl. Yr	2021	Maint. Re	qd. (Y/N)	No
Special Comments for Next Inspection	Monitor scour NW co Monitor loss of mate		walls.		Department Comments					
Maintenance Rev	viewed By				Date			Estimated Total	0	
Proposed Long-T	Ferm Strategy									
On 3-Year Progra	am (Y/N)									
Proposed Action										
Previous Inspect	Previous Inspector's Name Brian			Previous A	Assistant's Name Lisbeth Medina					
Next Inspection [Date	03-Aug-2013		Previous I	nspection Date					
Inspection Cycle	(Default) (months)	21								
Comment										