

| Bridge Inspection | | | | | | | | | | |
|------------------------|------------------------------|--------|--|------|---------------------|-----------------|-------|--------|--|---|
| Bridge File Number | 78808 -1 Bridge | | | | Form Type | PSR | | | | |
| Year Built/Year Supstr | 1978/1978 | | | | Lot No. | 2 | | | | |
| Bridge or Town Name | COALSPUR | | | | Inspector Name | Shane Hall | | | | |
| Located Over | CNR | | | | Inspector Class | BR CLS A | | | | |
| Located On | 47:06 C1 0.000 | | | | Assistant Name | | | | | |
| Water Body Cl./Year | | | | | Assistant Class | | | | | |
| Navigabil. Cl./Year | | | | | Inspection Date | 16-Oct-2012 | | | | |
| Legal Land Location | SW SEC 33 TWP 48 RGE 21 W5M | | | | Data Entry By | Theresa Lacusta | | | | |
| Longitude, Latitude | -117:01:11, 53:10:57 | | | | Data Entry Date | 19-Nov-2012 | | | | |
| Road Authority | Alberta Transportation (AIT) | | | | Reviewer Name | Eric Carcoux | | | | |
| Contract Main. Area | CMA13 | | | | Review Date | 12-Nov-2012 | | | | |
| Clear Roadway/Skew | 14.6 / 50 deg. (RHF) | | | | Dept. Reviewer Name | Brent Herrick | | | | |
| AADT/Year | 1,020 / 2011 (A) | | | | Dept. Review Date | 20-Nov-2012 | | | | |
| Road Classification | RAU-213.4-120 | | | | Follow-Up By | | | | | |
| Detour Length (km) | 50 | | | | | | | | | |
| Allowable Load (t): | Single | CS1 28 | | Semi | CS2 49 | | Train | CS3 62 | | ----> On Critical Spans ---->Critical Member |
| Design Loading: | HS25 | | | | ----> Primary Span | | | | | |

| Posting Information | | | | | | | | | | |
|--------------------------------------|--------------------------------------|--------|-------------------|------|------------------|-------------|-----------------|----|---------------|------------------|
| Required Vert. Clearance Posting (m) | | | | | | | | | | |
| Posted Vertical Clearance (Y/N) | | No | | | | | | | | |
| Posted: | Lane | EB | On Bridge (m) | | In Advance (Y/N) | | Lane | WB | On Bridge (m) | In Advance (Y/N) |
| Remarks | Not required. Track measure = 7.12m. | | | | | | | | | |
| Required Load Posting (t) | | Single | | Semi | | Truck Train | | | | |
| Posted Loading (t) | | Single | | Semi | | Truck Train | | | | |
| Posted: | Lane | NB | At Junction (Y/N) | No | In Advance (Y/N) | No | At Bridge (Y/N) | No | | |
| Posted: | Lane | SB | At Junction (Y/N) | No | In Advance (Y/N) | No | At Bridge (Y/N) | No | | |
| Remarks | CS3 allowable is below legal limit. | | | | | | | | | |

| | | | | | | | | | |
|-------------------------------|--|--|--|--|--|--|--|--|--|
| Hazard Marker At Bridge (Y/N) | Yes | | | | | | | | |
| Remarks | | | | | | | | | |
| Other Sign Types | Information, 25 kph curve SB, Winding Road NB. | | | | | | | | |

| Utilities (Located at) | | | | | | | | | |
|------------------------|---|--|--|--|---------------|----|--|--|--|
| Utility Attachments | TELEPHONE UTILITIES-PHONE LINE | | | | | | | | |
| Telephone | East r/w. | | | | Gas | | | | |
| Power | 5 wires 30m East, 3 wires crossing 50m North. | | | | Municipal | | | | |
| Others | Geotech settlement gauges @ South bank. | | | | Problem (Y/N) | No | | | |
| Remarks | | | | | | | | | |

| Approach Road | | | | | | | | | |
|-------------------------------------|--|-------------|--|----------|----------|--|--|--|--|
| | | | | Last | Now | Explanation of Condition | | | |
| Horizontal Alignment | | | | 4 | 4 | 90 degree corner 30m South, speed reduced to 25 kph; signage in place. | | | |
| Vertical Alignment | | | | 4 | 6 | | | | |
| Roadway Width (m) | | 12.400 | | | | Shallow pot holes along N abut. deck joint.-photo | | | |
| Approach Bump | | | | 7 | 5 | | | | |
| Guardrail (Y/N) | | Yes | | | | Not thrie beam transition. | | | |
| Guardrail | | | | 4 | 4 | Broken post at SW corner.-photo | | | |
| Length (m) | | 24.800 | | | | | | | |
| Current Standard (Y/N) | | No | | | | | | | |
| Termination Type | | Turned Down | | | | | | | |
| Drainage | | | | 5 | 5 | | | | |
| Approach Road General Rating | | | | 4 | 4 | | | | |

| Superstructure | | | | | |
|--|-----------|-----------------------------|-----------|--------------------------|--|
| Bridge Component | | Last | Now | Explanation of Condition | |
| (Primary Span : RD, 3 Spans, Lengths(m): 22.9-24.4-21.3, A-Ident Number:) | | | | | |
| Special Features | | | | | |
| Special Feature | | | X | | |
| (Type :) | | | | | |
| Special Feature | | | X | | |
| (Type :) | | | | | |
| Wearing Surface/Deck Top Detail Ratings | | | | | |
| | N (%) | 1 (%) | 2 (%) | 3 (%) | |
| Last | 0 | 0 | 0 | 0 | |
| Now | | | | | |
| Wearing Surface | | | 6 | 5 | Chipseal over HDC. |
| (Material Type : CONCRETE - CONVENTIONAL CHIP SEAL COAT) | | | | | |
| (Thickness(mm) : 50) | | | | | |
| Lateral Connection Problem (Y/N) | No | | | | |
| Deck Top | | | N | N | |
| Deck Rideability | | | 7 | 8 | |
| Deck Joints | | | 4 | 4 | South abutment fingers not seated level, up to 10mm above deck and misaligned due to rotation movement of deck due to skew forces. P1, P2, A2 - 25mm AIFB. South deck joint drain trough severely rusted.-08-Nov-2010 Small potholes along North abutment joint - photo. Leakage through fiberboard at piers is evident with water staining on caps and girder undersides.-photo |
| Temperature (deg. C) | | 4 | | | |
| (Expansion Type : FINGER PLATES) | | | | | |
| (Fixed Type : ASPHALTIC FIBRE BOARD) | | | | | |
| Gap Size (mm) | | Gap Location | | | |
| 155 | | South abutment-finger plate | | | |
| 25 | | Pier 1-AIFB | | | |
| 25 | | Pier 2-AIFB | | | |
| 25 | | North abutment-AIFB | | | |
| Deck Drainage | | | 4 | 4 | Deck at peak of crest curve. Seepage at finger plates allows water onto A1 seat. Caps and girder ends stained below all joints. No deck drains. |
| Drains Clogged (Y/N) | | No | | | |
| Curbs/Median | | | 4 | 4 | Curb C.J. not sealed. SW spalling @ waterstop joints, rust staining, spall at NE joint - photo. Delam at W curb over P2.-photo |
| (Curb Type : Standard) | | | | | |
| Scaling (Percent Area) | | 8 | | | |
| Bridge Rail | | | 5 | 4 | Nuts & washers missing on a single anchor bolt at 12 locations. Along West railing - photo. Rust staining along bridge rail post base plates (100% of posts). Dirty. Splice bolts missing in numerous locations on rails.-photo |
| (Type : GALVANIZED STEEL BRIDGE TUBE) | | | | | |
| Bridge Rail Posts | | 3 | 3 | | |
| (Type : GALVANIZED POST STEEL;GALVANIZED POST STEEL) | | | | | |
| Bridge Rail/Posts Coating | | | 7 | 7 | |
| (Type : GALVANIZED) | | | | | |
| Sidewalk | | | X | X | |
| Girder Detail Ratings | | | | | |
| | N (count) | 1 (count) | 2 (count) | 3 (count) | |
| Last | 0 | 0 | 0 | 1 | |
| Now | | | | 2 | |
| Girders | | | 3 | 3 | G1/S1, has vertical cracks on end with rust stains - photo. Narrow diag. cracks at S end G13.-photo |
| Cracking (Y/N) | | Yes | | | |
| Spalling (Percent Area) | | 0 | | | |
| (Number Of Girders : 39) | | | | | |

| Superstructure | | | | |
|--|-----|----------|----------|---|
| Bridge Component | | Last | Now | Explanation of Condition |
| (Primary Span : RD, 3 Spans, Lengths(m): 22.9-24.4-21.3, A-Ident Number:) | | | | |
| Diaphragms/Cross Frame | | X | X | |
| Bearings | | 4 | 4 | Some neoprene pads shifted & not bearing fully on plate. Bearing pads distorted due to skew. |
| Temperature (deg. C) | 8 | | | |
| (Expansion Type : REINFORCED NEOPRENE BEARING WITH TEFLON AND STAINLESS STEEL) | | | | |
| (Fixed Type : REINFORCED PAD BEARING) | | | | |
| Coating Adequate (Y/N) | Yes | | | |
| Functioning (Y/N) | Yes | | | |
| Deck Underside | | 7 | 4 | Stains from train exhaust middle span. |
| Stains (Percent Area) | 20 | | | |
| Span Alignment Problems | | | | |
| Vertical (Y/N) | No | | | |
| Horizontal (Y/N) | No | | | |
| Superstructure General Rating | | 3 | 3 | |
| Substructure | | | | |
| Bridge Component | | Last | Now | Explanation of Condition |
| Abutments | | | | |
| Bearing Seats/Caps | | 4 | 4 | SW corner cracked under S1G1. SW corner spalled.-photo Medium vertical cracks with rust stains at A1 under G2,3,4,5,6,7, & A2 under G5 & 6. |
| (Type : CONCRETE) | | | | |
| Backwalls/Breastwalls | | 5 | 5 | |
| Wingwalls | | 5 | 4 | Parging on SW wingwall failing. |
| Piles | | N | N | 18 H-piles (staggered/battered) per abutment. |
| Paint/Coating | | 5 | 5 | Top of abut seats sealed. |
| Abutment Stability | | 5 | 5 | |
| Scour/Erosion | | 4 | 5 | |
| Piers/Bents | | | | |
| (Type : PIER-COLUMN) | | | | |
| Bearing Seats/Caps | | 4 | 4 | Rust spots, delam cracks @ East ends both piers.-photo Stains at ends and underside of P1 cap from leakage at A1 FB joint - photos. Wide horiz. cracks under G3,G11,G13@P2. Water staining at P2 from leakage through fiberboard. |
| (Type : CONCRETE) | | | | |
| (Total Number of Bearing Piles : 8:8) | | | | Concrete filled pipe piles. |
| Pier Shaft/Piles | | 6 | 7 | |
| Bracing/Struts/Sheathing | | X | X | |
| Nose Plate | | X | X | |
| Paint/Coating | | 4 | 4 | Staining from train exhaust, paint peeling on several columns, worst is P1-3 at pier 1, with rust @ bottom. Orange colour. |
| (Colour Description :) | | | | |
| (Colour Code :) | | | | |
| Pier Stability | | 7 | 7 | |
| Scour | | 4 | 7 | |
| Debris (Y/N) | No | | | |

| Substructure | | | | |
|--|------|------|-----|--|
| Bridge Component | | Last | Now | Explanation of Condition |
| Substructure General Rating | | 4 | 4 | |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Grade Separation | | | | |
| Road Alignment | | X | X | |
| Traffic Safety Features | | X | X | |
| Type | NONE | | | |
| Slope Protection | | 4 | 4 | Slope protection settled @ both abutments, concrete uneven. North slope down 170 and out 150. South slope down 900. Slope monitor gauges @ South embankment. |
| (Type : CONCRETE; CONCRETE) | | | | |
| Bank Stability | | 4 | 4 | Loss of fill under South abutment concrete. Slope protection buckling @ S. toe. |
| Drainage | | 4 | 4 | South abutment drainage causing headslope settlement. |
| Grade Separation General Rating | | 4 | 4 | |

| Maintenance Recommendations | | | | | | | |
|---|--|--|---------------------|---------------|-----------|-------------------|-----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| REPAIR/REPLACE BRIDGE RAIL | 2013 | Anchor bolt nuts & washers (12). Splice bolts(28) | | | | | |
| GALVANIZE/PAINT BRIDGE RAIL | | | | | | | |
| SEAL CURBS | | | | | | | |
| PATCH DECK | | | | | | | |
| SEAL DECK | | | | | | | |
| OVERLAY DECK | | | | | | | |
| REPAIR/REPLACE DECK JOINTS | 2013 | Confirm is plumbing working at A1. Repair if necessary. Repair potholes at N abut. Seal tops of deck joints at P1, P2 and A2 to prevent water infiltration. | | | | | |
| RESET/ PAINT BEARINGS | | | | | | | |
| WASHING | | | | | | | |
| SHOTCRETE REPAIRS | | | | | | | |
| REPAIR ABUTMENT SCOUR/EROSION | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| OTHER ACTION | 2013 | Replace one broken guardrail post. | | | | | |
| OTHER ACTION | 2013 | Repair delaminated/spalled curbs. Seal construction joints in curbs. | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 38.9/38.9 | Sufficiency Rating (Last/Now) (%) | 36.5/36.5 | Est. Repl. Yr | 2033 | Maint. Req. (Y/N) | Yes |
| Special Comments for Next Inspection | Monitor girder cracking, cracks in pier/abutments. | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |

| | | | |
|-------------------------------------|------------------|---------------------------|-------------|
| Proposed Long-Term Strategy | | | |
| On 3-Year Program (Y/N) | | | |
| Proposed Action | | | |
| Previous Inspector's Name | Wayne Cappellani | Previous Assistant's Name | Bryan Wai |
| Next Inspection Date | 16-Jul-2014 | Previous Inspection Date | 03-Oct-2012 |
| Inspection Cycle (Default) (months) | 21 | | |
| Comment | | | |