

Bridge Culvert Inspection			
Bridge File Number	79125 -1 Bridge Culvert	Form Type	CUL1
Year Built	1999	Lot No.	4
Bridge or Town Name	BLACKIE	Inspector Name	Jon Davies
Located Over	2ND ORDER TRIBUTARY TO FRANK LAKE, 2.12.12.16.1.2.1, WATERCRS-ST	Inspector Class	BR CLS B
Located On	799:02 C1 12.927	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	24-Jan-2013
Legal Land Location	NW SEC 12 TWP 20 RGE 27 W4M	Data Entry By	Anne Roberts
Longitude, Latitude	-113:37:44, 50:41:18	Data Entry Date	24-Feb-2013
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Garry Roberts
Contract Main. Area	CMA27	Review Date	03-Feb-2013
Clear Roadway/Skew	9.7 / -40 deg. (LHF)	Dept. Reviewer Name	Tim Davies
AADT/Year	540 / 2011 (A)	Dept. Review Date	04-Mar-2013
Road Classification	RCU-209-110	Follow-Up By	
Detour Length (km)	3		

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	1800	MP	47	125X26	2.8	ROUND
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments				
Telephone	40 m NORTH	Gas		
Power		Municipal		
Others	Fibre Optics - East R/W	Problem (Y/N)	No	
Remarks				

**Approach Road / Embankment**

	Last	Now	Explanation of Condition
Horizontal Alignment	7	7	INTERSECTION 50 m NORTH
Vertical Alignment	8	8	
Roadway Width (m)	9.700		
Embankment	6	6	
Sideslope ( __:1)	2.5		
(Height of Cover(m) : 2)			
Guardrail (Y/N)	No		
<b>Approach Road / Embankment General Rating</b>	<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component	Last	Now	Explanation of Condition
Direction			WEST
End Treatment (Concrete, Steel, Others, None)	STEEL		
Headwall	X	X	
Collar	X	X	
Wingwalls	X	X	
(Shape : )			
Cutoff Wall	X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		8	7	
Heaving (mm)	50			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	200			
Scour Protection		8	7	Round
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>250</b> )				
Scour/Erosion		8	7	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>8</b>	<b>7</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : <b>1</b> , Primary Span, Location Code: <b>MAIN</b> , Span (mm): , Rise (mm): <b>1800</b> , Type: <b>MP</b> )				
Barrel Last Accessible Date	24-Jan-2013			
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		7	7	
Measured Rise (mm)	1800			
Measured At Ring No.	2			
Sag (mm)	0			
Percent Sag	0			
Sidewall		7	7	0
Measured Span (mm)	1800			
Measured At Ring No.	2			
Deflection (mm)	0			
Percent Deflection	0			
Floor		N	7	600mm silt and water
Bulge (mm)	0			
Measured At Ring No.	2			
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	26			
Longitudinal Seams		X	X	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	0			
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		7	7	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	No			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			500mm deep

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1800, Type: MP)				
Fish Passage Adequacy		X	7	
Baffle		X	X	
(Type : )				
Waterway Adequacy		8	7	600mm silt
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>7</b>	<b>7</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction				EAST
End Treatment (Concrete, Steel, Others, None)		STEEL		
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		8	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed		BELOW		
Above/Below (mm)	300			
Scour Protection		8	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		8	7	
Beavers (Y/N)		No		
<b>Downstream End General Rating</b>		<b>8</b>	<b>7</b>	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		6	6	@ u/s enters pipe @ angle
Bank Stability		8	7	
HWM (m below Top of Culvert)				No visible HWM
Drift (Y/N)		No		
Channel Bottom Degrading/Aggrading		NONE		
Beavers (Y/N)		No		
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>6</b>	<b>6</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>77.8/77.8</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>81.2/76.3</b>	Est. Repl. Yr	2048	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Rex Davidson		Previous Assistant's Name				
Next Inspection Date	24-Apr-2016		Previous Inspection Date	16-Oct-2009			
Inspection Cycle (Default) (months)	39						
Comment							