

Bridge Culvert Inspection				
Bridge File Number	79271 -1 Bridge Culvert		Form Type	CUL1
Year Built	1979		Lot No.	4
Bridge or Town Name	TANGENT		Inspector Name	Russel Vanderschaaf
Located Over	TRIBUTARY TO SMOKY RIVER, 8.10.58.5, WATERCRS-ST		Inspector Class	BR CLS B
Located On	740:02 C1 11.487		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	08-Nov-2011
Legal Land Location	NW SEC 3 TWP 79 RGE 24 W5M		Data Entry By	Theresa Lacusta
Longitude, Latitude	-117:40:52, 55:49:31		Data Entry Date	14-Dec-2011
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Eric Carcoux
Contract Main. Area	CMA03		Review Date	12-Dec-2011
Clear Roadway/Skew	7.8 /		Dept. Reviewer Name	Steve Pasquan
AADT/Year	330 / 2010 (A)		Dept. Review Date	10-Jan-2012
Road Classification	RCU-208-110		Follow-Up By	
Detour Length (km)	3			

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	2450	1750	RPP	21.9	152X51	3.0	PIPE ARCH
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments				
Telephone	13m WEST OF CENTRELINE - Buried.		Gas	
Power	14m EAST OF CENTRELINE: 2W OH		Municipal	
Others			Problem (Y/N)	No
Remarks				

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		8	7	Approach 50m N & S Delineater post installed
Vertical Alignment		9	8	
Roadway Width (m)	7.800			
Embankment		N	7	
Sideslope (___:1)	3.0			
(Height of Cover(m) : 1)				
Guardrail (Y/N)	No			
<b>Approach Road / Embankment General Rating</b>		<b>8</b>	<b>7</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Cutoff Wall		X	X	
Bevel End		N	6	
Heaving (mm)	0			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	50			
Scour Protection		N	4	Scour on south side and below pipe. ~100mm under pipe.
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>400</b> )				
Scour/Erosion		N	4	Bevel unsupported for 1.3 m.
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>3</b>	<b>4</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2450, Rise (mm): 1750, Type: RPP)				
Barrel Last Accessible Date	08-Nov-2011			
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		7	6	
Measured Rise (mm)	1717			
Measured At Ring No.	4			
Sag (mm)	33			
Percent Sag	2			
Sidewall		7	6	
Measured Span (mm)	2456			
Measured At Ring No.	4			
Deflection (mm)	6			
Percent Deflection				
Floor		7	7	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	0			
Longitudinal Seams		7	6	1 row of bolts straight down the center of top of pipe.
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			
Coating		5	6	Superficial rust on floor.
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2450, Rise (mm): 1750, Type: RPP)				
Ponding (Y/N)	No			
Fish Passage Adequacy		4	4	u/s & d/s end above streambed.
Baffle		X	X	
(Type : )				
Waterway Adequacy		5	5	Scour at inlet & outlet. 1200 mm CSP 6m south of pipe.
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>7</b>	<b>6</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		N	5	Superficial damage
Heaving (mm)				
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	1250			
Scour Protection		N	3	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 400)				
Scour/Erosion		N	3	Bevel unsupported for 1.5 m.
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>3</b>	<b>3</b>	
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		6	6	
Bank Stability		5	6	Vertical banks d/s sloughing.
HWM (m below Top of Culvert)				HWM not visible
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>5</b>	<b>6</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>77.8/66.7</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>56.0/52.6</b>	Est. Repl. Yr	2022	Maint. Req. (Y/N)	No
Special Comments for Next Inspection	Item 20. Repair u/s and d/s scour-27-Jul-2002		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Brian Pientsch		Previous Assistant's Name	Jordan Evans			
Next Inspection Date	08-Feb-2015		Previous Inspection Date	04-Feb-2009			
Inspection Cycle (Default) (months)	39						
Comment							