

| Bridge Culvert Inspection |                                       |  |                     |               |
|---------------------------|---------------------------------------|--|---------------------|---------------|
| Bridge File Number        | 79408 -1 Bridge Culvert               |  | Form Type           | CUL1          |
| Year Built                | 1982                                  |  | Lot No.             | 4             |
| Bridge or Town Name       | SEEBE                                 |  | Inspector Name      | Garry Roberts |
| Located Over              | SIBBALD CREEK, 2.13.43.8, WATERCRS-ST |  | Inspector Class     | BR CLS A      |
| Located On                | 68:04 C1 6.652                        |  | Assistant Name      |               |
| Water Body Cl./Year       |                                       |  | Assistant Class     |               |
| Navigabil. Cl./Year       |                                       |  | Inspection Date     | 27-Aug-2012   |
| Legal Land Location       | NW SEC 17 TWP 24 RGE 7 W5M            |  | Data Entry By       | Lauren Korte  |
| Longitude, Latitude       | -114:57:09, 51:02:60                  |  | Data Entry Date     | 26-Sep-2012   |
| Road Authority            | Alberta Transportation (AIT)          |  | Reviewer Name       | Tom Carey     |
| Contract Main. Area       | CMA28                                 |  | Review Date         | 31-Aug-2012   |
| Clear Roadway/Skew        | 13.5 /                                |  | Dept. Reviewer Name | Tim Davies    |
| AADT/Year                 | 310 / 2011 (A)                        |  | Dept. Review Date   | 02-Oct-2012   |
| Road Classification       | RAU-211.8-110                         |  | Follow-Up By        |               |
| Detour Length (km)        | 16                                    |  |                     |               |

**Bridge Culvert Information**

|                          |        |      |                |      |        |               |                    |       |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts       | 1      |      |                |      |        |               |                    |       |
| Pipe #                   | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1                        | MAIN   | 3960 | 1680           | RP   | 28.7   | 152X51        | 5.0                | ARCH  |
| Special Features         |        |      |                |      |        |               |                    |       |
| Special Features Comment |        |      |                |      |        |               |                    |       |

**Utilities (Located at)**

|                     |               |               |    |
|---------------------|---------------|---------------|----|
| Utility Attachments |               |               |    |
| Telephone           |               | Gas           |    |
| Power               |               | Municipal     |    |
| Others              |               | Problem (Y/N) | No |
| Remarks             | None visible. |               |    |

**Approach Road / Embankment**

|  | Last     | Now      | Explanation of Condition               |
|--|----------|----------|--|
| Horizontal Alignment                             | 4        | 4        | Curves - advisory speed sign 65 km/hr. |
| Vertical Alignment                               | 7        | 7        |  |
| Roadway Width (m)                                | 13.500   |          |  |
| Embankment                                       | 7        | 7        |  |
| Sideslope ( __:1)                                | 3.0      |          |  |
| (Height of Cover(m) : 2)                         |          |          |  |
| Guardrail (Y/N)                                  | No       |          |  |
| <b>Approach Road / Embankment General Rating</b> | <b>4</b> | <b>4</b> |  |

**Upstream End**

| Culvert Component                             | Last     | Now | Explanation of Condition |
|---|----------|-----|--------------------------|
| Direction                                     | S        |     |                          |
| End Treatment (Concrete, Steel, Others, None) | CONCRETE |     |                          |
| Headwall                                      | 7        | 7   |                          |
| Collar  | 7        | 7   |                          |
| Wingwalls                                     | X        | X   |                          |
| (Shape : )                                    |          |     |                          |
| Cutoff Wall                                   | X        | X   |                          |

| Upstream End   |             |          |          |   |
|--|-------------|----------|----------|---|
| Culvert Component  |             | Last     | Now      | Explanation of Condition                                      |
| Bevel End  |             | 6        | 6        | Missing numerous bolts @ plate/footing connection - as built. |
| Heaving (mm)   | 0           |          |          |   |
| Invert Above/Below Stream Bed  | BELOW       |          |          |   |
| Above/Below (mm)   | 400         |          |          |   |
| Scour Protection   |             | 7        | 7        |   |
| (Type : <b>RIP RAP</b> )   |             |          |          |   |
| (Avg. Rock Size(mm) : <b>350</b> )   |             |          |          |   |
| Scour/Erosion  |             | 7        | 7        |   |
| Beavers (Y/N)  | Yes         |          |          | Dam across U/s bevel and in U/S pond.                         |
| <b>Upstream End General Rating</b>   |             | <b>6</b> | <b>6</b> |   |
| Bridge Culvert Barrel  |             |          |          |   |
| Culvert Component  |             | Last     | Now      | Explanation of Condition                                      |
| <b>(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 3960, Rise (mm): 1680, Type: RP)</b> |             |          |          |   |
| Barrel Last Accessible Date  | 27-Aug-2012 |          |          |   |
| <b>Special Features</b>  |             |          |          |   |
| Special Feature  |             |          |          |   |
| (Type : )  |             |          |          |   |
| Special Feature  |             |          |          |   |
| (Type : )  |             |          |          |   |
| Roof   |             | 7        | 7        | Est.  |
| Measured Rise (mm)   |             |          |          |   |
| Measured At Ring No.   |             |          |          |   |
| Sag (mm)   | 20          |          |          |   |
| Percent Sag  |             |          |          |   |
| Sidewall   |             | 7        | 7        | Concrete poured to mid sidewall.                              |
| Measured Span (mm)   | 3810        |          |          |   |
| Measured At Ring No.   | 3           |          |          |   |
| Deflection (mm)  | 150         |          |          |   |
| Percent Deflection   | 4           |          |          |   |
| Floor  |             | X        | X        | Floor natural, lined with rock.                               |
| Bulge (mm)   |             |          |          |   |
| Measured At Ring No.   |             |          |          |   |
| Abrasion (Y/N)   |             |          |          |   |
| Circumferential Seams  |             | 7        | 7        |   |
| Separation (mm)  | 0           |          |          |   |
| Longitudinal Seams   |             | 7        | 7        |   |
| Total No. of Cracked Rings   | 0           |          |          |   |
| Total No. of Rings with Two Cracked Seams  | 0           |          |          |   |
| Min. Remaining Steel Between Cracks (mm)   |             |          |          |   |
| Proper Lap (Y/N)   | No          |          |          |   |
| Longitudinal Stagger (Y/N)   | No          |          |          |   |
| Coating  |             | 6        | 6        |   |
| Corrosion By Soil (Y/N)  | No          |          |          |   |
| Corrosion By Water (Y/N)   | No          |          |          |   |
| Camber POS/ZERO/NEG  | ZERO        |          |          |   |
| Ponding (Y/N)  | No          |          |          |   |

| Bridge Culvert Barrel   |          |          |          |   |
|---|----------|----------|----------|---|
| Culvert Component   |          | Last     | Now      | Explanation of Condition                              |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 3960, Rise (mm): 1680, Type: RP) |          |          |          |   |
| Fish Passage Adequacy   |          | 7        | 7        |   |
| Baffle  |          | X        | X        |   |
| (Type : )   |          |          |          |   |
| Waterway Adequacy   |          | 7        | 5        | Beaver dam at U/S bevel.                              |
| Icing (Y/N)   | No       |          |          |   |
| Silting (Y/N)   | No       |          |          |   |
| Drift (Y/N)   | Yes      |          |          |   |
| <b>Barrel General Rating</b>  |          | <b>7</b> | <b>7</b> |   |
| Downstream End  |          |          |          |   |
| Culvert Component   |          | Last     | Now      | Explanation of Condition                              |
| Direction   |          | N        |          | North.  |
| End Treatment (Concrete, Steel, Others, None)   | CONCRETE |          |          |   |
| Headwall  |          | 7        | 7        |   |
| Collar  |          | 7        | 7        |   |
| Wingwalls   |          | X        | X        |   |
| (Shape : )  |          |          |          |   |
| Cutoff Wall   |          | X        | X        |   |
| Bevel End   |          | 7        | 7        |   |
| Heaving (mm)  | 0        |          |          |   |
| Invert Above/Below Stream Bed   | BELOW    |          |          |   |
| Above/Below (mm)  | 200      |          |          |   |
| Scour Protection  |          | 5        | 6        |   |
| (Type : <b>NATURAL</b> )  |          |          |          |   |
| (Avg. Rock Size(mm) : <b>350</b> )  |          |          |          |   |
| Scour/Erosion   |          | N        | 6        |   |
| Beavers (Y/N)   | No       |          |          |   |
| <b>Downstream End General Rating</b>  |          | <b>5</b> | <b>6</b> |   |
| Structure Usage   |          |          |          |   |
|   |          | Last     | Now      | Explanation of Condition                              |
| <b>Channel (U/S and D/S)</b>  |          |          |          |   |
| Alignment   |          | 7        | 7        | Ponds at both ends.                                   |
| Bank Stability  |          | 7        | 7        |   |
| HWM (m below Top of Culvert)  |          |          |          | Hwm not visible.                                      |
| Drift (Y/N)   | No       |          |          |   |
| Channel Bottom Degrading/Aggrading  | NONE     |          |          | Beaver dam at u/s and d/s pond not affecting culvert. |
| Beavers (Y/N)   | Yes      |          |          |   |
| (Fish Compensation Measure 1 : <b>NONE</b> )  |          |          |          |   |
| (Fish Compensation Measure 2 : <b>NONE</b> )  |          |          |          |   |
| <b>Channel General Rating</b>   |          | <b>7</b> | <b>7</b> |   |

| Maintenance Recommendations                       |                  |  |                           |               |                 |                   |    |
|---|------------------|--|---------------------------|---------------|-----------------|-------------------|----|
| Inspector Recommendations                         | Year             | Inspector Comments                       | Department Comments       | Target Year   | Est. Cost       | Cat #             |    |
| SHOTCRETE REPAIRS                                 |                  |  |                           |               |                 |                   |    |
| PLACE ADDITIONAL RIP RAP                          |                  |  |                           |               |                 |                   |    |
| REMOVE DRIFT ACCUMULATION                         |                  |  |                           |               |                 |                   |    |
| INSTALL CONCRETE/STEEL LINING                     |                  |  |                           |               |                 |                   |    |
| INSTALL STRUTS                                    |                  |  |                           |               |                 |                   |    |
| INSTALL CONCRETE COLLAR/CUTOFF                    |                  |  |                           |               |                 |                   |    |
| REPAIR SEAMS                                      |                  |  |                           |               |                 |                   |    |
| OTHER ACTION                                      |                  |  |                           |               |                 |                   |    |
| OTHER ACTION                                      |                  |  |                           |               |                 |                   |    |
| OTHER ACTION                                      |                  |  |                           |               |                 |                   |    |
| OTHER ACTION                                      |                  |  |                           |               |                 |                   |    |
| <b>Structural Condition Rating (Last/Now) (%)</b> | <b>77.8/77.8</b> | <b>Sufficiency Rating (Last/Now) (%)</b> | <b>64.5/59.1</b>          | Est. Repl. Yr | 2033            | Maint. Req. (Y/N) | No |
| Special Comments for Next Inspection              |                  |  | Department Comments       |               |                 |                   |    |
| Maintenance Reviewed By                           |                  |  | Date                      |               | Estimated Total | 0                 |    |
| Proposed Long-Term Strategy                       |                  |  |                           |               |                 |                   |    |
| On 3-Year Program (Y/N)                           |                  |  |                           |               |                 |                   |    |
| Proposed Action                                   |                  |  |                           |               |                 |                   |    |
| Previous Inspector's Name                         | Garry Roberts    |  | Previous Assistant's Name |               |                 |                   |    |
| Next Inspection Date                              | 27-May-2014      |  | Previous Inspection Date  | 06-Jan-2011   |                 |                   |    |
| Inspection Cycle (Default) (months)               | 21               |  |                           |               |                 |                   |    |
| Comment   |                  |  |                           |               |                 |                   |    |