

Bridge Culvert Inspection			
Bridge File Number	79444 -1 Bridge Culvert	Form Type	CUL1
Year Built	1988	Lot No.	4
Bridge or Town Name	FORT MACKAY	Inspector Name	Wade Nanninga
Located Over	TRIBUTARY TO ATHABASCA RIVER, 8.11.24, WATERCRS-ST	Inspector Class	BR CLS A
Located On	63:14 C1 13.366	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	15-Nov-2011
Legal Land Location	NW SEC 17 TWP 95 RGE 10 W4M	Data Entry By	Theresa Lacusta
Longitude, Latitude	-111:35:54, 57:14:40	Data Entry Date	23-Nov-2011
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Eric Carcoux
Contract Main. Area	CMA07	Review Date	23-Nov-2011
Clear Roadway/Skew	18.2 / 29 deg. (RHF)	Dept. Reviewer Name	Brent Herrick
AADT/Year	6,370 / 2010 (A)	Dept. Review Date	15-Dec-2011
Road Classification	RAU-211.8-110	Follow-Up By	
Detour Length (km)	999		

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2120	SP	54.9	152X51	3.0	ROUND
1	D/S	-	2120	SP	18.9	152X51	3.0	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments			
Telephone	West r/w.	Gas	East r/w
Power	3 wires OH East r/w.	Municipal	
Others		Problem (Y/N)	No
Remarks			

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Curve to east & crest to west limiting sight distances.
Vertical Alignment		7	7	
Roadway Width (m)	13.200			
Embankment		7	7	
Sideslope (__:1)	3.0			
(Height of Cover(m) : 2.8)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		7	7	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Cutoff Wall		X	X	
Bevel End		7	7	Steel control gate 16m u/s.
Heaving (mm)	300			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	100			
Scour Protection		7	4	Possible piping under bevel-not much rock visible.
(Type : RIP RAP, GEOTEXTILE)				
(Avg. Rock Size(mm) : 250)				
Scour/Erosion		7	4	
Beavers (Y/N)	No			
Upstream End General Rating		7	4	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1 , Primary Span, Location Code: MAIN , Span (mm): , Rise (mm): 2120 , Type: SP)				
Barrel Last Accessible Date	08-Mar-2010			Only accessible to R8 due to depth of water.
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		5	4	2 holes (100 x 100, 100 x 300) . From construction damage near U/S end. No sign of loss of backfill.
Measured Rise (mm)	1940			
Measured At Ring No.	2			
Sag (mm)	180			
Percent Sag	9			
Sidewall		7	6	Extensive staining and leakage through bolt holes in first 7 rings.
Measured Span (mm)	2220			
Measured At Ring No.	2			
Deflection (mm)	100			
Percent Deflection	5			
Floor		N	N	1.0m drop in first 2 rings. Gravel and dirt on floor.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	Yes			
Circumferential Seams		7	7	
Separation (mm)	0			
Longitudinal Seams		7	7	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				1N stagger
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	Yes			
Coating		5	5	Extensive rust along lower sidewall. No pitting noticed.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2120, Type: SP)				
Ponding (Y/N)	No			
Fish Passage Adequacy		4	4	D/S end above streambed.
Baffle		X	X	
(Type :)				
Waterway Adequacy		6	6	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		5	4	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	750			
Scour Protection		6	6	
(Type : RIP RAP, GEOTEXTILE)				
(Avg. Rock Size(mm) : 450)				
Scour/Erosion		6	6	
Beavers (Y/N)	No			
Downstream End General Rating		6	6	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		7	7	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	NONE			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		7	7	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	55.6/44.4	Sufficiency Rating (Last/Now) (%)	52.4/43.3	Est. Repl. Yr	2035	Maint. Req. (Y/N)	No
Special Comments for Next Inspection	Monitor heaving at R1,2 and u/s , scour under bevel.		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Wade Nanninga		Previous Assistant's Name				
Next Inspection Date	15-Aug-2013		Previous Inspection Date	08-Mar-2010			
Inspection Cycle (Default) (months)	21						
Comment							