

Bridge Culvert Inspection			
Bridge File Number	07953 -1 Bridge Culvert	Form Type	CULM
Year Built	1965	Lot No.	4
Bridge or Town Name	RICH VALLEY	Inspector Name	Melanie Johnson
Located Over	TRIBUTARY TO MACDONALD CREEK, 8.11.84.35.3, WATERCRS-ST	Inspector Class	BR CLS B
Located On	33:04 C1 14.831	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	23-Aug-2011
Legal Land Location	SW SEC 26 TWP 56 RGE 3 W5M	Data Entry By	Theresa Lacusta
Longitude, Latitude	-114:20:56, 53:51:47	Data Entry Date	13-Sep-2011
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Eric Carcoux
Contract Main. Area	CMA10	Review Date	07-Sep-2011
Clear Roadway/Skew	9.4 /	Dept. Reviewer Name	Brent Herrick
AADT/Year	2,070 / 2010 (A)	Dept. Review Date	15-Sep-2011
Road Classification	RAU-209-110	Follow-Up By	
Detour Length (km)	30		

Bridge Culvert Information

Number of Culverts	2							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	2160	1370	FP	24.4	68X13	2.8	ARCH
2	MAIN	-	1200	SSP	24			ROUND
Special Features	VERT TIMBER STRUTS							
Special Features Comment								

Utilities (Located at)

Utility Attachments			
Telephone	West r/w.	Gas	Along West r/w.
Power	6 wires East r/w.	Municipal	
Others		Problem (Y/N)	No
Remarks			

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		6	6	Intersection 400m South. Sag curve, no passing, school zone. Limited sight distance both directions.
Vertical Alignment		6	6	
Roadway Width (m)	9.400			
Embankment		7	7	
Sideslope (__:1)	5.0			
(Height of Cover(m) : 0.8)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		6	6	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary Span)				
Direction		E		North pipe.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary Span)				
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		6	6	
Heaving (mm)	100			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	150			
Scour Protection		4	4	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		4	4	2mx8mx0.75m deep scour off end of riprap. Grassed in - appears stable
Beavers (Y/N)	No			
Upstream End General Rating		4	4	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2160, Rise (mm): 1370, Type: FP)				
Barrel Last Accessible Date	23-Aug-2011			
Special Features				
Special Feature		4	4	3.6m of struts beginning 3.8m from outlet. West end strut not plumb. West timber strut cracked. 4 struts total.
(Type : VERT TIMBER STRUTS)				
Special Feature				
(Type :)				
Roof		3	3	
Measured Rise (mm)	1090			
Measured At Ring No.	2			
Sag (mm)	180			
Percent Sag	13			
Sidewall		5	5	
Measured Span (mm)	2260			
Measured At Ring No.	2			
Deflection (mm)	100			
Percent Deflection	5			
Floor		4	4	
Bulge (mm)	100			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		5	5	Separation has been grouted.
Separation (mm)	162			
Longitudinal Seams		5	5	Riveted.
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	0			
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	Yes			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2160, Rise (mm): 1370, Type: FP)				
Coating		4	4	Pitting rust & scaled along floor & lower sidewall.
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			
Fish Passage Adequacy		5	5	
Baffle		X	X	
(Type :)				
Waterway Adequacy		6	6	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		3	3	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary Span)				
Direction		W		North pipe.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls (Shape :)		X	X	
Cutoff Wall		X	X	
Bevel End		5	5	
Heaving (mm)	100			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	100			
Scour Protection (Type : RIP RAP) (Avg. Rock Size(mm) : 300)		7	7	
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	
Upstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Secondary Span)				
Direction		E		South pipe.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Secondary Span)				
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	100			
Scour Protection		4	4	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		4	4	2x8x0.75m(wld) scour hole off end of riprap. Grassed in and appears stable.
Beavers (Y/N)	No			
Upstream End General Rating		4	4	

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1200, Type: SSP)				
Barrel Last Accessible Date	23-Aug-2011			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		7	7	
Measured Rise (mm)	1200			
Measured At Ring No.				
Sag (mm)				
Percent Sag				
Sidewall		7	7	
Measured Span (mm)	1200			
Measured At Ring No.				
Deflection (mm)				
Percent Deflection	0			
Floor		7	7	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		X	X	
Separation (mm)				
Longitudinal Seams		X	X	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	0			
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1200, Type: SSP)				
Coating		4	4	Pitting rust & scaled along floor & lower sidewall.
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			
Fish Passage Adequacy		6	6	
Baffle		X	X	
(Type :)				
Waterway Adequacy		6	6	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		7	7	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Secondary Span)				
Direction		W		South pipe.
End Treatment (Concrete, Steel, Others, None)		STEEL		
Headwall		X	X	
Collar		X	X	
Wingwalls (Shape :)		X	X	
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed		ABOVE		
Above/Below (mm)	150			
Scour Protection (Type : RIP RAP)		7	7	
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		7	7	
Beavers (Y/N)		No		
Downstream End General Rating		7	7	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		7	7	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)		No		

Structure Usage				
		Last	Now	Explanation of Condition
Channel Bottom Degrading/Aggrading				
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		7	7	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	33.3/33.3	Sufficiency Rating (Last/Now) (%)	48.1/45.5	Est. Repl. Yr	2015	Maint. Req. (Y/N)	No
Special Comments for Next Inspection	Current 21 month inspection cycle is adequate to monitor barrel rated "3".		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Melanie Johnson		Previous Assistant's Name				
Next Inspection Date	23-May-2013		Previous Inspection Date	11-Nov-2009			
Inspection Cycle (Default) (months)	21						
Comment							