

| Bridge Culvert Inspection | | | |
|---------------------------|------------------------------|---------------------|----------------|
| Bridge File Number | 79720 -1 Bridge Culvert | Form Type | CUL1 |
| Year Built | 1982 | Lot No. | 1 |
| Bridge or Town Name | HUSSAR | Inspector Name | Jon Davies |
| Located Over | TRAIL-ANIMAL, OVER SP | Inspector Class | BR CLS B |
| Located On | 56:06 C1 24.574 | Assistant Name | |
| Water Body Cl./Year | | Assistant Class | |
| Navigabil. Cl./Year | | Inspection Date | 29-Nov-2011 |
| Legal Land Location | NE SEC 18 TWP 24 RGE 19 W4M | Data Entry By | Alyssa Boynton |
| Longitude, Latitude | -112:38:11, 51:03:03 | Data Entry Date | 04-Jan-2012 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | Garry Roberts |
| Contract Main. Area | CMA30 | Review Date | 07-Dec-2011 |
| Clear Roadway/Skew | 10.1 / | Dept. Reviewer Name | Tim Davies |
| AADT/Year | 840 / 2010 (A) | Dept. Review Date | 12-Jan-2012 |
| Road Classification | RAU-211.8-110 | Follow-Up By | |
| Detour Length (km) | 8 | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 2200 | MP | 25 | 125X26 | 2.8 | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Posting Information

| | | | | | | | | | | | |
|--------------------------------------|--------------|----|---------------|--|------------------|--|------|----|---------------|--|------------------|
| Required Vert. Clearance Posting (m) | | | | | | | | | | | |
| Posted Vertical Clearance (Y/N) | No | | | | | | | | | | |
| Posted: | Lane | NB | On Bridge (m) | | In Advance (Y/N) | | Lane | SB | On Bridge (m) | | In Advance (Y/N) |
| Remarks | Not Required | | | | | | | | | | |

Utilities (Located at)

| | | | | | | | | | | | |
|---------------------|--|--|--|--|--|---------------|--|----|--|--|--|
| Utility Attachments | | | | | | | | | | | |
| Telephone | West ditch | | | | | Gas | | | | | |
| Power | | | | | | Municipal | | | | | |
| Others | Water line through culvert - 40mm diameter | | | | | Problem (Y/N) | | No | | | |
| Remarks | Bell fibre optic cable - E ROW | | | | | | | | | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|--------|----------|----------|---|
| Horizontal Alignment | | 6 | 6 | Curve to north with good sight distance. flat |
| Vertical Alignment | | 8 | 8 | |
| Roadway Width (m) | 10.100 | | | GUARDRAIL LOW 300 mm TO CENTRE |
| Embankment | | 7 | 7 | |
| Sideslope (__:1) | 4.0 | | | |
| (Height of Cover(m) : 1.1) | | | | |
| Guardrail (Y/N) | Yes | | | |
| Approach Road / Embankment General Rating | | 6 | 6 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|------|------|-----|--------------------------|
| Direction | | W | | |
| End Treatment (Concrete, Steel, Others, None) | NONE | | | |
| Headwall | | X | X | |

| Upstream End | | | | |
|------------------------------------|-------|----------|----------|--------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | X | X | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 150 | | | |
| Scour Protection | | 7 | 7 | |
| (Type : NATURAL) | | | | |
| (Avg. Rock Size(mm) :) | | | | |
| Scour/Erosion | | 7 | 7 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 7 | |

| Bridge Culvert Barrel | | | | |
|---|-------------|------|-----|---------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2200, Type: MP) | | | | |
| Barrel Last Accessible Date | 29-Nov-2011 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 3 | 3 | |
| Measured Rise (mm) | 1945 | | | Estimate. |
| Measured At Ring No. | 4 | | | |
| Sag (mm) | 255 | | | |
| Percent Sag | 11 | | | |
| Sidewall | | 3 | 3 | 50 mm BULGE @ 1/3 L @ SIDEWALL HAUNCH |
| Measured Span (mm) | 2445 | | | |
| Measured At Ring No. | 4 | | | |
| Deflection (mm) | 245 | | | |
| Percent Deflection | 11 | | | |
| Floor | | N | N | DIRT COVERED 50 mm - 100mm |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | | | | |
| Circumferential Seams | | 5 | 5 | 2nd seam from west minor filtration. |
| Separation (mm) | 65 | | | |
| Longitudinal Seams | | X | X | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |

| Bridge Culvert Barrel | | | | |
|---|------|----------|----------|---------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2200, Type: MP) | | | | |
| Coating | | 6 | 6 | Superficial rust on floor |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | ZERO | | | |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | X | X | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | X | 7 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 3 | 3 | |

| Downstream End | | | | | |
|---|-------|----------|----------|--------------------------|--|
| Culvert Component | | Last | Now | Explanation of Condition | |
| Direction | | E | | | |
| End Treatment (Concrete, Steel, Others, None) | NONE | | | | |
| Headwall | | X | X | | |
| Collar | | X | X | | |
| Wingwalls | | X | X | | |
| (Shape :) | | | | | |
| Cutoff Wall | | X | X | | |
| Bevel End | | X | X | | |
| Heaving (mm) | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | |
| Above/Below (mm) | 200 | | | | |
| Scour Protection | | 7 | 7 | | |
| (Type : NATURAL) | | | | | |
| (Avg. Rock Size(mm) :) | | | | | |
| Scour/Erosion | | 7 | 7 | | |
| Beavers (Y/N) | No | | | | |
| Downstream End General Rating | | 7 | 7 | | |

| Structure Usage | | | | |
|-------------------------|----|------|-----|--------------------------|
| | | Last | Now | Explanation of Condition |
| Grade Separation | | | | |
| Road Alignment | | X | X | 25 mm - 100 mm THICKNESS |
| Roadway Surface | | 7 | 7 | |
| (Type : SOIL) | | | | |
| Icing (Y/N) | No | | | |
| Traffic Safety Features | | X | X | |
| Type | | | | |

| Structure Usage | | | | |
|--|-----|----------|----------|--------------------------|
| | | Last | Now | Explanation of Condition |
| Lighting | | X | X | |
| Barrel Leakage (Y/N) | No | | | |
| Drainage | | 7 | 7 | |
| Structure In Use (Y/N) | Yes | | | |
| Grade Separation General Rating | | 7 | 7 | |

| Maintenance Recommendations | | | | | | | |
|---|---|--|---------------------------|---------------|-----------------|-------------------|----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 33.3/33.3 | Sufficiency Rating (Last/Now) (%) | 62.0/55.7 | Est. Repl. Yr | 2020 | Maint. Req. (Y/N) | No |
| Special Comments for Next Inspection | Monitor shape. No change from previous inspections. J. Davies 29-Nov-2011 | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | Estimated Total | 0 | |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Garry Roberts | | Previous Assistant's Name | | | | |
| Next Inspection Date | 29-Aug-2013 | | Previous Inspection Date | 13-May-2010 | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | |
| Comment | | | | | | | |