

Bridge Culvert Inspection			
Bridge File Number	79750 -1 Bridge Culvert	Form Type	CUL1
Year Built	1982	Lot No.	4
Bridge or Town Name	GRANDE PRAIR	Inspector Name	Russel Vanderschaaf
Located Over	TRIBUTARY TO WAPITI RIVER, 8.10.58.18.4, WATERCRS-ST	Inspector Class	BR CLS B
Located On	40:42 C1 28.057	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	21-Aug-2012
Legal Land Location	SW SEC 24 TWP 70 RGE 6 W6M	Data Entry By	Theresa Lacusta
Longitude, Latitude	-118:46:49, 55:04:31	Data Entry Date	24-Sep-2012
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Eric Carcoux
Contract Main. Area	CMA05	Review Date	23-Sep-2012
Clear Roadway/Skew	15.2 / 17 deg. (RHF)	Dept. Reviewer Name	Steve Pasquan
AADT/Year	2,640 / 2011 (A)	Dept. Review Date	07-Jan-2013
Road Classification	RAU-213.4-120	Follow-Up By	
Detour Length (km)	18		

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	1524	SP	73.8	152X51	3.0	ROUND
Special Features	BARREL ELBOW							
Special Features Comment								

**Utilities (Located at)**

Utility Attachments			
Telephone		Gas	
Power		Municipal	
Others		Problem (Y/N)	No
Remarks			

**Approach Road / Embankment**

	Last	Now	Explanation of Condition
Horizontal Alignment	7	7	Steep grade estimated at 7%. No passing SB.
Vertical Alignment	6	6	
Roadway Width (m)	15.200		
Embankment	N	4	Erosion ditch on SE corner 0.5m deep, 1m wide, 20m long.- vegetated
Sideslope (__:1)	3.0		
(Height of Cover(m) : 7.6)			
Guardrail (Y/N)	Yes		North side only.
<b>Approach Road / Embankment General Rating</b>	<b>6</b>	<b>6</b>	

**Upstream End**

Culvert Component	Last	Now	Explanation of Condition
Direction	S		
End Treatment (Concrete, Steel, Others, None)	STEEL		
Headwall	X	X	
Collar	X	X	
Wingwalls	X	X	
(Shape : )			

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Cutoff Wall		X	X	
Bevel End		N	7	Buildup of rock & debris in front of piling.
Heaving (mm)	50			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	740			
Scour Protection		N	7	
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>200</b> )				
Scour/Erosion		N	7	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>7</b>	<b>7</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1524, Type: SP)				
Barrel Last Accessible Date	21-Aug-2012			
<b>Special Features</b>				
Special Feature		N	7	Elbow @ R3 & 4 rings from D/S end. May 27, 2007
(Type : <b>BARREL ELBOW</b> )				
Special Feature				
(Type : )				
Roof		N	7	
Measured Rise (mm)	1519			
Measured At Ring No.	11			
Sag (mm)	5			
Percent Sag	1			
Sidewall		N	7	
Measured Span (mm)	1502			
Measured At Ring No.	11			
Deflection (mm)	22			
Percent Deflection	1			
Floor		N	7	
Bulge (mm)	0			
Measured At Ring No.	11			
Abrasion (Y/N)	Yes			
Circumferential Seams		N	7	
Separation (mm)	0			
Longitudinal Seams		N	7	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			
Coating		N	4	Superficial rust on 700mm wide strip of floor.
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1524, Type: SP)				
Ponding (Y/N)	No			
Fish Passage Adequacy		4	4	Too steep.
Baffle		X	X	
(Type : )				
Waterway Adequacy		5	5	Icing to top of crown.-01-Mar-2009
Icing (Y/N)	Yes			Build up of rock at d/s elbow-half the pipe diameter full 2-3 rings.- photo
Silting (Y/N)	Yes			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>N</b>	<b>7</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		N	7	
Heaving (mm)	250			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		N	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 200)				
Scour/Erosion		N	7	
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>7</b>	<b>7</b>	
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		7	7	
Bank Stability		7	7	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			D/S only May 27, 2007.
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>7</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>55.6/77.8</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>51.2/61.3</b>	Est. Repl. Yr	2027	Maint. Req. (Y/N)	No
Special Comments for Next Inspection	Monitor ditch scour at SE corner.		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Russel Vanderschaaf		Previous Assistant's Name				
Next Inspection Date	21-May-2014		Previous Inspection Date	24-Nov-2010			
Inspection Cycle (Default) (months)	21						
Comment							