Bridge Inspection																
Bridge File Num	Bridge File Number 80224 -1 Bridge								Form Type			PCS				
Year Built/Year 1985/1985							Lot	Lot No.		3						
Supstr Bridge or Town Name LETHBRIDGE								Inspector Name			Jon Davies					
					DCBS IC			Inspector Class			BR CLS B					
Located Over SMR - IRRIGATION C, WATERC Located On 508:02 C1 7.311					JN3-	10	Assistant Name									
Water Body Cl./	Vaar	300.0	201	7.511					Assistant Class							
Navigabil. Cl./Ye									<u> </u>	pection			11-Jun-2012			
Legal Land Loca		SE SI	FC 5	TWP 8	RGF 20	W4M				Data Entry By Kelsey Roberts						
Longitude, Latitu				1, 49:36:								24-Jun-2012				
Road Authority				ansporta		Τ)			-				Garry Rober			
Contract Main. A	Area	CMA2							-	Review Date 15-Jun-2012 Dept. Reviewer Name Tim Davies				<u>′</u>		
Clear Roadway/	Skew	10 /											Tim Davies	,		
AADT/Year		450 /	2011	I (A)					_	ot. Revi		е	29-Jun-2012			
Road Classificat	tion	RCU-	209-	110						Follow-Up By						
Detour Length (I	km)	3														
Allowable Load	(t): Sin	igle C	CS1 2	28		Semi	С	S2 49		Train CS:		3 62		> On Critical Spans > Critical Member		
Design Loading:		N	MS23	30											> Primary	Span
Required Load F	Postina	(t)			Single			osting l	nformation Semi				Truck Train			
Posted Loading				Single					Semi			Truck Train				
Posted:	Lane	EE	 3		At Junction (Y/N)		No	In Advance (Y/N)		//N)	No	At Bridge (Y/N) No		No		
Posted:	Lane	W			At Junc			No		` ,		No	At Bridge (Y/N) No			
Remarks	Not re	quired	d			•					`					
Hazard Marker At Bridge (Y/N) No																
Remarks																
Other Sign Type	Other Sign Types															
							U	tilities (l	Loca	ted at)						
Utility Attachme	T								1							
Telephone		H DIT											SSES ROAD 34 M WEST			
Power		TH SID								Municipal Problem (Y/N) No						
Others	Water	pipe I	ine S	South Ro)W				Pro	blem (Y	/N) N	No				
Remarks								Approa	oh P	lood						
							Last		Explanation of Condition							
Horizontal Align	ment						7	7	Residence approaches west end							
Vertical Alignme							8	8			•					
Roadway Width (m) 10.500					_											
Approach Bump				7	7											
Guardrail (Y/N) Yes						Bol	ts pulled	d throu	gh th	e guardrail in	the N	IE corner				
Guardrail						4	4	No	No thriebeam							
Length (m) 8.000																
Current Standard (Y/N) No																
Termination T	Termination Type ROUNDED OUT															
Drainage							7	6								
Approach Road	d Gene	ral Ra	ating				7	7								

Superstructure										
Bridge Component			Last		Explanation of Condition					
(Primary Span : SM, 3 Spans, Lengths(m): 11-11-11, A-Ident Number:)										
Special Features										
Special Feature				Х						
(Type:)										
Special Feature				Х						
(Type:)										
Wearing Surface/Deck Top	Detail Ratino	ıs								
N (%)	1 (%)	2 (%)	3 (%)							
Last 0	0	0		0						
Now 0.0	0.0	0.0	0	.0						
Wearing Surface			7	6						
(Material Type : ACP)			,							
(Thickness(mm): 50)										
Lateral Connection Problem	n No									
(Y/N)	INU									
Deck Top			N	N						
·										
Deck Rideability			7	6						
Deck Joints			N	N	Paved Over					
Bump (Y/N)	No									
Deck Drainage			6	6	DRAINS AT ENDS OF BRIDGE					
Drains Clogged (Y/N)	No				BIVAING AT ENDOOF BIADGE					
Curbs/Median	110		6	6	SMALL SPALLS AT ENDS (SNOW) DLOW)					
			0	0	SMALL SPALLS AT ENDS (SNOW PLOW) SOME GRADER SCRAPES, MAP CRACKS AT POSTS					
(Curb Type : Standard)	1									
Scaling (Percent Area)					Mississes and suffer to the state of A suffer to state of A suffer to the state of A suffer to t					
Bridge Rail	TEL BRIDA	E TUDE\	6	4	Missing rail splice bolts at 4 splice locations, 13 bolts total.					
(Type : GALVANIZED ST	EEL BRIDG	E IUBE)								
Bridge Rail Posts	OT OTEEL	041.1/4111755	8	7						
(Type : GALVANIZED PC STEEL)	JSI SIEEL;	GALVANIZED	P051							
Bridge Rail/Posts Coating			7	7						
(Type : GALVANIZED)										
Sidewalk			Х	Х						
Cirdor Dotail Datings										
Girder Detail Ratings	1 (00)(01)	2 (count)	2 (00)	int)						
N (count)	1 (count)	2 (count)	3 (cou							
Last 0	0	0		0						
Now 9	0	0	0		LILLINE DI annitudinal ODAOMO ALONO BOTTOM OF UNITO					
Girders) oto		5	5	H-LINE DLongitudinal CRACKS ALONG BOTTOM OF UNITS.					
Last Complete Inspection D										
Cracking (Y/N)	Yes									
Spalling (Percent Area)	0				Contar anan 2 not accossible					
Lift or Connector Pocket Grouted (Y/N)	Yes				Center span 2 not accessible.					
(Number Of Girders : 27)										
Span Alignment Problems	3									
Vertical (Y/N)	No									
Horizontal (Y/N)	No									
Superstructure General R	ating		5	5						

					Subst	ructure					
Bridge Com	ponent			Last	Now	Explanation of Condition					
Abutments											
(Extended	Backwall Piles	s (Y/N) :)									
(Extended	Backwall Piles	Spacing(mm	ı) :)								
(Total Number	er of Caps/Cor	bels : 1:1)									
Bearing Seat	s/Caps/Corbe	ls Detail Ratir	ngs								
	N (count)	1 (count)	2 (count)	3 (cou	unt)						
Last	0	0	0		0	Not confirmed due to headslope					
Now	0	0	0		0						
Bearing Seat	s/Caps/Corbe	ls		5	5						
(Type : CO	NCRETE)										
(Depth(mm	ı):)										
(Width(mm											
Backwalls/Br				N	N	Not visible behind precast					
Greatest H		1.00				1					
Wingwalls	g ()			7	6						
(Total Number	er of Bearing F	Piles : 0:0)				Not visible					
Piles Detail R	Ratings										
	N (count)	1 (count)	2 (count)	3 (cou	unt)						
Last	1										
Now	1	0	0		0						
Piles				N	N						
Paint/Coating	9			5	5						
Abutment Sta	ability			6	6						
Scour/Erosio	n			5	5	Minor settlement under abut. caps of 150 mm					
Piers/Bents											
	R-COLUMN)										
	er of Caps/Cor	hels : 1:1)				-					
	s/Caps/Corbel		nas			-					
Boaring Coat	N (count)	1 (count)	2 (count)	3 (cou	ınt)	P.R. 7 Not accessible due to water line.					
Last	it (ocarit)	1 (oount)	2 (oodini)	0 (000	<i></i>	-					
Now	2	0	0		0	7					
	s/Caps/Corbe		<u> </u>	7	N	-					
(Type : CO	·			,	1 1 1	-					
(Depth(mm											
(Width(mm											
	<i>) ·)</i> er of Bearing F	Piles : 6:6)									
Piles Detail R											
i ilos Detail N	N (count)	1 (count)	2 (count)	3 (cou	ınt)	P.R. 7 Not visible due to high water level. Not confirmed due to					
Last	0	0	0		0	channel flow.					
Now	12	0	0		0						
Pier Shaft/Pil		U	U	7	N	-					
		4.70		- '	IN						
					Х						
	Bracing/Struts/Sheathing										
Nose Plate	Nose Plate										
Paint/Coating				4	N	Peeling P.R. 4.					
(Colour De											
(Colour Co	de :)										

			0 1 1	
		ructure		
Bridge Component			Now	Explanation of Condition
Pier Stability		7	N	P.R. 7
Scour		N	N	
Debris (Y/N)	ebris (Y/N) No			
Substructure General Rating		5	5	
		5	Structu	re Usage
		Last	Now	Explanation of Condition
Channel				
(U/S Direction : S)				
(D/S Direction : N)				
Alignment		7	7	
Bank Stability		7	7	
HWM (m below Top of Curb)	2.8			No HWM visible
Drift (Y/N)	No			
Slope Protection		7	6	
(Type: RIP RAP; RIP RAP)				
Guidebank/Spurs		X	X	
Adequacy of Opening		7	7	(1.5 m freeboard) 19-Jun-2009
(Fish Compensation Measure 1	: NONE)			
(Fish Compensation Measure 2	: NONE)			
Channel General Rating		7	6	

80224 -1 Bridge

				Maintenan	ce Recommend	ations					
Inspector Recommendations		Year Inspector Comments				Department Com	ments		Target Year	Est. Cost	Cat #
REPAIR/REPLACE BRIDGE RAIL											
SEAL CURBS											
PATCH DECK											
OVERLAY DECK											
STRAIGHTEN/REPLACE MEMBERS											
WASHING											
SHOTCRETE REPAIRS											
CORE TIMBER CAPS/CORBELS											
REPAIR/REPLACE TIMBER CAPS											
REPAIR ABUTMENT SCOUR/EROSIG	NC										
PLACE ADDITIONAL RIP RAP											
REMOVE DRIFT ACCUMULATION											
INSTALL STRUTS											
OTHER ACTION	·	2012 Attach guardrail to the post in the NE corner - 10" G.R. bolt									
OTHER ACTION											
OTHER ACTION											
OTHER ACTION											
Structural Condition Rating (Last/No (%)	ow)	55.6/55.6 Sufficiency Rating (Las (%)			Last/Now)	66.7/62.1 Est. Repl. Yr 2036			Maint. Reqd. (Y/N) Yes		
Special Comments for Next Inspection	·					Department Comments					
Maintenance Reviewed By						Date		E	Estimated Total	0	
Proposed Long-Term Strategy											
On 3-Year Program (Y/N)											
Proposed Action											
Previous Inspector's Name	Garry R	Roberts			Previous /	us Assistant's Name					
Next Inspection Date	11-Sep				Previous I	nspection Date	20-Jun-2009				
Inspection Cycle (Default) (months)	39				,						
Comment											