| | | | | | Bridg | o Cube | art Inche | oction | | | | | |
|------------------------------------------------------------|----------------------|-----------|---------------|---------|-------------------------------------|----------------|---------------------|--------------------------|---------------|-----------------------|-----------|--|--|
| Bridge File Nun | ohor | 90/12 1 | I Bridge Culv | ort | Bridge Culvert Inspection Form Type | | | | CHI 4 | | | | |
| Bridge File Number 80413 -1 Bridge Culvert Year Built 1982 | | | | -II | | | | | | CUL1 | | | |
| Bridge or Town Name WARNER | | | | | | | Lot No. | | - | 4 | | | |
| | iname | | | | | Inspector Name | | Jason Rusu | | | | | |
| Located Over TRAIL-ANIMAL, O | | | | OVER SP | | | Inspector Class | | BR CLS A | | | | |
| Located On 504:02 C1 8.848 | | | | | | | Assistant Name | | | | | | |
| Water Body Cl./Year | | | | | Assistant Class | | | | | | | | |
| Navigabil. Cl./Y | | | | | Inspection Date | | | 09-Jun-2012 | | | | | |
| Legal Land Loc | 15 TWP 4 R | GE 16 W4I | M | | Data Entry By | | Erin Roberts | | | | | | |
| Longitude, Latit | 39, 49:17:25 | | | | Data Entry Date | | 19-Jul-2012 | | | | | | |
| Road Authority | Transportation (AIT) | | | | Reviewer Name | | Garry Roberts | | | | | | |
| Contract Main. | Area | | | | | Review Date | | 10-Jul-2012 | | | | | |
| Clear Roadway/Skew 9.4 / | | | | | | | Dept. Reviewer Name | | Tim Davies | | | | |
| AADT/Year | | 260 / 20 | 11 (A) | | | | Dept. R | teview Date | 30-Jul-2012 | | | | |
| Road Classifica | ation | RCU-209 | 9-110 | | | | Follow-Up By | | | | | | |
| Detour Length | (km) | 7 | | | | | | | | | | | |
| Bridge Culvert | Inform | ation | | | | | | | | | | | |
| Number of Culv | erts | 1 | 1 | | | | | | | | | | |
| Pipe # | | | Span Rise (or | | Dia.) | Туре | | Length | Corr. Profile | PI./Slab Thickness | Shape | | |
| 1 | MAIN | | | 2200 | | MP | | 40 | 125X26 | 2.8 | ROUND | | |
| Special Feature | es | | | | | | | | | | | | |
| Special Feature | es Comr | ment | | | | | | | | | | | |
| | | | | | Ро | sting Ir | nformati | on | | | | | |
| Required Vert. | | | | | | | | | | | | | |
| Posted Vertical | | | | | | | | | | | | | |
| Posted: Lane | | | ridge (m) | In Adv | ance (| Y/N) | La | ane SB | On Bridge (m) | In Advar | nce (Y/N) | | |
| Remarks | Not Re | eq | | | | | | | | | | | |
| | | | | | Uti | ilities (L | ocated | at) | | | | | |
| Utility Attachme | ents | | | | | | | | | | | | |
| Telephone | SOUT | Ή | | | | | Gas | | | | | | |
| Power | | | | | | | Municipal | | | | | | |
| Others | | | | | | | Problem (Y/N) No | | | | | | |
| Remarks | | | | | | | | | | | | | |
| | | | | A | pproac | ch Road | d / Emba | nkment | | | | | |
| | | | | | Last | Now | Explan | Explanation of Condition | | | | | |
| Horizontal Aligr | nment | | | | 8 | 8 | | Farm entrance 60m East | | | | | |
| Vertical Alignm | ent | | | | 7 | 7 | HILL 20 | 00 M East. | | | | | |
| Roadway Width (m) | | 9.400 | | | | | | | | | | | |
| Embankment | | | | 7 | 7 | | | | | | | | |
| Sideslope (:1) | | 3.0 | | | | | | | | | | | |
| (Height of Co | | 4.2) | | | | | 1 | | | | | | |
| Guardrail (Y/N) | | No | | | | | | | | | | | |
| Approach Roa | d / Emb | oankmen | t General Ra | ating | 7 | 7 | | | | | | | |
| | | | | | | Upstre | am End | | | | | | |
| Culvert Component | | | | | Now | | ation of Cond | lition | | | | | |
| Direction | | | | | | South e | | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | | , NONE | | | | L | | | | | | | |
| Headwall | | | | | Х | Х | | | | | | | |
| Collar | | | | | Х | Х | | | | | | | |

80413 -1 Bridge Culvert

| | | | Upstre | am End |
|---------------------------------------------|----------------------|--------|--------|------------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| Wingwalls | | Х | Х | |
| (Shape:) | | | | |
| Cutoff Wall | | Х | Х | |
| Bevel End | | Х | Х | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | | | | |
| Above/Below (mm) | 0 | | | |
| Scour Protection | | X | X | |
| (Type: RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 250) | | | | |
| Scour/Erosion | | 7 | 7 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 7 | |
| | | Brid | dge Cu | Ivert Barrel |
| Culvert Component | | | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | ın (mm | n): | , Rise (mm): 2200, Type: MP) |
| Barrel Last Accessible Date | 09-Jun-2012 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Special Feature | | | | |
| (Type:) | | 1 | | |
| Roof | | 7 | 7 | ROUGH ROOF LINE FROM INSTALLATION |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | Est. |
| Sag (mm) | 50 | | | |
| Percent Sag | 2 | | | |
| Sidewall | | 8 | 8 | |
| Measured Span (mm) | 2210 | | | |
| Measured At Ring No. | 3 | | | |
| Deflection (mm) | 10 | | | |
| Percent Deflection | 1 | | | |
| Floor | | N | N | FLOOR DIRT COVERED FOR CATTLE |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 6 | 6 | MINOR DIRT INFILTRATION |
| Separation (mm) | 45 | | | Spray in foam has been used on the seams |
| Longitudinal Seams | | Х | Х | |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 7 | 7 | |
| Corrosion By Soil (Y/N) | No | | | 1 |
| Corrosion By Water (Y/N) | No | | | |

| | | Brid | dge Cu | lvert Barrel | | | | | |
|-----------------------------------------------|----------------------|----------|---------|--------------------------------------------------------|--|--|--|--|--|
| Culvert Component L | | | Now | Explanation of Condition | | | | | |
| (Pipe #: 1, Primary Span, Loca | tion Code: MAIN, Spa | n (mm | ı): | , Rise (mm): 2200, Type: MP) | | | | | |
| Camber POS/ZERO/NEG | NEG | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | |
| Fish Passage Adequacy | | Х | Х | | | | | | |
| Baffle | | Х | Х | | | | | | |
| (Type:) | | | | | | | | | |
| Waterway Adequacy | I | X | X | CATTLEPASS | | | | | |
| Icing (Y/N) | No | | | | | | | | |
| Silting (Y/N) | No | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | |
| Barrel General Rating | | 7 | 7 | | | | | | |
| | | D | ownstr | eam End | | | | | |
| Culvert Component | | Last Now | | Explanation of Condition | | | | | |
| Direction | | | | North | | | | | |
| End Treatment (Concrete, Steel, Others, None) | NONE | | | | | | | | |
| Headwall | | Х | X | | | | | | |
| Collar | | Х | X | | | | | | |
| Wingwalls | | Х | Х | | | | | | |
| (Shape:) | | | | | | | | | |
| Cutoff Wall | | Х | Х | | | | | | |
| Bevel End | | Х | Х | | | | | | |
| Heaving (mm) | 0 | | | | | | | | |
| Invert Above/Below Stream Bed | | | | | | | | | |
| Above/Below (mm) | | | | | | | | | |
| Scour Protection | | Х | Х | | | | | | |
| (Type : RIP RAP) | | | | | | | | | |
| (Avg. Rock Size(mm) : 250) | | | | | | | | | |
| Scour/Erosion | | Х | Х | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| Downstream End General Ratio | ng | 7 | 7 | | | | | | |
| | | | Structu | re Usage | | | | | |
| | | Last | Now | Explanation of Condition | | | | | |
| Grade Separation | | | | | | | | | |
| Road Alignment | | 7 | X | (FARMER SAYS IT IS USED DAILY - WAS IN USE TODAY) June | | | | | |
| Roadway Surface | | 7 | 7 | 20-09. | | | | | |
| (Type:) | | | | | | | | | |
| Icing (Y/N) | No | | | | | | | | |
| Traffic Safety Features | | Х | Х | | | | | | |
| Туре | NONE | | | | | | | | |
| Lighting | | Х | Х | | | | | | |
| Barrel Leakage (Y/N) | No | | | | | | | | |

| Structure Usage | | | | | | | | | |
|---------------------------------|--|------|-----|--------------------------|--|--|--|--|--|
| | | Last | Now | Explanation of Condition | | | | | |
| Drainage | | 7 | 7 | | | | | | |
| Structure In Use (Y/N) Yes | | | | | | | | | |
| Grade Separation General Rating | | | 7 | | | | | | |

| | | | Maintenand | e Recommen | dations | | | | | |
|--------------------------------------------|--------------|-------------|-----------------------------|------------|------------------------|---------------|------|----------------|-----------|-------|
| Inspector Recommendations | Year | Inspector (| Comments | | Department Com | ments | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | ow) 77.8/7 | 77.8 | Sufficiency Rating (L %) | .ast/Now) | 83.6/83.5 | Est. Repl. Yr | 2035 | Maint. Re | qd. (Y/N) | No |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Tota | 1 0 | |
| Proposed Long-Term Strategy | | | | | , | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name | Garry Robert | S | | Previous | Assistant's Name | | | | | |
| Next Inspection Date | 09-Sep-2015 | | | Previous | Inspection Date | 20-Jun-2009 | | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | | | | |
| Comment | | | | | | | | | | |