| Bridge Culvert Inspection | | | | | | | | | | | | |
|------------------------------------|-----------------------------------|---------------------------|----------|---------|-----------|--|-----------------|-------------|---------------|-----------------------|-------|--|
| Bridge File Number | r 80475 | 80475 -1 Bridge Culvert | | | | Form Type | | CUL1 | | | | |
| Year Built | 1986 | 1986 | | | | Lot No. | | | 4 | | | |
| Bridge or Town Na | me LUNDE | BRECK | | | | Inspector Name | | | Garry Roberts | | | |
| Located Over | TRIBU WATE | TARY TO CALL RCRS-ST | UM CK, 2 | 2.12.48 | 8.7, | Inspector Class | | BR CLS A | | | | |
| Located On | 22:08 0 | 21 12.562 | | | | Assistar | nt Name | | | | | |
| Water Body CL/Ye | ar | | | | | Assistar | Assistant Class | | | | | |
| Navigabil, CL/Year | | | | | | Inspection Date | | 16-Jun-2012 | | | | |
| Legal Land Locatio | n SE SE | SE SEC 13 TWP 11 RGE 2 W5 | | | | Data Entry By | | | Erin Roberts | | | |
| Longitude, Latitude | -114:08 | -114·08·46 49·54·28 | | | | Data Entry Date | | 17-Jul-2012 | | | | |
| Road Authority | rity Alberta Transportation (AIT) | | | | | Reviewer Name | | Joel Wozney | | | | |
| Contract Main. Are | a CMA26 | CMA26 | | | | Review | Date | | 28-Jun-2012 | | | |
| Clear Roadway/Sk | ew 11.8/3 | 11.8 / 32 deg. (RHF) | | | | Dept. Reviewer Name | | | Tim Davies | | | |
| AADT/Year | 2,210/ | 2.210 / 2011 (A) | | | | Dept. Review Date | | | 17-Jul-2012 | | | |
| Road Classification | n RAU-2 | 11.8-110 | | | | Follow-u | эр ву | | | | | |
| Detour Length (km |) 18 | | | | | | | | | | | |
| Bridge Culvert Information | | | | | | | | | | | | |
| Number of Culverts 1 | | | | | | | | | | | | |
| Pipe # Bar | rel | Span | Rise (or | Dia.) | Туре | | Length | | Corr. Profile | PI./Slab Thickness | Shape | |
| 1 MA | IN | 1810 | 1120 | | FP | | 34.4 | | 68X13 | 3.5,3.5,3.5 | ARCH | |
| Special Features | | | 1 | | 1 | | | | | | | |
| Special Features C | omment | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | Uti | lities (L | _ocated a | at) | | | | | |
| Utility Attachments | | | | | | - | | | | | | |
| Telephone Ea | ast ditch. | ditch. Gas | | | | | | | | | | |
| Power | | | | | | Municip | al | | | | | |
| Others Fi | rs Fibre optics @ East r/w. | | | | | | ר) א (Y/N) | NO | | | | |
| Remarks | | | Δ. | | h Door | d / Embo | nkmont | | | | | |
| | | | | | Now | Explanation of Condition | | | | | | |
| Horizontal Alignment | | | | 6 | 6 | Curves both ends. Located 200m South of BF 78565 | | | | | | |
| Vertical Alignment | | | 7 | 7 | 1 | | | | | | | |
| Roadway Width (m |) | 11.800 | | | | | | | | | | |
| Embankment | | | | 7 | 7 | | | | | | | |
| Sideslope (1) | | 4.0 | | 1 | 1 | | | | | | | |
| (Height of Cover(| (m) · 1 5) | 1.0 | | | | - | | | | | | |
| Guardrail (Y/N) | , | No | | | | | | | | | | |
| | | | | | | | | | | | | |
| Approach Road / | Embankme | nt General Rat | ing | 6 | 6 | | | | | | | |
| | | | | | Upstre | am End | | | | | | |
| Culvert Compone | nt | | | Last | Now | Explana | ation of (| Condit | ion | | | |
| Direction | | | | W | | - | | | | | | |
| End Treatment (Co Others, None) | oncrete, Stee | el, STEEL | | | | | | | | | | |
| Headwall | Headwall | | | X | X | | | | | | | |
| Collar | | | Х | Х | | | | | | | | |
| Wingwalls | | | X | Х | | | | | | | | |
| (Shape :) | | | | | | | | | | | | |
| Cutoff Wall | | | | | | | | | | | | |

Alberta Transportation

| | | | Upstre | am End |
|--|---------------------|-------|---------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | 7 | 7 | - |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | | | | - |
| Above/Below (mm) | 0 | | | |
| Scour Protection | | 8 | 8 | Well grassed. |
| (Type : RIP RAP) | | | | _ |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 8 | 8 | |
| Beavers (Y/N) | No | | 1 | |
| Upstream End General Rating | | | 7 | |
| | | Brie | lae Cu | Ivert Barrel |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Locat | ion Code: MAIN, Spa | n (mm |): 1810 | , Rise (mm): 1120, Type: FP) |
| Barrel Last Accessible Date | 16-Jun-2012 | | | |
| | - | | | |
| Special Features | | | | |
| Special Feature | | | | - |
| (Type:) | | | | 4 |
| Special Feature | | | | - |
| (Type :) | | | | |
| Roof | | 4 | 4 | Rise measured at R3 is 980 but with 50mm floor bulge factored in = |
| Measured Rise (mm) | 1030 | | | 1030 |
| Measured At Ring No. | 3 | | | |
| Sag (mm) | 90 | | | |
| Percent Sag | 8 | | | |
| Sidewall | | 5 | 5 | |
| Measured Span (mm) | 1935 | | | |
| Measured At Ring No. | 3 | | | |
| Deflection (mm) | 125 | | | - |
| Percent Deflection | 7 | | | |
| Floor | | 5 | 5 | |
| Bulge (mm) | 50 | | | |
| Measured At Ring No. | 3 | | | |
| Abrasion (Y/N) | Yes | | | |
| Circumferential Seams | | 5 | 5 | |
| Separation (mm) | 70 | | | |
| Longitudinal Seams | | X | Х | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | |
| Proper Lap (Y/N) | | | | 1 |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 5 | 5 | Minor superficial corrosion on floor |
| Corrosion By Soil (Y/N) | No | - | | 1 |
| Corrosion By Water (Y/N) | Yes | | | 1 |
| Camber POS/ZERO/NEG | NEG | | | |
| | Na | | | |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

| Bridge Culvert Barrel | | | | | | | | | |
|---|-------|------|----------|---|--|--|--|--|--|
| Culvert Component | | | | Explanation of Condition | | | | | |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Spa | | |): 1810 | , Rise (mm): 1120, Type: FP) | | | | | |
| Fish Passage Adequacy | | 5 | 5 | | | | | | |
| Baffle | | | Х | | | | | | |
| (Type :) | | | | | | | | | |
| Waterway Adequacy | | 7 | 7 | (Up to 700mm of ice @ ends) 2001.01.26 | | | | | |
| Icing (Y/N) | Yes | | | Up to 150mm silt at D/S 1/3. | | | | | |
| Silting (Y/N) | Yes | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | |
| Barrel General Rating | | | 4 | | | | | | |
| Downstream End | | | | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| Direction | | E | | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | |
| Headwall | | X | X | | | | | | |
| Collar | | | X | | | | | | |
| Wingwalls | | Х | X | | | | | | |
| (Shape :) | | | 1 | | | | | | |
| Cutoff Wall | | X | X | | | | | | |
| Bevel End | | 6 | 6 | Bevel bent inward from ditch mower- minor | | | | | |
| Heaving (mm) | 0 | | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | |
| Above/Below (mm) | 300 | | 1 | | | | | | |
| Scour Protection | | 7 | 7 | | | | | | |
| (Type : RIP RAP) | | | | | | | | | |
| (Avg. Rock Size(mm) : 200) | | | 1 | | | | | | |
| Scour/Erosion | | 7 | 7 | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| Downstream End General Ratin | ng | 6 | 6 | | | | | | |
| | | S | Structur | re Usage | | | | | |
| | | Last | Now | Explanation of Condition | | | | | |
| Channel (U/S and D/S) | | | | | | | | | |
| Alignment | | | 7 | | | | | | |
| Bank Stability | | | 7 | | | | | | |
| HWM (m below Top of Culvert) | | | | No visible HWM | | | | | |
| Drift (Y/N) | No | | | | | | | | |
| Channel Bottom Degrading/Aggrading | | | | • | | | | | |
| Beavers (Y/N) No | | | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | | |
| (Fish Compensation Measure 2 : | NONE) | | 1 | | | | | | |
| Channel General Rating | | 7 | 7 | | | | | | |

| Maintenance Recommendations | | | | | | | | | | | | | |
|---|-------------------------|---------------------|--------------------------------------|-------------------|------------------------|---------------|-------------------|-------------|--------------------|-------|--|--|--|
| Inspector Recommendations | | Year | Inspector Comments | | Department Cor | nments | | Target Year | Est. Cost | Cat # | | | |
| SHOTCRETE REPAIRS | | | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | | 44.4/44. | 4 Sufficiency Rating (Last/No (%) | st/Now) 56.5/56.4 | | Est. Repl. Yr | t. Repl. Yr 2020 | | Maint. Reqd. (Y/N) | | | | |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | | | | |
| Maintenance Reviewed By | | | | | Date | | Estimated Total 0 | | | | | | |
| Proposed Long-Term Strategy | | | | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | | | |
| Previous Inspector's Name | arry Roberts Previous A | | | ssistant's Name | | | | | | | | | |
| Next Inspection Date 16-Ma | | S-Mar-2014 Previous | | | nspection Date | | | | | | | | |
| Inspection Cycle (Default) (months) 21 | | | | | | | | | | | | | |
| Comment | | | | | | | | | | | | | |