					Brida	e Culve	ert Insn	ection						
Bridge File Number 80665 -1 Bridge Culvert				Bridg	o ouive	Form Type			CUL1					
Year Built 1984						Lot No.			1					
Bridge or Town Name SLAVE LA		LAKE				Inspector Name			Brian Pientsch					
Located Over			ARY TO UTIKI	JMA RIV	ER.		Inspector Class		BR CLS A					
		8.10.18.2	22.4.4, WATEF	RCRS-ST	• '		Assistant Name			Clem Guenette				
Located On		88:04 C1	88:04 C1 32.806				Assistant Class							
Water Body Cl./Year					Inspection Date			11-Jun-2012						
Navigabil. Cl./Y							Data Entry By			Theresa Lacusta				
			SE SEC 26 TWP 78 RGE 8 W5M				Data Entry Date			14-Oct-2012				
		-115:06:55, 55:47:15					Reviewer Name			Eric Carcoux				
			Alberta Transportation (AIT)					v Date		08-Oct-2012				
Contract Main. Area CMA0		CMA06	Δ06							David Morriso	n			
Clear Roadway/Skew 10 / -3			35 dog (LUE)				Dept. Review Date			18-Dec-2012				
AADT/Year		890 / 201	· ,				Follow-Up By							
Road Classifica			10-110											
Detour Length	` '	210												
Bridge Culver														
Number of Cul			1							0 5 (1)	DI (OL I	0.		
Pipe #	Barrel	5	Span Rise (or I		Dia.) Type			Length		Corr. Profile	PI./Slab Thickness	Shape		
1	MAIN	-		1800		MP		66		125X26	2.8	ROUND		
Special Feature	es					1	00			1	<u> </u>			
Special Feature		ment												
·														
					Uti	ilities (L	ocated	at)						
Utility Attachme														
Telephone 20m East of road c/l.								15m E	East of road c/l.					
Power	4 wire O/H, approx 20m West of road of			c/l.		Municipal								
Others							Proble	m (Y/N)	No					
Remarks	CP 09	941 sign o	n top of U/S be											
				A			d / Embankment Explanation of Condition							
Harizantal Alianment				7	7	Gradual curve to the north with good sight distance, passing allowed.								
Vertical Alignm	Horizontal Alignment				8	8	Access road north & south of culvert.							
Roadway Width (m)			10.000											
Trodaway Wat			10.000											
Embankment				6	6									
Sideslope (_	_:1)		4.0											
(Height of Co	ver(m)	3.5)												
Guardrail (Y/N)			No											
Approach Roa	nd / Emi	hankman	t Conoral Pati	ina	7	7								
Approach No	au / Liiii	Jankinen	t General Nati	iiig	<b>'</b>									
						Upstre	am Enc							
Culvert Comp	onent				Last	Now	Explar	ation of	Condi	tion				
Direction					Е									
End Treatment Others, None)	(Concre	ete, Steel	, STEEL											
Headwall					Х	Х								
Collar				Х	X									
NAC II					V	V								
Wingwalls				X	X									
(Shape : ) Cutoff Wall	(Shape: )				Х	V								
Cuton wan					^	X								

80665 -1 Bridge Culvert

Upstream End											
Culvert Component		Last	Now	Explanation of Condition							
Bevel End		N	N	(Water up to 260mm from top of pipe. 05/05/15) Water 500mm from							
Heaving (mm)				culvert crown. Dent @ 12 o'clock, only 5% visibility.							
Invert Above/Below Stream Bed	BELOW										
Above/Below (mm) 200			_								
Scour Protection			4	Sloughing banks around bevel end.							
(Type : <b>NONE</b> )											
(Avg. Rock Size(mm):)											
Scour/Erosion		4	4	Sloughing banks on top and sides of bevel.							
Paguara (V/N)	No										
Beavers (Y/N)	INO										
<b>Upstream End General Rating</b>		4	4								
		Brid	dae Cu	llvert Barrel							
Culvert Component			Now	Explanation of Condition							
(Pipe # : 1, Primary Span, Loca	tion Code: MAIN. Spa			, Rise (mm): 1800, Type: MP)							
Barrel Last Accessible Date		(	,	Water 0.5m from crown U/S. Unable to see through entire barrel.							
Barror East / tooodolible Bato				Only approx 2m of barrel is visible.							
0											
Special Features											
Special Feature											
(Type:)				_							
Special Feature											
(Type:)				AV							
Roof		N	N	(Water at roof of barrel est. 3m into culvert - photo. 05/05/15)							
Measured Rise (mm)											
Measured At Ring No.											
Sag (mm)											
Percent Sag		l N									
Sidewall		N	N								
Measured Span (mm)											
Measured At Ring No.											
Deflection (mm)				_							
Percent Deflection											
Floor		N	N	-							
Bulge (mm)											
Measured At Ring No.											
Abrasion (Y/N)											
Circumferential Seams		N	N	-							
Separation (mm)		N.									
Longitudinal Seams		N	N								
Total No. of Cracked Rings											
Total No. of Rings with Two Cracked Seams											
Min. Remaining Steel Between Cracks (mm)											
Proper Lap (Y/N)											
Longitudinal Stagger (Y/N)											
Coating		4	4	Pitting rust visible from U/S end, only approx 2m visible.							
Corrosion By Soil (Y/N)											
Corrosion By Water (Y/N)	Yes										
Camber POS/ZERO/NEG	ZERO										

80665 -1 Bridge Culvert

		Brid	dge Cu	Ivert Barrel						
Culvert Component		Last	Now	Explanation of Condition						
(Pipe #: 1, Primary Span, Loca	tion Code: MAIN, Spa	n (mm	<b>)</b> :	, Rise (mm): 1800, Type: MP)						
Ponding (Y/N)	Yes			Approx 1.3m.						
Fish Passage Adequacy		7	7							
Baffle		Х	Х							
(Type:)										
Waterway Adequacy		5	5							
Icing (Y/N)	No									
Silting (Y/N)	No									
Drift (Y/N)	No									
Barrel General Rating		N	N							
		D	ownst	ream End						
Culvert Component		Last	Now	Explanation of Condition						
Direction		W		Water 0.5m from crown.						
End Treatment (Concrete, Steel, Others, None)	STEEL									
Headwall		Х	Х							
Collar		Х	Х							
Wingwalls		Х	Х							
(Shape: )			_							
Cutoff Wall		Х	X							
Bevel End		N	N	Only 5% visible. Evident perforations along North and South edges of bevel.						
Heaving (mm)				oi bevei.						
Invert Above/Below Stream Bed	BELOW									
Above/Below (mm) 200										
Scour Protection		4	4	Sloughing banks on side of bevel.						
(Type : <b>NONE</b> )										
(Avg. Rock Size(mm) : )		1								
Scour/Erosion		4	4	Sloughing banks on sides of bevel.						
Beavers (Y/N)	No		_							
Downstream End General Ratio	ng	4	4							
		S	Structu	re Usage						
		Last	Now	Explanation of Condition						
Channel (U/S and D/S)										
Alignment		8	8	(Water to 260mm below U/S crown. 05/05/15)						
Bank Stability			6							
HWM (m below Top of Culvert)				HWM not visible.						
Drift (Y/N) No										
Channel Bottom Degrading/Aggrading	AGGRADING									
Beavers (Y/N)	No									
(Fish Compensation Measure 1 :	NONE)									
(Fish Compensation Measure 2 :	NONE)									
Channel General Rating		6	6							

			Maintenance R	ecommend	lations						
Inspector Recommendations	Year	Inspector (		Department Com	Target Year	Est. Cost	Cat #				
SHOTCRETE REPAIRS		•									
PLACE ADDITIONAL RIP RAP											
REMOVE DRIFT ACCUMULATION											
INSTALL CONCRETE/STEEL LINING	i										
INSTALL STRUTS											
INSTALL CONCRETE COLLAR/CUTOFF											
REPAIR SEAMS											
OTHER ACTION	2012	Level 2 inspection. Dewatering would be required. Pipe has been inaccessable for 6 inspections.									
OTHER ACTION											
OTHER ACTION											
OTHER ACTION											
Structural Condition Rating (Last/N (%)	ow) 55.6/5	5.6	Sufficiency Rating (Last/ %)	Now)	<b>50.1/49.9</b> Es		. Repl. Yr	2016	Maint. Re	qd. (Y/N)	Yes
Special Comments for Next Inspection Monitor erosion along sides of u/s and d/s bevel ends.					Department Comments						
Maintenance Reviewed By					Date			F	Estimated Tota	1 0	
Proposed Long-Term Strategy										'	
On 3-Year Program (Y/N)											
Proposed Action											
Previous Inspector's Name	Brian Pientsch	Brian Pientsch Previous /				Assistant's Name Lisbeth Medina					
Next Inspection Date	11-Mar-2014			Previous	us Inspection Date 04-Aug-2010						
Inspection Cycle (Default) (months)	21										
Comment											