

| Bridge Culvert Inspection | | | | |
|---------------------------|---|--|---------------------|-----------------|
| Bridge File Number | 80927 -1 Bridge Culvert | | Form Type | CUL1 |
| Year Built | 1988 | | Lot No. | 2 |
| Bridge or Town Name | JEAN D PRAIR | | Inspector Name | Brian Pientsch |
| Located Over | 2ND ORDER TRIBUTARY TO LAWRENCE RIVER, 8.10.12.1.2, WATERCRS-ST | | Inspector Class | BR CLS A |
| Located On | 58:12 C1 7.452 | | Assistant Name | Clem Guenette |
| Water Body Cl./Year | | | Assistant Class | |
| Navigabil. Cl./Year | | | Inspection Date | 13-Jun-2012 |
| Legal Land Location | SW SEC 36 TWP 110 RGE 7 W5M | | Data Entry By | Theresa Lacusta |
| Longitude, Latitude | -115:01:46, 58:35:32 | | Data Entry Date | 06-Nov-2012 |
| Road Authority | Alberta Transportation (AIT) | | Reviewer Name | Eric Carcoux |
| Contract Main. Area | CMA01 | | Review Date | 04-Nov-2012 |
| Clear Roadway/Skew | 11 / | | Dept. Reviewer Name | David Morrison |
| AADT/Year | 230 / 2011 (A) | | Dept. Review Date | 15-Jan-2013 |
| Road Classification | RAU-210-110 | | Follow-Up By | |
| Detour Length (km) | 999 | | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 2200 | MP | 29 | 125X26 | 2.8 | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | | |
|---------------------|-------------------------------|--|---------------|----|
| Utility Attachments | | | | |
| Telephone | | | Gas | |
| Power | 3 wire o/h along South ditch. | | Municipal | |
| Others | | | Problem (Y/N) | No |
| Remarks | | | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|--------|----------|----------|--------------------------|
| Horizontal Alignment | | 9 | 9 | |
| Vertical Alignment | | 8 | 8 | |
| Roadway Width (m) | 11.000 | | | |
| Embankment | | 7 | 7 | |
| Sideslope (__:1) | 4.0 | | | |
| (Height of Cover(m) : 1.5) | | | | |
| Guardrail (Y/N) | No | | | |
| Approach Road / Embankment General Rating | | 8 | 8 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|-------|------|-----|--------------------------|
| Direction | | N | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |

| Upstream End | | | | |
|---|-------------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | 6 | 5 | |
| Heaving (mm) | 450 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 200 | | | |
| Scour Protection | | 5 | 5 | |
| (Type : NATURAL) | | | | |
| (Avg. Rock Size(mm) :) | | | | |
| Scour/Erosion | | 5 | 5 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 5 | 5 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2200, Type: MP) | | | | |
| Barrel Last Accessible Date | 13-Jun-2012 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 6 | 5 | |
| Measured Rise (mm) | 2073 | | | cl |
| Measured At Ring No. | | | | |
| Sag (mm) | 127 | | | |
| Percent Sag | 6 | | | |
| Sidewall | | 6 | 6 | |
| Measured Span (mm) | 2316 | | | @ c/l |
| Measured At Ring No. | | | | |
| Deflection (mm) | 116 | | | |
| Percent Deflection | 5 | | | |
| Floor | | N | N | Covered withwater. |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 6 | 6 | |
| Separation (mm) | 70 | | | |
| Longitudinal Seams | | X | X | |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 4 | 4 | Pitting & scaling lower 1/4. Perforations in d/s bevel. |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | ZERO | | | |
| Ponding (Y/N) | No | | | |

| Bridge Culvert Barrel | | | | |
|---|-----------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2200, Type: MP) | | | | |
| Fish Passage Adequacy | | 3 | 3 | DROP OFF @ OUTLET 300mm. |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 4 | 4 | (Barrel completely iced up -1996/04/25) |
| Icing (Y/N) | No | | | |
| Siltng (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 6 | 5 | |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | S | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 3 | 3 | Perforation @ end on East side. |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | ABOVE | | | |
| Above/Below (mm) | 500 | | | |
| Scour Protection | | 3 | 4 | DROP OFF AT OUTLET APPROX. 300mm, and is starting to undermine this bevel. photo |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 400) | | | | |
| Scour/Erosion | | 3 | 4 | Undermining bevel.-photo |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 3 | 3 | |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 7 | 7 | Slumping banks (u/s & d/s). |
| Bank Stability | | 5 | 5 | Banks sloughing |
| HWM (m below Top of Culvert) | | | | HWM not visible. |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 7 | 7 | |

| Maintenance Recommendations | | | | | | | |
|---|--|--|---------------------------|----------------|-----------|-------------------|-----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | 2012 | Backfill D/S bevel. | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 66.7/55.6 | Sufficiency Rating (Last/Now) (%) | 46.1/40.5 | Est. Repl. Yr | 2033 | Maint. Req. (Y/N) | Yes |
| Special Comments for Next Inspection | Monitor u/s bevel heaving. Monitor erosion. | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Brian Pientsch | | Previous Assistant's Name | Lisbeth Medina | | | |
| Next Inspection Date | 13-Mar-2014 | | Previous Inspection Date | 06-Aug-2010 | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | |
| Comment | | | | | | | |