| Bridge Culvert Inspection | | | | | | | | | | | | | | |
|---|--------------------------|---------------------------|----------|--------|--------------------------|-----------------|---------------|-------------|-----------------|-----------------------|-------|--|--|--|
| Bridge File Numb | ber 80976 | 80976 -1 Bridge Culvert | | | Form Type | | | | CUL1 | | | | | |
| Year Built 1976 | | | | | | | | | 4 | | | | | |
| Bridge or Town N | Name NEW I | FISH CK | | | | Inspector Name | | | Brian Pientsch | | | | | |
| Located Over | TRIBU | BUTARY TO CLOUSTON CREEK, | | | | Inspector Class | | | BR CLS A | | | | | |
| Located On | 49.12 | C1 22 023 | 5110-01 | | | Assistant Name | | | Clem Guenette | | | | | |
| Water Body CL/Y | /ear | | | | | | nt Class | | BR CLS B | | | | | |
| Navigabil, CL/Ye | | | | | | ion Date | | 14-Dec-2012 | | | | | | |
| Legal Land Loca | tion NE SE | C 31 TWP 72 RGE 21 W5M | | | | Data Entry By | | | Theresa Lacusta | | | | | |
| Longitude, Latitu | de -117:1 | 12:41. 55:16:51 | | | | Data Entry Date | | | 12-Jan-2013 | | | | | |
| Road Authority | Alberta | a Transportation (AIT) | | | | - Reviewer Name | | | Eric Carcoux | | | | | |
| Contract Main. Area CMA03 | |)3 | | | | | Date | Nomo | U9-Jan-2013 | | | | | |
| Clear Roadway/S | Skew 12.3 / | | | | | | | ate | David Morrison | | | | | |
| AADT/Year | 1,870 | / 2011 (A) | | | | | | ale | 21-Mar-2013 | | | | | |
| Road Classificati | on RAU-2 | 13.4-120 | | | ———— Follow-Up By | | | | | | | | | |
| Detour Length (k | m) 60 | | | | | | | | | | | | | |
| Bridge Culvert Information | | | | | | | | | | | | | | |
| Number of Culve | rts | 1 | | | | | | | | 1 | | | | |
| Pipe # B | Barrel | Span | Rise (or | Dia.) | Туре | | Length | | Corr. Profile | PI./Slab Thickness | Shape | | | |
| 1 N | IAIN | - | 2100 | | MP | | 36.5 | | 68X13 | 3.5 | ROUND | | | |
| Special Features | | | | | | | | | | | | | | |
| Special Features | Comment | | | | | | | | | | | | | |
| | | | | 1 14 | litios (l | ocated | at) | | | | | | | |
| Utility Attachments | | | | | | | | | | | | | | |
| Telephone Buried East r/w. Gas | | | | | | | | | | | | | | |
| Power | 5 wire OH & | 4 wire OH West | | | Munici | bal | al | | | | | | | |
| Others | | | | | | Probler | olem (Y/N) No | | | | | | | |
| Remarks | Remarks | | | | | | | | | | | | | |
| | | | A | pproad | ch Road | d / Emba | ankment | | | | | | | |
| | | | Last | Now | Explanation of Condition | | | | | | | | | |
| Horizontal Alignment | | | 9 | 9 | - | | | | | | | | | |
| Vertical Alignment | | | | 9 | 9 | | | | | | | | | |
| Roadway Width | Roadway Width (m) 12.300 | | | | | | | | | | | | | |
| Embankment | | | | 8 | 8 | 6:1 on | east side | | | | | | | |
| Sideslope (: | 1) | 4.0 | | | | _ | | | | | | | | |
| (Height of Cove | er(m) : 0.5) | | | | | | | | | | | | | |
| Guardrail (Y/N) | | Yes | | | | | | | | | | | | |
| Approach Road | / Embankme | ent General Ra | ting | 9 | 9 | | | | | | | | | |
| | | | | | Upstre | am End | | | | | | | | |
| Culvert Compor | nent | | | Last | Now | Explan | ation of | Condit | ion | | | | | |
| Direction | | | | E | | _ | | | | | | | | |
| End Treatment (Concrete, Steel, STEEL Others, None) | | | | | | | | | | | | | | |
| Headwall | | | X | X | | | | | | | | | | |
| Collar | | | X | X | | | | | | | | | | |
| Wingwalls | | | X | X | | | | | | | | | | |
| (Shape:) | | | | | | | | | | | | | | |
| Cutoff Wall | | | | 1 | | | | | | | | | | |

Alberta Transportation

| | Upstream End | | | | | | | | | | |
|--|----------------------|-------|--------|---|--|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | | |
| Bevel End | | N | N | Snow covered. | | | | | | | |
| Heaving (mm) | 100 | | | | | | | | | | |
| Invert Above/Below Stream Bed | | | | _ | | | | | | | |
| Above/Below (mm) | 0 | | | | | | | | | | |
| Scour Protection | | N | N | Overgrown. | | | | | | | |
| (Type : RIP RAP) | | | | Snow covered. | | | | | | | |
| (Avg. Rock Size(mm) : 200) | | | | | | | | | | | |
| Scour/Erosion | | | N | Snow covered. | | | | | | | |
| Beavers (Y/N) | No | | _ | | | | | | | | |
| Upstream End General Rating | | 5 | 5 | GR carried over-05-May-2009 | | | | | | | |
| | | Brid | dae Cu | lvert Barrel | | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | n (mm |): | , Rise (mm): 2100, Type: MP) | | | | | | | |
| Barrel Last Accessible Date | 14-Dec-2012 | | , | | | | | | | | |
| | 11 000 2012 | | | | | | | | | | |
| Special Features | | | | | | | | | | | |
| Special Feature | | | | _ | | | | | | | |
| (Type :) | | | | | | | | | | | |
| Special Feature | | | | | | | | | | | |
| (Туре :) | | | | | | | | | | | |
| Roof | | 5 | 5 | Minor dents in the roof from point loads near ends. | | | | | | | |
| Measured Rise (mm) 1980 | | | | Slice & indent in roof 3m from d/s end. Fill visible. 350mm Dep x 400mm Long first seam. | | | | | | | |
| Measured At Ring No. 1 | | | | | | | | | | | |
| Sag (mm) 120 | | | | | | | | | | | |
| Percent Sag | 6 | | | - | | | | | | | |
| Sidewall | • | 5 | 5 | | | | | | | | |
| Measured Span (mm) | 221/ | | U | - | | | | | | | |
| Measured At Ring No | 1 | | | Measured @ Section 1 | | | | | | | |
| Deflection (mm) | 111 | | | | | | | | | | |
| Percent Deflection | 5 | | | - | | | | | | | |
| | 5 | NI | 4 | Destantion @ first second | | | | | | | |
| | 0 | IN | 4 | Perforation @ first seam. | | | | | | | |
| Buige (mm) | 0 | | | @ c/l | | | | | | | |
| | | | | - | | | | | | | |
| Abrasion (Y/N) | INO | | - | | | | | | | | |
| Circumterential Seams | | 4 | 3 | 1st circumterential seam poorly nested and coupler rusted through, | | | | | | | |
| Separation (mm) | 95 | | | | | | | | | | |
| Longitudinal Seams | | X | X | - | | | | | | | |
| Total No. of Cracked Rings | | | | - | | | | | | | |
| Total No. of Rings with Two Cracked Seams | | | | | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | | | | | | | | |
| Proper Lap (Y/N) | | | | | | | | | | | |
| Longitudinal Stagger (Y/N) | | | | | | | | | | | |
| Coating | | 4 | 4 | Deep pitting, scaling rust & perforation on floor. 5:00 to 7:00 | | | | | | | |
| Corrosion By Soil (Y/N) | No | | | | | | | | | | |
| Corrosion By Water (Y/N) | Yes | | | 1 | | | | | | | |
| | ZERO | | | | | | | | | | |
| | | | | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | | | |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

80976 -1 Bridge Culvert

| Bridge Culvert Barrel | | | | | | | | | | |
|---|----------------------|--------|---------|--|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | ın (mm |): | , Rise (mm): 2100, Type: MP) | | | | | | |
| Fish Passage Adequacy | | | 3 | Drop structure (1.4 m) at outlet is impossible for fish passage. | | | | | | |
| Baffle | | | Х | | | | | | | |
| (Type:) | | | | | | | | | | |
| Waterway Adequacy | | 7 | 7 | | | | | | | |
| lcing (Y/N) | No | | | | | | | | | |
| Silting (Y/N) | No | | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | | |
| Barrel General Rating | - | 5 | 5 | | | | | | | |
| Darrei General Kating | | | | | | | | | | |
| Downstream End | | | | | | | | | | |
| Direction | | | NOW | Explanation of Condition | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | VV | | drop to steam bottom is 2.3 m. | | | | | | |
| Headwall | 1 | 7 | 7 | | | | | | | |
| | | | | | | | | | | |
| Collar | | X | X | | | | | | | |
| Wingwalls | | 5 | 5 | | | | | | | |
| (Shape :) | | 1 | | | | | | | | |
| Cutoff Wall | | | N | | | | | | | |
| Bevel End | | Х | Х | | | | | | | |
| Heaving (mm) | 0 | | | | | | | | | |
| Invert Above/Below Stream Bed | ABOVE | | | | | | | | | |
| Above/Below (mm) 2300 | | | | | | | | | | |
| Scour Protection | | 5 | 5 | Disturbed slopes @ sides of wingwalls. | | | | | | |
| (Type : NATURAL) | | | | _ | | | | | | |
| (Avg. Rock Size(mm) :) | | 1 | - | | | | | | | |
| Scour/Erosion | | 5 | 5 | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Downstream End General Rating | | 5 | 5 | | | | | | | |
| | | S | Structu | re Usage | | | | | | |
| | | Last | Now | Explanation of Condition | | | | | | |
| Channel (U/S and D/S) | | | | | | | | | | |
| Alignment | | | 8 | | | | | | | |
| Bank Stability | | 8 | 8 | | | | | | | |
| HWM (m below Top of Culvert) 1.0 | | | | Grass in fence10-Feb-2011 | | | | | | |
| Drift (Y/N) | ift (Y/N) No | | | | | | | | | |
| Channel Bottom Degrading/Aggrading | | | | Stable. | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | | | |
| (Fish Compensation Measure 2 : | NONE) | | | 1 | | | | | | |
| Channel General Rating | | | 8 | | | | | | | |

| Maintenance Recommendations | | | | | | | | | | | |
|--|----------|-------------------------------|--------------------------------------|---------------------|--------------------------------|----------------------------|--|----|--------------------|-----------|-------|
| Inspector Recommendations | Y | Year | Inspector Comments | Department Comments | | | | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| Structural Condition Rating (Last/No | ow) 5 | 55.6/55.0 | 6 Sufficiency Rating (Last/No (%) | ow) 5 | 9.7/52.2 | .7/52.2 Est. Repl. Yr 2017 | | 17 | Maint. Reqd. (Y/N) | | No |
| Special Comments for Next InspectionMonitor seam separation and slice in the Monniotor corrosion. | | | n roof. | | Department Comments | | | | | | |
| Maintenance Reviewed By | | | | | Date | | | E | stimated Total | 0 | |
| Proposed Long-Term Strategy | | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | |
| Previous Inspector's Name | Russel V | ussel Vanderschaaf Previous A | | | Assistant's Name | | | | | | |
| Next Inspection Date 14-Se | | 4-Sep-2014 Pro | | | us Inspection Date 10-Feb-2011 | | | | | | |
| Inspection Cycle (Default) (months) 21 | | | | | | | | | | | |
| Comment | | | | | | | | | | | |