| | 1986 | | | | | | | | | | | | | |
|-----------------------|-----------|--------|-----------------|----------------|---------|------------|-------------------|-------------|-------|---------------------|-------|-----------|--|--|
| Bridge File Num | ber | 81105 | -1 Bridge Culve | rt | | | Form ⁻ | Гуре | | CUL1 | | | | |
| | | | | | | | Lot No | | | 4 | | | | |
| Bridge or Town | Name | GRANI | DE CACHE | | | | Inspector Name | | | Russel Vanderschaaf | | | | |
| Located Over | | TRIBU | TARY TO SMOI | KY RIVEF | ₹, 8.10 |).58.29, | · | | | BR CLS B | | | | |
| Located On | | | | | | | Assistant Name | | | | | | | |
| | Year | 40.00 | 31 27.220 | | | | | | | | | | | |
| Navigabil. Cl./Ye | | | | | | | | | | _ | | | | |
| Legal Land Loca | | NW SE | C 3 TWP 59 R0 | 3F 7 W/6N | | | | | | | sta | | | |
| Longitude, Latitu | | | | 3L 7 WO | VI | | · | | | | | | | |
| Road Authority | | | | (ΔΙΤ) | | | | | | | | | | |
| Contract Main. A | \rea | | • | (/ (/ / / | | | | | | · | | | | |
| | | | | | | | | · | | | | | | |
| AADT/Year | OKCW | | | | | | | | | 07-Jan-2013 | | | | |
| Road Classificat | tion | | | | | | Follow | -Up By | | | | | | |
| Detour Length (I | km) | 60 | | | | | | | | | | | | |
| Bridge Culvert | Inform | ation | | | | | | | | | | | | |
| Number of Culve | erts | | 1 | | | | | | | | | | | |
| Pipe # | Barrel | | Span | Rise (or Dia.) | | Туре | | Length | | Corr. Profile | | Shape | | |
| 1 [| MAIN | | 3080 | 2465 | | RPP | | 37.8 | | 152X51 | 1 111 | PIPE ARCH | | |
| Special Features | | | | 1 | | | 07.0 | | | 1.00.00 | 1 | 1 | | |
| | | ment | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| LICTO A CO. | | | | | Ut | ilities (L | ocated. | at) | | | | | | |
| Utility Attachmer | nts | | | | | | 0 | | | | | | | |
| Telephone | + | | | | | | | | | | | | | |
| Power | | | | | | | | | | | | | | |
| Others Remarks | | | | | | | Proble | III (Y/IN) | INO | | | | | |
| Remarks | | | | Δ | nnroa | ch Road | l / Emb | ankment | | | | | | |
| | | | | | | | | | Condi | tion | | | | |
| Horizontal Aligni | | | | | | • | | | | | | | | |
| Vertical Alignme | | | | | | | DISTA | NCE | | | | | | |
| Roadway Width | | | 10.200 | | | | | | | | | | | |
| Embankment | | | | | Ω | Ω | | | | | | | | |
| Sideslope (: | :1) | | 4.0 | | 0 | | | | | | | | | |
| • | | 3) | | | | | | | | | | | | |
| Guardrail (Y/N) | | , | No | | | | | | | | | | | |
| Approach Road | d / Emb | oankme | ent General Rat | ing | 8 | 8 | | | | | | | | |
| | | | | | | Unatra | om Ene | 1 | | | | | | |
| Culvert Compo | | | | | | | | | | | | | | |
| Direction | 110111 | | | | | 11011 | LAPIG | idiloli ol | Oonan | | | | | |
| | | | | | | | | | | | | | | |
| Headwall | | | | | Х | X | | | | | | | | |
| Collar | | | | | Х | Х | | | | | | | | |
| Wingwalls | | X | Х | | | | | | | | | | | |
| (Shape:) | | | | | | | | | | | | | | |
| Cutoff Wall | | | | | X | X | | | | | | | | |

| | | | Unstre | am End | | | | |
|-------------------------------------------|-------------------|-------------|-----------------|-------------------------------------------------------------------------------|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | |
| Bevel End | | N | 5 | Fill settled on both sides of barrel 0.3m. | | | | |
| Heaving (mm) | 100 | | | This detailed on both didde of barrer oterin. | | | | |
| Invert Above/Below Stream Bed | 100 | | | | | | | |
| Above/Below (mm) | 0 | | | | | | | |
| Scour Protection | 0 | N | 6 | Mostly sandstone. | | | | |
| (Type : RIP RAP) | | IN | 0 | iviosity satitustorie. | | | | |
| _ ` • • • • • • • • • • • • • • • • • • | | | | | | | | |
| (Avg. Rock Size(mm) : 400) | | NI NI | | | | | | |
| Scour/Erosion | | N | 6 | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| Upstream End General Rating | | 6 | 5 | | | | | |
| | | Bri | dae Cu | lvert Barrel | | | | |
| Culvert Component | | | | Explanation of Condition | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN S | | | | | | | |
| Barrel Last Accessible Date | 23-Aug-2012 | 7427 (11111 | .,. | , | | | | |
| Special Features | | | | | | | | |
| Special Feature | | | | No rise measurements due to gravel | | | | |
| (Type:) | | | | on floor 450mm deep | | | | |
| | | | 1 | - | | | | |
| Special Feature | | | | | | | | |
| (Type:) | | | Τ_ | | | | | |
| Roof | | 7 | 7 | Sag est - shape looks good. No rise measurements due to ice/gravel on floor. | | | | |
| Measured Rise (mm) | | | | - Individual contents and to look graves on moon. | | | | |
| Measured At Ring No. | 6 | | | | | | | |
| Sag (mm) | 32 | | | | | | | |
| Percent Sag | 17 | | | | | | | |
| Sidewall | | 7 | 7 | | | | | |
| Measured Span (mm) | 3122 | | | | | | | |
| Measured At Ring No. | 6 | | | | | | | |
| Deflection (mm) | 42 | | | | | | | |
| Percent Deflection | 1 | | | | | | | |
| Floor | | N | N | Gravel on floor - 450mm deep. | | | | |
| Bulge (mm) | | | | · | | | | |
| Measured At Ring No. | | | | | | | | |
| Abrasion (Y/N) | No | | | | | | | |
| Circumferential Seams | | 8 | 8 | | | | | |
| Separation (mm) | 0 | | | | | | | |
| Longitudinal Seams | | 8 | 8 | | | | | |
| Total No. of Cracked Rings | 0 | | | | | | | |
| Total No. of Rings with Two Cracked Seams | | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | | | | | |
| Proper Lap (Y/N) | Yes | | | | | | | |
| Longitudinal Stagger (Y/N) | No | | | 1 | | | | |
| Coating | | 7 | 7 | | | | | |
| Corrosion By Soil (Y/N) | Yes | | ' | - | | | | |
| Corrosion By Water (Y/N) | No | | | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | |
| Calliber FUS/ZERU/NEG | ZENU | | | | | | | |
| Ponding (Y/N) | No | | | | | | | |

| | | Bric | lge Cul | lvert Barrel |
|-----------------------------------------------|----------------------|-------|---------|------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | n (mm |): 3080 | , Rise (mm): 2465, Type: RPP) |
| Fish Passage Adequacy | | 8 | 8 | |
| Baffle | | Х | Х | |
| (Type:) | | ' | | |
| Waterway Adequacy | | 8 | 5 | Gravel 450mm deep |
| Icing (Y/N) | No | | | · |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 7 | 7 | |
| | | D | ownstr | eam End |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | S | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | Х | Х | |
| Collar | | Х | Х | |
| Wingwalls | | X | X | |
| (Shape:) | | | | |
| Cutoff Wall | | Х | Х | |
| Bevel End | | N | 7 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) 100 | | | | |
| Scour Protection | | N | 7 | Mostly grown over. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 400) | | | | |
| Scour/Erosion | | N | 7 | |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratin | ng | 7 | 7 | |
| | | S | tructur | re Usage |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | I | | |
| Alignment | | 7 | 7 | Makes smooth bend u/s |
| Bank Stability | | 8 | 8 | |
| HWM (m below Top of Culvert) 2.0 | | | | (SILT DEPOSITS ON BANK - 00/01/25) |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | NONE | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : | NONE) | | | |
| (Fish Compensation Measure 2 : | · | | | |
| Channel General Rating | | 7 | 7 | |
| | | | | |

| | | Maintenance | Recommend | dations | | | | | |
|--------------------------------------------|---------------|-----------------------------|------------------|------------------------|---------------|------|----------------|-----------|-------|
| Inspector Recommendations | Year | Inspector Comments | | Department Com | ments | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | · | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | 3 | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | ow) 77.8/77 | Sufficiency Rating (Las (%) | st/Now) | 77.1/65.5 | Est. Repl. Yr | 2031 | Maint. Re | qd. (Y/N) | No |
| Special Comments for Next Inspection | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | Date | | E | Estimated Tota | 1 0 | |
| Proposed Long-Term Strategy | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | |
| Proposed Action | | | | | | | | | |
| Previous Inspector's Name | Russel Vander | schaaf | Assistant's Name | | | | | | |
| Next Inspection Date | 23-May-2014 | | Previous | Inspection Date | 19-Nov-2010 | | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | | | |
| Comment | | | | | | | | | |