

| Bridge Culvert Inspection | | | |
|---------------------------|--|---------------------|---------------|
| Bridge File Number | 81181 -1 Bridge Culvert | Form Type | CUL1 |
| Year Built | 1987 | Lot No. | 3 |
| Bridge or Town Name | INNISFAIL | Inspector Name | Owen Salava |
| Located Over | 2ND ORDER TRIBUTARY TO WASKASOO CREEK, 3.81.3.1, WATERCRS-ST | Inspector Class | BR CLS A |
| Located On | LOCAL ROAD | Assistant Name | |
| Water Body Cl./Year | | Assistant Class | |
| Navigabil. Cl./Year | | Inspection Date | 14-Mar-2013 |
| Legal Land Location | NW SEC 7 TWP 36 RGE 27 W4M | Data Entry By | Marcia Chavez |
| Longitude, Latitude | -113:51:25, 52:04:60 | Data Entry Date | 27-Mar-2013 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | John O'Brien |
| Contract Main. Area | UNDEFINED CMA | Review Date | 17-Mar-2013 |
| Clear Roadway/Skew | 8 / 46 deg. (RHF) | Dept. Reviewer Name | Chris Black |
| AADT/Year | 89 / 2011 (E) | Dept. Review Date | 28-Mar-2013 |
| Road Classification | RLU-208G-90 | Follow-Up By | |
| Detour Length (km) | 1 | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|---------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | 3587 | 2535 | RPE | 30.5 | 152X51 | 3.0 | ELLIPSE |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | |
|---------------------|--|---------------|----|
| Utility Attachments | | | |
| Telephone | | Gas | |
| Power | | Municipal | |
| Others | | Problem (Y/N) | No |
| Remarks | | | |

Approach Road / Embankment

| | Last | Now | Explanation of Condition |
|--|----------|----------|---|
| Horizontal Alignment | 4 | 4 | Sharp curves through culvert area. R/W 125m North of pipe. |
| Vertical Alignment | 6 | 6 | |
| Roadway Width (m) | 8.000 | | |
| Embankment | 6 | 6 | |
| Sideslope (__:1) | 1.0 | | |
| (Height of Cover(m) : 1.8) | | | |
| Guardrail (Y/N) | Yes | | Damage to NW turned down end. |
| Approach Road / Embankment General Rating | 4 | 4 | |

Upstream End

| Culvert Component | Last | Now | Explanation of Condition |
|---|-------|-----|--------------------------|
| Direction | E | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | |
| Headwall | X | X | |
| Collar | X | X | |
| Wingwalls | X | X | |
| (Shape :) | | | |
| Cutoff Wall | X | X | |

| Upstream End | | | | |
|--|-------------|----------|----------|---------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | 7 | 7 | |
| Heaving (mm) | 200 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 300 | | | |
| Scour Protection | | 7 | 7 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 7 | 7 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 7 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 3587, Rise (mm): 2535, Type: RPE) | | | | |
| Barrel Last Accessible Date | 14-Mar-2013 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 7 | 7 | Unable to measure; 1.2m to ice. |
| Measured Rise (mm) | 2462 | | | |
| Measured At Ring No. | 5 | | | |
| Sag (mm) | 73 | | | (2.9%. 12Aug2011). |
| Percent Sag | 3 | | | |
| Sidewall | | 7 | 7 | Unable to measure; 1.2m to ice. |
| Measured Span (mm) | 3660 | | | |
| Measured At Ring No. | 5 | | | |
| Deflection (mm) | 73 | | | (12Aug2011) |
| Percent Deflection | 2 | | | |
| Floor | | N | N | Under ice. |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 8 | 8 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | 8 | 8 | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | No | | | |
| Coating | | 8 | 8 | |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | No | | | |

| Bridge Culvert Barrel | | | | |
|--|-------|----------|----------|------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 3587, Rise (mm): 2535, Type: RPE) | | | | |
| Fish Passage Adequacy | | 8 | 8 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 8 | 8 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 7 | 7 | |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | W | | Overgrown with brush. |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 7 | 7 | |
| Heaving (mm) | 200 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 300 | | | |
| Scour Protection | | 7 | 7 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 7 | 7 | |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 7 | 7 | |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 7 | 7 | Gentle curves. BF 01842, 200m D/S. |
| Bank Stability | | 7 | 7 | |
| HWM (m below Top of Culvert) | | | | HWM not visible. |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 7 | 7 | |

| Maintenance Recommendations | | | | | | | |
|---|------------------|--|---------------------------|---------------|-----------|-------------------|-----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | 2013 | Replace NW turndown end. | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 77.8/77.8 | Sufficiency Rating (Last/Now) (%) | 71.8/71.8 | Est. Repl. Yr | 2042 | Maint. Req. (Y/N) | Yes |
| Special Comments for Next Inspection | | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Owen Salava | | Previous Assistant's Name | | | | |
| Next Inspection Date | 14-Dec-2017 | | Previous Inspection Date | 12-Aug-2011 | | | |
| Inspection Cycle (Default) (months) | 57 | | | | | | |
| Comment | | | | | | | |