Bridge Culvert Inspection														
Bridge File Num	In Built 1989 Ige or Town Name VEGREVILLE Interest of Colorestes Parks Ige or Town Name VEGREVILLE Interest of Colorestes Parks Inte		rt			Form Type			CUL1					
Year Built 1989						Lot No.			3					
Bridge or Town	Name \	/EGRE	VILLE				Inspector Name			Owen Salava				
Located Over	T	TRIBUT	TARY TO VERN	IILION R	IVER,	6.5.32,	Inspector Class			BR CLS A				
Located On							Assistant Name Assistant Class							
		30 1.02	0.2.020											
								Inspection Date 15-Jul-2011						
		SW SE	C 4 TWP 53 RG	3F 15 W4	.M			ntry By		Marcia Chavez				
Legal Land Location SW SEC 4 TWP 53 RGE 15 W4M Longitude, Latitude -112:09:29, 53:32:29								ntry Date 12-Aug-2011						
Located On Water Body CI./Year Navigabil. CI./Year Legal Land Location Longitude, Latitude Road Authority Contract Main. Area Clear Roadway/Skew ADT/Year AADT/Year Bridge Culvert Information Number of Culverts Pipe # Barrel MAIN Special Features Special Features Telephone In south ditch.				(AIT)			Reviewer Name			John O'Brien				
WATERCRS-S Located On 631:02 C1 2.62 Water Body CI./Year Navigabil. CI./Year Legal Land Location SW SEC 4 TW Longitude, Latitude -112:09:29, 53: Road Authority Alberta Transport Contract Main. Area CMA14 Clear Roadway/Skew 12 / -20 deg. (LADT/Year 390 / 2010 (A) Road Classification RCU-209-110 Detour Length (km) 3 Bridge Culvert Information Number of Culverts 1 Pipe # Barrel Span 1 MAIN - Special Features Special Features Comment Utility Attachments Telephone In south ditch. Power 20m north of CL. wire Others Remarks			•	(,)				Review Date 20-Jul-2011						
Clear Roadway/Skew 12 / -20 deg. AADT/Year 390 / 2010 (A							•	Dept. Reviewer Name Andrew Smikles						
Clear Roadway/Skew 12 / -20 de AADT/Year 390 / 2010 Road Classification RCU-209-1 Detour Length (km) 3 Bridge Culvert Information Number of Culverts 1 Pipe # Barrel Span 1 Special Features								Review Da	ate	29-Aug-2011				
							Follow-Up By							
Bridge Culvert	Informa	tion												
Number of Culverts 1														
Pipe #	Barrel		Span	Rise (or	Dia.)	Туре		Length		Corr. Profile	Pl./Slab Thickness	Shape		
1 [MAIN		-	1600		MP		44		68X13	2.8	ROUND		
Special Features	 S							'			<u> </u>			
		ent												
								_						
					Uti	ilities (L	ocated.	at)						
	Τ '	114 1					_		l					
							Gas							
Telephone In south ditch. Power 20m north of CL. wire O/H. Others						Municipal Problem (V/N) No.								
Others							Problei	m (Y/N)	No					
				A	Last	Now				tion				
Horizontal Alignment			8	8	Explanation of Condition 2 field accesses 150M E.									
					8	8	Z IICIG	2 field accesses 150W E.						
			12.000											
					0									
	.4\		2.0		6	6								
	•	. a\	3.0											
	rer(m): 3	3.2)	No											
Guardiali (1/N)			INO			_								
Approach Road	d / Emba	ankme	nt General Rat	ing	8	8								
						Upstre	am End							
Culvert Compo	nent				Last	Now	Explan	ation of	Condi	tion				
Direction					S									
End Treatment (Others, None)	(Concret	e, Stee	el, STEEL											
Headwall					Х	X								
Collar					Х	Х								
Wingwalls					Х	Х								
(Shape:)														
Cutoff Wall					Х	X								

Upstream End										
Culvert Component		Last	Now	Explanation of Condition						
Bevel End		N	N	(Small tear in west side. Not visible. 17Mar2004).						
Heaving (mm)	50									
Invert Above/Below Stream Bed										
Above/Below (mm)										
Scour Protection		N	N							
(Type:)										
(Avg. Rock Size(mm):)										
Scour/Erosion		N	N							
Beavers (Y/N)	Yes			Large beaver dam + pond at U.S. end.						
Upstream End General Rating		4	4	G.R. carried forward from unknown date.						
		Brid	dge Cu	Ilvert Barrel						
Culvert Component		1	Now	Explanation of Condition						
(Pipe # : 1, Primary Span, Loca	tion Code: MAIN, Spa	ın (mm	1):	, Rise (mm): 1600, Type: MP)						
Barrel Last Accessible Date	17-Mar-2004			Not accessible from u/s due to beaver dam. D/S bevel full of debris. Water 0.7m deep. Viewed from outlet, looks OK.						
Special Features										
Special Feature										
(Type:)										
Special Feature										
(Type:)										
Roof		N	N							
Measured Rise (mm)										
Measured At Ring No.										
Sag (mm)	0									
Percent Sag										
Sidewall		N	N	(Span at midlength measured at 1580mm. 17Mar2004).						
Measured Span (mm)	1580									
Measured At Ring No.				4 207						
Deflection (mm)	20			1.3%.						
Percent Deflection	1									
Floor		N	N							
Bulge (mm)	0									
Measured At Ring No.										
Abrasion (Y/N)	No									
Circumferential Seams		N	N	(Barrel section poorly matched at						
Separation (mm)	25			middle seam. 17Mar2004). (Gaps up to 25mm around seam. Coupler appears snug on both sections. 17Mar2004).						
Longitudinal Seams		Х	Х							
Total No. of Cracked Rings										
Total No. of Rings with Two Cracked Seams										
Min. Remaining Steel Between Cracks (mm)										
Proper Lap (Y/N)										
Longitudinal Stagger (Y/N)										
Coating		N	N							
Corrosion By Soil (Y/N)	No									
Corrosion By Water (Y/N)	Yes									
Camber POS/ZERO/NEG	ZERO									

Bridge Culvert Barrel									
Culvert Component L (Pipe # : 1, Primary Span, Location Code: MAIN, Span				Explanation of Condition					
(Pipe # : 1, Primary Span, Loca	tion Code: MAIN, Spa	ın (mm):	, Rise (mm): 1600, Type: MP)					
Ponding (Y/N)	No								
Fish Passage Adequacy		Х	X						
Baffle		Х	Х						
(Type:)			1						
Waterway Adequacy		4	4	Hampered by drift + beaver dam @ U.S. end.					
Icing (Y/N)	No								
Silting (Y/N)	No			Drift blocking S opening - photo.					
Drift (Y/N)	Yes		1						
Barrel General Rating		N N							
		D	ownstr	ream End					
Culvert Component		Last	Now	Explanation of Condition					
Direction		N							
End Treatment (Concrete, Steel, Others, None)	STEEL								
Headwall		Х	Х						
Collar		Х	Х						
Wingwalls		Х	Х						
(Shape:)									
Cutoff Wall		X	X						
Bevel End		N	5	Some drift accummulation.					
Heaving (mm)	0								
Invert Above/Below Stream Bed	BELOW								
Above/Below (mm)	100		1						
Scour Protection		5	5						
(Type : RIP RAP)									
(Avg. Rock Size(mm) : 300)		1	1						
Scour/Erosion		5	5						
Beavers (Y/N)	No								
Downstream End General Ratio	ng	4	5						
				re Usage					
		Last	Now	Explanation of Condition					
Channel (U/S and D/S) Alignment		7	7	Large beaver pond u/s end.					
Bank Stability		7	7						
HWM (m below Top of Culvert)				HWM not visible.					
Drift (Y/N)	Yes								
Channel Bottom Degrading/Aggrading	AGGRADING			D/S end.					
Beavers (Y/N)	Yes								
(Fish Compensation Measure 1 :		-							
(Fish Compensation Measure 2 :									
Channel General Rating		7	7						

		Maintanana	Recommenda	tions					
Inspector Recommendations	Year	Inspector Comments		Department Com	ments		Target Year	Est. Cost	Cat #
SHOTCRETE REPAIRS	i cai	mapeeter Comments		Department Com	mento		raiget real	L31. 0031	Out #
PLACE ADDITIONAL RIP RAP									
REMOVE DRIFT ACCUMULATION	2012	Clear d/s bevel.							
INSTALL CONCRETE/STEEL LINING		0.000.000000000000000000000000000000000							
INSTALL STRUTS									
INSTALL CONCRETE COLLAR/CUTO	OFF								
REPAIR SEAMS									
OTHER ACTION	2012	Remove beaver dam @ u/s beve	el.						
OTHER ACTION									
OTHER ACTION									
OTHER ACTION									
Structural Condition Rating (Last/N (%)	ow) 55.6/55	.6 Sufficiency Rating (La	ast/Now) 52	2.5/53.1	Est. Repl. Yr	2044	Maint. Re	qd. (Y/N)	Yes
Special Comments for Next Inspection				Department Comments					
Maintenance Reviewed By				Date		E	Estimated Tota	I 0	
Proposed Long-Term Strategy									
On 3-Year Program (Y/N)									
Proposed Action									
Previous Inspector's Name	Glen Smith		Previous As	ssistant's Name					
Next Inspection Date	15-Oct-2014		Previous In	spection Date	08-Jun-2007				
Inspection Cycle (Default) (months)	39								
Comment									