| Bridge Culvert Inspection | | | | | | | | | | | | | |
|--|----------|------------------------------|------------------------|------------|---|-------------------------------|--------------------------|----------------|----------------|---------------|-----------------------|-------|--|
| Bridge File Nur | nber | 00813 - | 1 Bridge Culve | | 0 | | Form T | | | CULM | | | |
| Year Built 1999 | | | | | | | Lot No. | | 4 | | | | |
| Bridge or Town Name GADSBY | | | | | | | Inspect | Inspector Name | | Dave Lam | | | |
| Located Over | | | | | | Inspector Class | | BR CLS A | | | | | |
| Located On | | | | | | Assistant Name | | | | | | | |
| Water Body Cl. | | | | | Assistant Class | | | | | | | | |
| Navigabil. Cl./Y | 'ear | | | | | Inspection Date | | 12-Jul-2011 | | | | | |
| | | | C 15 TWP 40 RGE 17 W4M | | | | | Data Entry By | | Marcia Chavez | | | |
| | | :21:23, 52:26:03 | | | | Data Er | ntry Date | | 15-Aug-2011 | | | | |
| Road Authority A | | Alberta Transportation (AIT) | | | | | Reviewer Name | | John O'Brien | | | | |
| Contract Main. Area Cl | | CMA20 | CMA20 | | | | | Date | | 27-Jul-2011 | | | |
| Clear Roadway/Skew 10 / | | 10 / 0 de | eg. | | | | Dept. Reviewer Name | | Andrew Smikles | | | | |
| AADT/Year | | | 10 (A) | | | | | | | 22-Aug-2011 | | | |
| Road Classifica | ation | RCU-20 | 9G-90 | | | | Follow- | Uр Ву | | | | | |
| Detour Length | (km) | 6 | | | | | | | | | | | |
| Bridge Culvert | t Inform | nation | | | | | | | | | | | |
| Number of Culv | verts | | 2 | | | | | | | | | | |
| Pipe # | Barrel | | Span | Rise (or I | Dia.) Type | | | Length | | Corr. Profile | PI./Slab Thickness | Shape | |
| 1 | MAIN | | - | 4300 | | SP | | 36 | | 152X51 | 3.0,3.0,3.0 | ROUND | |
| 2 | MAIN | | - | 4300 | | SP | | 36 | | 152X51 | 3.0,3.0,3.0 | ROUND | |
| Special Feature | es | | | | | | | | | | | | |
| Special Feature | es Comi | ment | | | | | | | | | | | |
| | | | | | | | | -1) | | | | | |
| | | | | | Ut | liities (L | _ocated | at) | | | | | |
| Utility Attachme | | Courth of | -/l | | | | Gas | | | | | | |
| Telephone Power | | South of | | | | | Municipal | | | | | | |
| Power 2 wires 20m North of c/l. Dthers | | | | | | Problen | | lo | | | | | |
| Remarks | | | | | FIODIEI | | 10 | | | | | | |
| Remarks | | | | Ar | nroa | ch Road | d / Emba | nkment | | | | | |
| | | | | | | | Explanation of Condition | | | | | | |
| Horizontal Alignment | | | | 7 | 7 | Intersection 200m East of BF. | | | | | | | |
| Vertical Alignm | ent | | | | 8 | 8 | | | | | | | |
| Roadway Width | | | 10.000 | 0.000 | | | | | | | | | |
| | | | | | | | | | | | | | |
| Embankment | | | | 7 7 | | | - | | | | | | |
| Sideslope (| | | 4.0 | | | | | | | | | | |
| (Height of Co | | : 1.9) | | | | | | | | | | | |
| Guardrail (Y/N) | | | No | | | | | | | | | | |
| Approach Roa | d / Eml | bankmer | nt General Rat | ing | 7 | 7 | | | | | | | |
| | | | | | | Upstre | am End | | | | | | |
| Culvert Comp | onent | | | | Last | Now | Explan | ation of Co | ondi | tion | | | |
| (Pipe # : 1, Sp | an Type | e: Prima | ry Span) | | | | | | | | | | |
| Direction | | | | | S | | East pipe. | | | | | | |
| End Treatment (Concrete, Steel, CONCRETE Others, None) | | | | | | | | | | | | | |
| Headwall | | | | | 8 | 8 | | | | | | | |
| Collar | | | 8 | 8 | East pipe is offset 300mm further South than West pipe. | | | | | ipe. | | | |
| Wingwalls | | | | | Х | Х | | | | | | | |
| (Shape:) | | | | | | | | | | | | | |

| | | | | am End |
|--|---------------------|--------|--------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Span Type: Primary | / Span) | | | |
| Cutoff Wall | | N | N | Submerged. |
| Bevel End | | 8 | 8 | |
| Heaving (mm) 0 | | | | |
| Invert Above/Below Stream Bed | BELOW | | | (22Mar2006). Under water. |
| Above/Below (mm) | 1000 | | | |
| Scour Protection | | 7 | 7 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 7 | 7 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 7 | |
| | | Bri | dge Cu | lvert Barrel |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Sp | an (mm | ı): | , Rise (mm): 4300, Type: SP) |
| Barrel Last Accessible Date | 22-Mar-2006 | | | East pipe. 1m water in pipe, viewed from ends. No visible problems. |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 8 | 8 | |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | 20 | | | (2002/12/17) |
| Percent Sag | | | | |
| Sidewall | | 8 | N | Max span @ ring 3, 4300mm. |
| Measured Span (mm) | 4240 | | | (22Mar2006). |
| Measured At Ring No. | 8 | | | |
| Deflection (mm) | 60 | | | |
| Percent Deflection | 1 | | | 1.4% inward. |
| Floor | | N | N | |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | N | N | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | N | N | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | Yes | | | 1 |
| Longitudinal Stagger (Y/N) | Yes | | | 1 |
| Coating | - | 7 | 7 | |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | No | | | |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

00813 -1 Bridge Culvert

| | | Brid | dge Cu | Ivert Barrel | | | | |
|--|----------------------|-------|--------|-------------------------------------|--|--|--|--|
| Culvert Component | | | Now | · · · | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | n (mm |): | , Rise (mm): 4300, Type: SP) | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | |
| Ponding (Y/N) No | | | | | | | | |
| Fish Passage Adequacy | | 8 | 8 | | | | | |
| Baffle | | X | Х | | | | | |
| (Туре :) | | | | | | | | |
| Waterway Adequacy | | 8 | 8 | (22Mar2006). Under water. | | | | |
| Icing (Y/N) | No | | | | | | | |
| Silting (Y/N) | No | | | | | | | |
| Drift (Y/N) | No | | | | | | | |
| Barrel General Rating | | N | N | G.R. was "8" from 22/Mar/2006. | | | | |
| | | | | | | | | |
| Culvert Component | | Last | | eam End Explanation of Condition | | | | |
| (Pipe # : 1, Span Type: Primary | / Span) | Last | | | | | | |
| Direction | | N | | East pipe. | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | |
| Headwall | 1 | Х | X | | | | | |
| Collar | | Х | Х | | | | | |
| Wingwalls | | Х | Х | | | | | |
| (Shape :) | | | | | | | | |
| Cutoff Wall | | X | X | | | | | |
| Bevel End | | 8 | 8 | | | | | |
| Heaving (mm) | 300 | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | (22Mar2006). | | | | |
| Above/Below (mm) | 1000 | | | | | | | |
| Scour Protection | | 7 | 7 | | | | | |
| (Type : RIP RAP) | | | | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | | | | |
| Scour/Erosion | | 7 | 7 | | | | | |
| Beavers (Y/N) | No | | 1 | | | | | |
| Downstream End General Rati | ng | 7 | 7 | | | | | |
| | | | | am End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | |
| (Pipe # : 2, Span Type: Second | lary Span) | 1 | | | | | | |
| Direction | | S | | West pipe. | | | | |
| End Treatment (Concrete, Steel, CONCRETE Others, None) | | | | | | | | |
| Headwall | | 8 | 8 | | | | | |
| Collar | | 8 | 8 | | | | | |
| Wingwalls | | X | X | | | | | |
| (Shape :) | | N | | | | | | |
| Cutoff Wall | | | N | Submerged. | | | | |

Alberta Transportation

| | ĺ. | | | eam End |
|--|---------------------|------|--------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Span Type: Second | lary Span) | | _ | 1 |
| Bevel End | 1 | 8 | 8 | _ |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | (22Mar2006). |
| Above/Below (mm) | 1000 | | - | |
| Scour Protection | | 7 | 7 | _ |
| (Type : RIP RAP) | | | | _ |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 7 | 7 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | 1 | 7 | 7 | |
| | | Bri | dae Cu | lvert Barrel |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Secondary Span, Lo | ocation Code: MAIN, | | - | , Rise (mm): 4300, Type: SP) |
| Barrel Last Accessible Date | 22-Mar-2006 | | | West pipe. 1m water in pipe, viewed from ends. No visible problems. |
| Special Features | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Special Feature | | | | - |
| (Туре :) | | | | |
| Roof | | 8 | 8 | |
| Measured Rise (mm) | | | - | |
| Measured At Ring No. | | | | |
| Sag (mm) | 20 | | | |
| Percent Sag | | | | |
| Sidewall | | 8 | N | |
| Measured Span (mm) | 4345 | | | (22Mar2006). |
| Measured At Ring No. | 2 | | | |
| Deflection (mm) | 45 | | | |
| Percent Deflection | 1 | | | |
| Floor | | N | N | |
| Bulge (mm) | 0 | | | 1 |
| Measured At Ring No. | | | | 1 |
| Abrasion (Y/N) | No | | | 1 |
| Circumferential Seams | | N | N | |
| Separation (mm) | | | | 1 |
| Longitudinal Seams | | N | N | |
| Total No. of Cracked Rings | 0 | | | 1 |
| Total No. of Rings with Two Cracked Seams | 0 | | | 1 |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | Yes | | | 1 |
| Longitudinal Stagger (Y/N) | Yes | | | 1 |
| Coating | | 7 | 7 | |
| Corrosion By Soil (Y/N) | No | | | 1 |
| Corrosion By Water (Y/N) | No | | | 1 |
| Camber POS/ZERO/NEG | ZERO | | | |
| Samber 1 00/2ENO/NEG | | | | |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

| | | Brio | dge Cu | Ivert Barrel | | | | |
|---|--------------------|---------|---------|---------------------------------------|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | |
| (Pipe # : 2, Secondary Span, Lo | cation Code: MAIN, | Span (r | nm): | , Rise (mm): 4300, Type: SP) | | | | |
| Ponding (Y/N) | No | | | | | | | |
| Fish Passage Adequacy | | 8 | 8 | | | | | |
| Baffle | | X | X | | | | | |
| (Type:) | | | | | | | | |
| Waterway Adequacy | | 8 | 8 | (22Mar2006). Under water. | | | | |
| Icing (Y/N) | No | | | | | | | |
| Silting (Y/N) | | | | | | | | |
| Drift (Y/N) | No | | | | | | | |
| Barrel General Rating | | N | N | G.R. was "8" from 22/Mar/2006. | | | | |
| | | D | ownst | ream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | |
| (Pipe # : 2, Span Type: Second | lary Span) | | | | | | | |
| Direction | | N | | West pipe. | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | |
| Headwall | | X | X | | | | | |
| Collar | | | Х | | | | | |
| Wingwalls | | Х | Х | | | | | |
| (Shape :) | | | | | | | | |
| Cutoff Wall | | X | Х | | | | | |
| Bevel End | | | 8 | | | | | |
| Heaving (mm) | 300 | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | (22Mar2006). | | | | |
| Above/Below (mm) | 1000 | | | | | | | |
| Scour Protection | | 7 | 7 | - | | | | |
| (Type : RIP RAP) | | | | - | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | | | | |
| Scour/Erosion | | 7 | 7 | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| Downstream End General Ration | ng | 7 | 7 | | | | | |
| | | s | Structu | re Usage | | | | |
| | | Last | Now | Explanation of Condition | | | | |
| Channel (U/S and D/S) | | | _ | | | | | |
| Alignment | | 7 | 7 | | | | | |
| Bank Stability | | | 7 | | | | | |
| HWM (m below Top of Culvert) | 1.3 | | | (Grass in bush & fence. 22/Mar/2006). | | | | |
| Drift (Y/N) | No | | | | | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | | | | | |
| Beavers (Y/N) | No | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | |
| (Fish Compensation Measure 2 : | NONE) | | | | | | | |
| Channel General Rating | | 7 | 7 | | | | | |

| Maintenance Recommendations | | | | | | | | | | | | |
|--|-----|----------|--------------------------------------|-------------------|--|-------------|-----------|--------------------|---|----|--|--|
| Inspector Recommendations | | Year | Inspector Comments | | Department Comr | Target Year | Est. Cost | Cat # | | | | |
| SHOTCRETE REPAIRS | | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTC | FF | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| Structural Condition Rating (Last/No (%) | ow) | 55.6/55. | .6 Sufficiency Rating (Last/N (%) | low) | 71.1/71.1 Est. Repl. Yr 2045 | | 2045 | Maint. Reqd. (Y/N) | | No | | |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Total | 0 | | | |
| Proposed Long-Term Strategy | | | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | | |
| Previous Inspector's Name Owe | | Salava | | Previous <i>J</i> | evious Assistant's Name | | | | | | | |
| Next Inspection Date 12- | | -2014 | | Previous | evious Inspection Date 07-Oct-2009 | | | | | | | |
| Inspection Cycle (Default) (months) 39 | | | | | | | | | | | | |
| Comment | | | | | | | | | | | | |