| Bridge Culvert Inspection | | | | | | | | | | | | |
|--|------------------|--------------|----------------|----------------|------------------------------------|----------------------------|--|-------------|--------|---------------|-----------------------|--------------|
| Bridge File Number 81568 -1 Bridge Culvert | | | | | | | Form Type | | CUL1 | | | |
| Year Built 1991 | | | | | | | Lot No. | | 4 | | | |
| Bridge or Town | | | | Inspector Name | | Jason Saly | | | | | | |
| Located Over | NIMAL, OVER SP | | | | Inspector Class | | BR CLS A | | | | | |
| Located On | | | | Assistant Name | | | | | | | | |
| Water Body Cl. | /Year | | | | | | Assistant Class | | | | | |
| Navigabil. Cl./Y | | | | Inspect | Inspection Date 13-Feb-2012 | | | | | | | |
| Legal Land Loc | | | | | | ntry By | Marcia Chavez | | | | | |
| Longitude, Latit | 0:09, 52:17:19 E | | | | | ntry Date | | 08-Mar-2012 | | | | |
| Road Authority | | | | | | Reviewer Name John O'Brien | | | | | | |
| Contract Main. | | | | | | Review Date 29-Feb-2012 | | | | | | |
| Clear Roadway | eg. | | | | Dept. Reviewer Name Andrew Smikles | | | | | | | |
| | | - | | | | | Dept. Review Date 09-Mar-2012 | | | | | |
| Road Classifica | | | 3.4-120 | | | | Follow-Up By | | | | | |
| Detour Length (| (km) | 5 | | | | | | | | | | |
| Bridge Culvert | · · · · | ation | | | | | | | | | | |
| Number of Culv | | | 1 | | | | | | | | | |
| Pipe # | Barrel | | Span | Rise (or Dia.) | | Туре | | Length | | Corr. Profile | PI./Slab Thickness | Shape |
| 1 | MAIN | | - | 2200 | | MP | 34 | | | 125X26 | 2.8 | ROUND |
| Special Feature | es | | | | | | | | | | | |
| Special Feature | es Comn | nent | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | e Deet | | | Po | sting Ir | nformati | on | | | | |
| Required Vert. | | | | | | | | | | | | |
| Posted Vertical Posted: Lane | | ` | | Les A also | | | | | | | | |
| | | | Bridge (m) | IN Auv | ance (| 1/IN) | No La | ane SB | 0 | n Bridge (m) | In Auvar | nce (Y/N) No |
| Remarks | Notre | quired. | | | 1 14: | litiaa /l | | ot) | | | | |
| Utility Attachme | onto | | | | Ull | nues (L | ocated | al) | | | | |
| Telephone | | | | | | | Gas | | | | | |
| Power | 3 wire | s 30m si | outh r/w. | | | | Municia | al | | | | |
| Others | 5 WIIC | 3 3011 30 | outri/w. | | | | Probler | | No | | | |
| Remarks | | | | | | | TIODICI | | | | | |
| Remains | | | | A | oproac | h Road | d / Fmba | ankment | | | | |
| | | | | | Last | Now | | ation of (| Condit | tion | | |
| Horizontal Aligr | nment | | | | 7 | 7 | 1 | | | tersection. | | |
| Vertical Alignme | | | | 6 | 6 | Built or | Built on a curve. Crest curve to West, limiting sight. | | | | No passing WB. | |
| Roadway Width | | | 13.000 | | | | | | | | | |
| Embankment | | | | | 8 | 7 |] | | | | | |
| Sideslope (| _:1) | | 3.0 | | | | | | | | | |
| (Height of Co | ver(m) : | 0.9) | | | | | | | | | | |
| Guardrail (Y/N) Yes | | | | | | | | | | | | |
| Approach Roa | d / Emb | ankmei | nt General Rat | ing | 6 | 6 | | | | | | |
| | | | | | | Unstre | am End | | | | | |
| Culvert Component | | | | Last | Now | | ation of (| Condi | tion | | | |
| Direction | enont | | | | N | 110 11 | | | Jonun | | | |
| End Treatment (Concrete, Steel, STEEL | | | | | | | - | | | | | |
| Others, None) Headwall | | | | | Х | X | | | | | | |
| Collar | | | | X | X | | | | | | | |

| Upstream End | | | | | | | | | | |
|--|----------------------|-------|--------|--|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| Wingwalls | | Х | X | | | | | | | |
| (Shape :) | | | | | | | | | | |
| Cutoff Wall | | Х | X | | | | | | | |
| Bevel End | | 7 | 6 | | | | | | | |
| Heaving (mm) | 0 | | | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | | |
| Above/Below (mm) | 200 | | | | | | | | | |
| Scour Protection | | Х | 6 | | | | | | | |
| (Type : NATURAL) | | | | | | | | | | |
| (Avg. Rock Size(mm) :) | | | | | | | | | | |
| Scour/Erosion | | Х | 6 | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | | |
| Upstream End General Rating | | 7 | 6 | | | | | | | |
| | | Brid | dge Cu | lvert Barrel | | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | | |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | n (mm |): | , Rise (mm): 2200, Type: MP) | | | | | | |
| Barrel Last Accessible Date | 13-Feb-2012 | | | | | | | | | |
| | | | | | | | | | | |
| Special Features | | | | | | | | | | |
| Special Feature | | | | | | | | | | |
| (Type:) | | | | | | | | | | |
| Special Feature | | | | | | | | | | |
| (Type:) | | _ | | | | | | | | |
| Roof | | 5 | 5 | Ring 4 corrosion, perhaps from storage - photo. | | | | | | |
| Measured Rise (mm) | | | | | | | | | | |
| Measured At Ring No. | | | | 1% roof sag est. | | | | | | |
| Sag (mm) 15 | | | | | | | | | | |
| Percent Sag | 1 | | | | | | | | | |
| Sidewall | | 5 | 5 | R1 corrosion, perhaps from storage. Span at N end=2189=11mm | | | | | | |
| Measured Span (mm) 2246 | | | | Span at Midpipe=2246=46mm=2.1% Span at S end=2195=5mm | | | | | | |
| Measured At Ring No. | 40 | | | | | | | | | |
| Deflection (mm) | 46 | | | 2.1% | | | | | | |
| Percent Deflection | 2 | | | | | | | | | |
| Floor | 0 | 4 | N | 200mm gravel on floor. (Pitting on floor @ R2. 29Mar2010). | | | | | | |
| Bulge (mm) | 0 | | | | | | | | | |
| Measured At Ring No. | | | | | | | | | | |
| Abrasion (Y/N) | No | | | | | | | | | |
| Circumferential Seams | | 4 | 4 | Minor damage to ends caused during installation. Infiltration @ all seams. | | | | | | |
| Separation (mm) | 20 | X | | | | | | | | |
| Longitudinal Seams | | | X | | | | | | | |
| Total No. of Cracked Rings | | | | | | | | | | |
| Total No. of Rings with Two Cracked Seams | | | | | | | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | | | | | | | |
| Proper Lap (Y/N) | | | | | | | | | | |
| Longitudinal Stagger (Y/N) | | | | | | | | | | |
| Coating | | 4 | 4 | Corrosion with scaling @ sidewall, bottom haunch, roof. | | | | | | |
| Corrosion By Soil (Y/N) | Yes | | | | | | | | | |
| Corrosion By Water (Y/N) | No | | | | | | | | | |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

81568 -1 Bridge Culvert

| | | Brid | dae Cu | Ivert Barrel |
|---|--------------------|------|--------|--|
| Culvert Component | | | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, S | | | , Rise (mm): 2200, Type: MP) |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | X | X | |
| Baffle | | X | X | |
| (Type :) | | | Λ | |
| Waterway Adequacy | | X | X | |
| Icing (Y/N) | No | | Λ | - |
| Silting (Y/N) | No | | | - |
| Drift (Y/N) | No | | | - |
| Barrel General Rating | | 5 | 5 | |
| , i i i i i i i i i i i i i i i i i i i | | | | |
| Culvert Component | | | Now | ream End Explanation of Condition |
| Direction | | S | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | 1 | Х | X | |
| Collar | | | Х | |
| Wingwalls | | X | Х | |
| (Shape :) | | | | |
| Cutoff Wall | X | X | | |
| Bevel End | | 6 | 6 | Minor superficial white rust on West side of bevel, suspect from |
| Heaving (mm) | 0 | | | improper storage. |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 200 | | | |
| Scour Protection | | Х | 6 | |
| (Type : NATURAL) | | | | |
| (Avg. Rock Size(mm) :) | | | | |
| Scour/Erosion | | X | 6 | |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratin | ng | 6 | 6 | |
| | 1 | | | re Usage |
| | | Last | Now | Explanation of Condition |
| Grade Separation | | | - | |
| Road Alignment | | 9 | 8 | - |
| Roadway Surface (Type : GRAVEL) | | 7 | 7 | |
| Icing (Y/N) | No | | | |
| Traffic Safety Features | | X | X | |
| Туре | NONE | | | 1 |
| Lighting | | X | X | |
| Barrel Leakage (Y/N) | No | | | |

| Structure Usage | | | | | | | | | | |
|---------------------------------|--|------|-----|---|--|--|--|--|--|--|
| | | Last | Now | Explanation of Condition | | | | | | |
| Drainage | | | 7 | | | | | | | |
| Structure In Use (Y/N) No | | | | Lead-in fence cut near South r/w fencing. | | | | | | |
| Grade Separation General Rating | | | 7 | | | | | | | |

| Maintenance Recommendations | | | | | | | | | | | | |
|---|------------------|------------------|--------------------|----------|------------------------|---------------------------------|-------------------|---------------------|-------------|-----------------|-------------|-------|
| Inspector Recommendations | | | Year | Inspecto | r Comments | | Department Cor | nments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | | |
| REMOVE DRIFT A | ACCUMULATION | | | | | | | | | | | |
| INSTALL CONCR | ETE/STEEL LINING | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | | | 55.6/55.0 | 6 | Sufficiency Rating (%) | g (Last/Now) | 69.4/68.4 | Est. Repl. Yr | 2020 | Maint. Re | qd. (Y/N) | No |
| Special Corrosion in all rings appears to be from storage prior to install. Next Inspection | | | | | | Department Comments | | | | | | |
| Maintenance Reviewed By | | | | | | | Date | Estimated Total 0 | | | | |
| Proposed Long-Term Strategy 20 | | 2007.0 & Asso | 8.02 Hav ciates | e signed | cattlepass removal | form. So alley fend | ing can be remove | ed and this structu | re placed o | n program for r | emoval. Bro | wnlee |
| On 3-Year Program (Y/N) | | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | | |
| Previous Inspector's Name Ow | | | Owen Salava | | | Previous | Assistant's Name | | | | | |
| Next Inspection Date 13 | | 13-Nov-2013 Pi | | | Previous | ous Inspection Date 29-Mar-2010 | | | | | | |
| Inspection Cycle (Default) (months) 2 | | 21 | | | | | | | | | | |
| Comment | | | | | | | | | | | | |