| Bridge Culvert Inspection | | | | | | | | | | | | | | |
|--|---------------------------------------|---------|-------------------------------------|---------------------------------------|---------------------|--------------------------|---------------------------------|---------|-----------------|-----------------------|---------------|-------|--|--|
| Bridge File Number 81676 -1 Bridge Culvert | | | Bridg | o ourre | Form 7 | | | CUL1 | | | | | | |
| Year Built 1989 | | | | | | | Lot No. | | | 4 | | | | |
| Bridge or Towr | Name | | R CREE | | | | | | | Calvin Roberts | | | | |
| Located Over | | 2ND O | RDER TRIBUT | | | ٨N | Inspector Class | | | BR CLS B | | | | |
| Located On | | | <u>, 2.12.33.1, WA</u> C1 19.957 | 2.12.33.1, WATERCRS-ST | | | Assistant Name | | | | | | | |
| Water Body Cl. | Neer | 510.02 | 01 19.957 | | | | Assistant Class | | | | | | | |
| Navigabil. CI./Y | | | | | | | | | Inspection Date | | | | | |
| Legal Land Loc | | | C 32 TWP 7 RG | | М | | | | | Lauren Korte | | | | |
| Longitude, Lati | | | 3:33, 49:36:10 | | VI | | Data Entry Date | | 13-Dec-2012 | | | | | |
| Road Authority | | | | Transportation (AIT) | | | | | Reviewer Name | | Garry Roberts | | | |
| Contract Main. | | CMA26 | | · · · · · · · · · · · · · · · · · · · | | | | | Review Date | | 14-Nov-2012 | | | |
| Clear Roadway/Skew 12 / -11 d | | | | | Dept. Reviewer Name | | Tim Davies | | | | | | | |
| AADT/Year 270 / 20 | | | | | | | Dept. Review Date | | 27-Dec-2012 | | | | | |
| Road Classifica | ation | RCU-2 | | | | | Follow-Up By | | | | | | | |
| Detour Length | | 8 | | | | | | | | | | | | |
| Bridge Culver | · · · · · · · · · · · · · · · · · · · | 1 | | | | | | | | 1 | | | | |
| Number of Cul | | | 1 | | | | | | | | | | | |
| Pipe # | Barrel | | Span | Rise (or | Dia.) | Туре | Length | | Corr. Profile | PI./Slab Thickness | Shape | | | |
| 1 | MAIN | | - | 2743 | | SP | | 147 | | 152X51 | | ROUND | | |
| Special Feature | es | | | | | | | | | | | | | |
| Special Feature | es Comi | ment | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| Litility Attachmy | onto | | | | Ut | lities (L | _ocated | at) | | | | | | |
| Utility Attachme Telephone | | ditch. | | | | | Gas | | | | | | | |
| Power | Spuin | untern. | Municipal | | | | | | | | | | | |
| Others | | | | | | | Problem (Y/N) No | | | | | | | |
| Remarks | | | | | | | 110010 | | 110 | | | | | |
| | | | | Ar | oproad | ch Road | d / Emb | ankment | | | | | | |
| | | | | | Now | Explanation of Condition | | | | | | | | |
| Horizontal Alignment | | | 6 | 6 | In a curve. | | | | | | | | | |
| Vertical Alignment | | | | 7 | 6 | | | | | | | | | |
| | | | | | | | EAST OF LEWIS HW | | | Y 510. | | | | |
| Roadway Widtl | h (m) | | 9.000 | 9.000 | | | | | | | | | | |
| Embankment | | | | | 6 | 6 | | | | | | | | |
| Sideslope (| _:1) | | 3.0 | | | | 1 | | | | | | | |
| (Height of Co | , | : 17.5) | | | | | 1 | | | | | | | |
| Guardrail (Y/N) | | , | No | | | | | | | | | | | |
| Approach Roa | ad / Eml | bankme | nt General Rat | ing | 6 | 6 | | | | | | | | |
| | | | | | | llpatro | om Eng | | | | | | | |
| Culvert Comp | onent | | | | Last | | am Enc | | Condi | tion | | | | |
| Direction | onent | | | | Lasi | NOW | Explanation of Condition North. | | | | | | | |
| End Treatment (Concrete, Steel, STEEL Others, None) | | | | | | | | | | | | | | |
| Headwall | | | | | Х | Х | | | | | | | | |
| Collar | | | | Х | Х | | | | | | | | | |
| | | | | | | | | | | | | | | |

Alberta Transportation

| Upstream End | | | | | | | | | |
|---|----------------------|------|--------|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| Wingwalls | | X | X | | | | | | |
| (Shape :) | | | | | | | | | |
| Cutoff Wall | | X | X | | | | | | |
| Bevel End | | 7 | 7 | | | | | | |
| Heaving (mm) 0 | | | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | |
| Above/Below (mm) | 500 | | | | | | | | |
| Scour Protection | | 7 | 5 | Minor scour, some water going under bevel. | | | | | |
| (Type : RIP RAP) | | | | | | | | | |
| (Avg. Rock Size(mm) : 300) | | | | | | | | | |
| Scour/Erosion | | 7 | 5 | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| Upstream End General Rating | | 7 | 5 | | | | | | |
| | | Brid | dge Cu | lvert Barrel | | | | | |
| Culvert Component | | Last | | Explanation of Condition | | | | | |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | | | , Rise (mm): 2743, Type: SP) | | | | | |
| Barrel Last Accessible Date | 11-Nov-2012 | | - | | | | | | |
| | | | | | | | | | |
| Special Features | | 1 | | | | | | | |
| Special Feature | | | | | | | | | |
| (Type:) | | | | | | | | | |
| Special Feature | | | | | | | | | |
| (Type:) | | | _ | | | | | | |
| Roof | | 8 | 7 | | | | | | |
| Measured Rise (mm) | 2673 | | | - | | | | | |
| Measured At Ring No. | 16 | | | - | | | | | |
| Sag (mm) | 70 | | | - | | | | | |
| Percent Sag | 3 | | - | | | | | | |
| Sidewall | 0700 | 7 | 7 | | | | | | |
| Measured Span (mm) | 2789 | | | - | | | | | |
| Measured At Ring No. | 23 | | | - | | | | | |
| Deflection (mm) | 46 | | | - | | | | | |
| Percent Deflection | 2 | - | 6 | | | | | | |
| Floor | 0 | 6 | 6 | | | | | | |
| Bulge (mm) | 0 | | | - | | | | | |
| Measured At Ring No. | NI- | | | - | | | | | |
| Abrasion (Y/N) | No | | _ | | | | | | |
| Circumferential Seams | | 8 | 7 | | | | | | |
| Separation (mm) 0 | | | | | | | | | |
| Longitudinal Seams | | | 7 | | | | | | |
| Total No. of Cracked Rings | 0 | | | | | | | | |
| Total No. of Rings with Two Cracked Seams | | | | All seams lapped wrong in R25 and 26. | | | | | |
| Min. Remaining Steel 0 Between Cracks (mm) | | | | | | | | | |
| Proper Lap (Y/N) | No | | | | | | | | |
| Longitudinal Stagger (Y/N) | Yes | | | | | | | | |
| Coating | | 6 | 6 | Minor superficial rust on the floor. | | | | | |
| Corrosion By Soil (Y/N) | No | | | | | | | | |
| Corrosion By Water (Y/N) | Yes | | | | | | | | |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

81676 -1 Bridge Culvert

| Bridge Culvert Barrel | | | | | | | | | |
|--|---------------------------------------|-------|---------|--|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | n (mm |): | , Rise (mm): 2743, Type: SP) | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | |
| Fish Passage Adequacy | | | 7 | | | | | | |
| Baffle | | Х | Х | | | | | | |
| (Type:) | | | 1 | | | | | | |
| Waterway Adequacy | | 7 | 7 | Minor silting at D/S. | | | | | |
| Icing (Y/N) | No | | | | | | | | |
| Silting (Y/N) | Yes | | | - | | | | | |
| Drift (Y/N) | No | | | | | | | | |
| Barrel General Rating | | 8 | 7 | | | | | | |
| | | | | | | | | | |
| Culvert Component | | | Now | ream End | | | | | |
| Culvert Component | | Last | NOW | Explanation of Condition South. | | | | | |
| | OTEEL | | | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | |
| Headwall | | X | X | | | | | | |
| Collar | | | Х | | | | | | |
| Wingwalls | | Х | Х | | | | | | |
| (Shape:) | | | | | | | | | |
| Cutoff Wall | | Х | X | | | | | | |
| Bevel End | | 7 | 7 | | | | | | |
| Heaving (mm) | 150 | | | | | | | | |
| Invert Above/Below Stream Bed | ABOVE | | | | | | | | |
| Above/Below (mm) 400 | | | | | | | | | |
| Scour Protection | | 6 | 6 | Bank eroded on West side 2m from culvert- minor. | | | | | |
| (Type : RIP RAP) | | | | | | | | | |
| (Avg. Rock Size(mm) : 400) | | | | | | | | | |
| Scour/Erosion | | | 6 | | | | | | |
| | I | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| Downstream End General Ratin | ng | 7 | 6 | | | | | | |
| | | 9 | Structu | re Usage | | | | | |
| | | | | Explanation of Condition | | | | | |
| Channel (U/S and D/S) | | | | | | | | | |
| Alignment | | | 7 | Slight curve into the pipe. | | | | | |
| Bank Stability | | | 7 | | | | | | |
| HWM (m below Top of Culvert) | | | | HWM not visible. | | | | | |
| Drift (Y/N) No | | | | | | | | | |
| Channel Bottom NONE Degrading/Aggrading | | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | | |
| (Fish Compensation Measure 2 : | · · · · · · · · · · · · · · · · · · · | | | | | | | | |
| Channel General Rating | | | 7 | | | | | | |

| Maintenance Recommendations | | | | | | | | | | | |
|--|---------|-----------------------|-------------------------------------|-------|--------------------------------------|-------|-------------|--------------------|-------|----|--|
| Inspector Recommendations | | Year | Inspector Comments | | Department Comr | nents | Target Year | Est. Cost | Cat # | | |
| SHOTCRETE REPAIRS | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTC | FF | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | |
| Structural Condition Rating (Last/No (%) | ow) | 88.9/77. | 8 Sufficiency Rating (Last/N (%) | ow) 8 | 82.2/74.4 Est. Repl. Yr 2030 | | 2030 | Maint. Reqd. (Y/N) | | No | |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Total | 0 | | |
| Proposed Long-Term Strategy | | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | |
| Previous Inspector's Name | Garry F | Garry Roberts Previou | | | Assistant's Name | | | | | | |
| Next Inspection Date 11-F | | 11-Feb-2016 | | | Previous Inspection Date 07-Sep-2009 | | | | | | |
| Inspection Cycle (Default) (months) 39 | | | | | | | | | | | |
| Comment | | | | | | | | | | | |