

| Bridge Culvert Inspection | | | |
|---------------------------|---|---------------------|--------------------|
| Bridge File Number | 81829 -1 Bridge Culvert | Form Type | CUL1 |
| Year Built | 1993 | Lot No. | 4 |
| Bridge or Town Name | CONKLIN | Inspector Name | Wade Nanninga |
| Located Over | CLYDE RIVER, 8.11.55.9.6.4, WATERCRS-ST | Inspector Class | BR CLS B |
| Located On | 881:21 C1 0.453 | Assistant Name | |
| Water Body Cl./Year | | Assistant Class | |
| Navigabil. Cl./Year | | Inspection Date | 09-Sep-2010 |
| Legal Land Location | SE SEC 4 TWP 73 RGE 9 W4M | Data Entry By | Theresa Lacusta |
| Longitude, Latitude | -111:19:17, 55:17:26 | Data Entry Date | 29-Sep-2010 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | Arnold Assenheimer |
| Contract Main. Area | CMA08 | Review Date | 16-Sep-2010 |
| Clear Roadway/Skew | 9.7 / | Dept. Reviewer Name | Brent Herrick |
| AADT/Year | 960 / 2009 (A) | Dept. Review Date | 05-Oct-2010 |
| Road Classification | RCU-209-110 | Follow-Up By | |
| Detour Length (km) | 250 | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 1810 | SP | 52.4 | 152X51 | 3.0 | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | |
|---------------------|---|---------------|----|
| Utility Attachments | | | |
| Telephone | | Gas | |
| Power | | Municipal | |
| Others | Fibre optic East r/w. | Problem (Y/N) | No |
| Remarks | Can't confirm if file tag installed @ East bevel roof - buried. | | |

Approach Road / Embankment

| | Last | Now | Explanation of Condition |
|--|----------|----------|---|
| Horizontal Alignment | 6 | 7 | 200m N of KM 130. |
| Vertical Alignment | 6 | 7 | Curve & slight sag. No passing NB. Limited sight distance to North. |
| Roadway Width (m) | 10.800 | | |
| Embankment | 7 | 7 | |
| Sideslope (__:1) | 3.0 | | |
| (Height of Cover(m) : 4.3) | | | |
| Guardrail (Y/N) | No | | |
| Approach Road / Embankment General Rating | 6 | 7 | |

Upstream End

| Culvert Component | Last | Now | Explanation of Condition |
|---|-------|-----|--------------------------|
| Direction | E | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | |
| Headwall | X | X | |
| Collar | X | X | |

| Upstream End | | | | |
|---|-------|----------|----------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| Wingwalls (Shape :) | | X | X | |
| Cutoff Wall | | X | X | |
| Bevel End | | N | N | Water up to crown. |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 300 | | | |
| Scour Protection (Type : RIP RAP) (Avg. Rock Size(mm) :) | | N | N | (Riprap loosely placed. 2000/10/11) |
| Scour/Erosion | | N | N | |
| Beavers (Y/N) | Yes | | | Old dam visible |
| Upstream End General Rating | | 6 | 6 | (G.R. carried forward from 11/Oct/2000) |

Bridge Culvert Barrel

| Culvert Component | | Last | Now | Explanation of Condition |
|--|-------------|------|-----|--|
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1810, Type: SP) | | | | |
| Barrel Last Accessible Date | 11-Oct-2000 | | | (inlet 1826 x 1826, midspan 1820 x 1823, outlet 1808 x 1822. 2000/10/11) Viewed from D/S end, shape appears good.-12-Jun-2007 Water up to crown. |
| Special Features | | | | |
| Special Feature (Type :) | | | | |
| Special Feature (Type :) | | | | |
| Roof | | N | N | |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | 1 | | | |
| Percent Sag | | | | |
| Sidewall | | N | N | |
| Measured Span (mm) | | | | |
| Measured At Ring No. | | | | |
| Deflection (mm) | 3 | | | |
| Percent Deflection | | | | |
| Floor | | N | N | |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | N | N | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | N | N | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |

| Bridge Culvert Barrel | | | | |
|---|-------|----------|----------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1810, Type: SP) | | | | |
| Coating | | N | N | |
| Corrosion By Soil (Y/N) | | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | POS | | | (11/Oct/2000) |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 8 | 8 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 8 | 8 | |
| Icing (Y/N) | No | | | |
| Siltting (Y/N) | Yes | | | |
| Drift (Y/N) | Yes | | | |
| Barrel General Rating | | N | N | (G.R. was 9 from 11/Oct/2000.) |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | W | | Water over crown. |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 8 | N | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 300 | | | |
| Scour Protection | | 4 | N | Needs rock protection.-13-Jun-2007 |
| (Type : NATURAL) | | | | |
| (Avg. Rock Size(mm) :) | | | | |
| Scour/Erosion | | 7 | N | |
| Beavers (Y/N) | Yes | | | |
| Downstream End General Rating | | 8 | 4 | GR corrected and carried forward -13-Jun-2007 |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 7 | 7 | Water up to crown. |
| Bank Stability | | 7 | 7 | |
| HWM (m below Top of Culvert) | | | | HWM not visible. |
| Drift (Y/N) | Yes | | | Deadfall in channel. |

| Structure Usage | | | | |
|--|-----|----------|----------|--------------------------|
| | | Last | Now | Explanation of Condition |
| Channel Bottom Degrading/Aggrading | | | | |
| Beavers (Y/N) | Yes | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 7 | 7 | |

| Maintenance Recommendations | | | | | | | |
|---|------------------|--|---------------------------|---------------|-----------|-------------------|----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 55.6/55.6 | Sufficiency Rating (Last/Now) (%) | 67.4/63.0 | Est. Repl. Yr | 2044 | Maint. Req. (Y/N) | No |
| Special Comments for Next Inspection | | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Dave Lam | | Previous Assistant's Name | | | | |
| Next Inspection Date | 09-Dec-2013 | | Previous Inspection Date | 13-Jun-2007 | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | |
| Comment | | | | | | | |