| Bridge Culvert Inspection | | | | | | | | | | | | | | |
|---|--|----------------------|----------------|----------|---|---------------------|---|---------------|-----------------|-----------------------|-------|----------|--|--|
| Bridge File Num | ber | 81861 - | 1 Bridge Culve | rt | Billeg | CCUIV | Form 7 | | | CUL1 | | | | |
| Year Built 1994 | | | | | | | Lot No. | | | 4 | | | | |
| Bridge or Town Name GLEICHEN | | | | | | Inspector Name | | Garry Roberts | | | | | | |
| Located Over | rianio | | | | | Inspector Class | | BR CLS A | | | | | | |
| Located On | | | C1 32.421 | | | Assistant Name | | BK GLG A | | | | | | |
| Water Body Cl./Year | | | | | Assistant Class | | | | | | | | | |
| Navigabil. Cl./Year | | | | | | Inspection Date | | 03-Jan-2012 | | | | | | |
| | | | | | | Data Entry By | | Anne Roberts | | | | | | |
| | | | | | | Data Entry Date | | 05-Feb-2012 | | | | | | |
| , | | | | | | Reviewer Name | | Joel Wozney | | | | | | |
| Road Authority Alberta Tr Contract Main. Area CMA30 | | ransportation (7117) | | | | Review Date | | 05-Jan-2012 | | | | | | |
| Contract Main. Area CMA30 Clear Roadway/Skew 12 / 5 deg | | a (RHF) | | | | Dept. Reviewer Name | | | | | | | | |
| AADT/Year | CICOV | 2,800 / 2 | | | | | Dept. Review Date | | 06-Feb-2012 | | | | | |
| Road Classifica | tion | RAU-21 | | | | | | | <u> </u> | 00 1 00 2012 | | | | |
| Detour Length (| | 3 | 0.1 120 | | | | Follow-Up By | | | | | | | |
| Bridge Culvert | | | | | | | | | | | | | | |
| Number of Culv | | | 1 | | | | | | | | | | | |
| | Barrel | | Span | Rise (or | Dia.) | Туре | Length | | Corr. Profile | Pl./Slab Thickness | Shape | | | |
| 1 | MAIN | | - | 1800 | | MP | | 30 | | 75X25 | 2.8 | ROUND | | |
| Special Feature | ·s | | | | | | | 100 | | | ' | <u> </u> | | |
| Special Feature | | ment | | | | | | | | | | | | |
| • | | | | | | | | | | | | | | |
| | | | | | Uti | ilities (L | ocated | at) | | | | | | |
| Utility Attachme | | | | | | | | | 1 | | | | | |
| Telephone South ROW | | | | Gas | | | | 50 m | 0 m south of CL | | | | | |
| Power 1 line 110 m south | | | | | Munici | | N. | | | | | | | |
| Others 3 wire N R/W | | | | | Proble | m (Y/N) | No | | | | | | | |
| Remarks | | | | | | | . , | | | | | | | |
| | | | | A | | | ad / Embankment Explanation of Condition | | | | | | | |
| Harizantal Alian | mont | | | | Last 7 | Now 7 | Gradual curves with good sight distance. | | | | | | | |
| Horizontal Alignment | | | 8 | 7 | , 2.2.2.2. 33. 135 mm. 3334 olgin diotalists. | | | | | | | | | |
| Vertical Alignment Roadway Width (m) | | 12.100 | | 0 | | | | | | | | | | |
| Embankment | | | | | 7 | 7 | | | | | | | | |
| Sideslope (| ·1) | | 4.0 | | | | 1 | | | | | | | |
| | · · | 1 5) | 4.0 | | | | - | | | | | | | |
| Guardrail (Y/N) | (Height of Cover(m) : 1.5) Guardrail (Y/N) Yes | | | | | | | | | | | | | |
| Approach Roa | d / Emł | oankmer | nt General Rat | ina | 7 | 7 | | | | | | | | |
| | , <u>_</u> | | | 9 | - | | om End | | | | | | | |
| Culvert Compo | nen+ | | | | Lact | Now | Explan | nation of | Condi | tion | | | | |
| Direction | , iiGiit | | | | N | INOW | LAPIAI | iation or | Contai | ш | | | | |
| End Treatment Others, None) | (Concre | ete, Stee | I, STEEL | | 11 | | - | | | | | | | |
| Headwall | | | | | Х | Х | | | | | | | | |
| Collar | Collar | | | Х | X | | | | | | | | | |
| Wingwalls | | X | X | | | | | | | | | | | |
| (Shape:) | | | | | 1 | | | | | | | | | |
| (Snape:) Cutoff Wall | | | | Х | X | | | | | | | | | |
| Jaton vvan | | | | | | | | | | | | | | |

| | | | Upstre | am End |
|--|--------------------|----------|--------|------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | 7 | 7 | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | | | | |
| Above/Below (mm) | 400 | | | |
| Scour Protection | | 7 | 7 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 7 | 7 | |
| | | | | |
| Beavers (Y/N) | No | | | |
| Unatroom End Conoral Dating | | 7 | 7 | |
| Upstream End General Rating | | ' | 7 | |
| | | Brid | dge Cu | lvert Barrel |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, S | pan (mm | n): | , Rise (mm): 1800, Type: MP) |
| Barrel Last Accessible Date | 03-Jan-2012 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | 8 | 7 | Estimate |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | 0 | | | |
| Percent Sag | 2 | | | |
| Sidewall | | 8 | 7 | |
| Measured Span (mm) | 1750 | | | |
| Measured At Ring No. | 2 | | | |
| Deflection (mm) | 50 | | | |
| Percent Deflection | 2 | | | |
| Floor | _ | N | N | 300mm silt |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 8 | 8 | |
| Separation (mm) | 40 | | | |
| Longitudinal Seams | | Х | Х | |
| Total No. of Cracked Rings | | | | - |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 7 | 7 | |
| Corrosion By Soil (Y/N) | No | | | 1 |
| Corrosion By Water (Y/N) | No | | | |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | No | | | |

| | | Brid | ige Cu | Ivert Barrel |
|---|---------------------------------------|-------|-----------|------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | n (mm | <u>):</u> | , Rise (mm): 1800, Type: MP) |
| Fish Passage Adequacy | | Х | 5 | |
| Baffle | | Х | Х | |
| (Type:) | | | | |
| Waterway Adequacy | | 8 | 7 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 8 | 7 | |
| | | D | ownstr | ream End |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | S | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | Х | X | |
| Collar | | X | X | |
| Wingwalls | | | Х | |
| (Shape:) | | | | |
| Cutoff Wall | | Х | Х | |
| Bevel End | | Х | Х | |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 300 | | | |
| Scour Protection | | 7 | 7 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 7 | 7 | |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratin | ng | 7 | 7 | |
| | | S | tructu | re Usage |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 8 | 7 | |
| Bank Stability | | | 7 | |
| HWM (m below Top of Culvert) | <u> </u> | | | Hwm not visible. |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | AGGRADING | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : | · · · · · · · · · · · · · · · · · · · | | | |
| (Fish Compensation Measure 2 : | NONE) | | | |
| Channel General Rating | | 7 | 7 | |

| | | Mainte | enance Recommen | dations | | | | | |
|--|-------------|----------------------|-----------------|------------------------|---------------|------|---------------|-----------|-------|
| Inspector Recommendations | Year | Inspector Comments | | Department Comm | nents | | Target Year | Est. Cost | Cat # |
| SHOTCRETE REPAIRS | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | } | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| OTHER ACTION | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | low) 88.9/7 | 77.8 Sufficiency Rat | ing (Last/Now) | 84.3/75.2 | Est. Repl. Yr | 2038 | Maint. Re | qd. (Y/N) | No |
| Special Comments for Next Inspection | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | Date | | E | Stimated Tota | 1 0 | |
| Proposed Long-Term Strategy | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | |
| Proposed Action | | | | | | | | | |
| Previous Inspector's Name | Jason Rusu | | Previous | Assistant's Name | | | | | |
| Next Inspection Date | 03-Apr-2015 | | Previous | Inspection Date | 15-Oct-2008 | | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | | | |
| Comment | | | | | | | | | |