

Bridge Culvert Inspection			
Bridge File Number	81885 -1 Bridge Culvert	Form Type	CUL1
Year Built	1999	Lot No.	4
Bridge or Town Name	MILK RIVER	Inspector Name	Jason Rusu
Located Over	2ND ORDER TRIBUTARY TO VERDIGRIS COULEE, 1.12.2.1, WATERCRS-ST	Inspector Class	BR CLS A
Located On	4:02 R1 26.964;4:02 L1 27.096	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	23-Mar-2013
Legal Land Location	SE SEC 17 TWP 3 RGE 16 W4M	Data Entry By	Lauren Korte
Longitude, Latitude	-112:06:55, 49:12:14	Data Entry Date	11-Apr-2013
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Garry Roberts
Contract Main. Area	CMA24	Review Date	07-Apr-2013
Clear Roadway/Skew	24.8 / 8 deg. (RHF)	Dept. Reviewer Name	Tim Davies
AADT/Year	2,840 / 2012 (A)	Dept. Review Date	22-Apr-2013
Road Classification	RFD-412.4-130	Follow-Up By	
Detour Length (km)	1		

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2700	MP	82	125X26	2.8,2.8,2.8	ROUND
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments			
Telephone		Gas	
Power	West and East Row.	Municipal	
Others		Problem (Y/N)	No
Remarks			

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	
Vertical Alignment		8	8	
Roadway Width (m)	24.800			
Embankment		8	8	
Sideslope ( __:1)	5.0			
(Height of Cover(m) : 1.8)				
Guardrail (Y/N)	No			
<b>Approach Road / Embankment General Rating</b>		<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
Direction		W		West.
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		8	8	
Collar		8	8	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		N	N	Buried.

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		8	8	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	400			
Scour Protection		8	8	
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>300</b> )				
Scour/Erosion		8	8	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>8</b>	<b>8</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : <b>1</b> , Primary Span, Location Code: <b>MAIN</b> , Span (mm): , Rise (mm): <b>2700</b> , Type: <b>MP</b> )				
Barrel Last Accessible Date	23-Mar-2013			
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		8	8	Inward.
Measured Rise (mm)	2720			
Measured At Ring No.	5			
Sag (mm)	20			
Percent Sag	0			
Sidewall		8	8	Inward.
Measured Span (mm)	2670			
Measured At Ring No.	5			
Deflection (mm)	30			
Percent Deflection	0			
Floor		8	8	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		8	8	
Separation (mm)	50			
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		7	7	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	No			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2700, Type: MP)				
Fish Passage Adequacy		7	7	
Baffle		X	X	
(Type : )				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>8</b>	<b>8</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		East.
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		8	8	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		N	N	
Bevel End		8	8	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	400			
Scour Protection		8	8	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		8	8	
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>8</b>	<b>8</b>	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		7	7	
HWM (m below Top of Culvert)	2.0			No visible HWM.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	AGGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>7</b>	<b>7</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>88.9/88.9</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>84.1/84.0</b>	Est. Repl. Yr	2053	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Garry Roberts		Previous Assistant's Name				
Next Inspection Date	23-Dec-2014		Previous Inspection Date	17-Jun-2011			
Inspection Cycle (Default) (months)	21						
Comment							