

| Bridge Culvert Inspection | | | | |
|---------------------------|------------------------------|--|---------------------|---------------|
| Bridge File Number | 81964 -1 Bridge Culvert | | Form Type | CUL1 |
| Year Built | 1994 | | Lot No. | 4 |
| Bridge or Town Name | DOROTHY | | Inspector Name | Jason Saly |
| Located Over | TRAIL-ANIMAL, OVER SP | | Inspector Class | BR CLS A |
| Located On | 570:01 C1 11.499 | | Assistant Name | |
| Water Body Cl./Year | | | Assistant Class | |
| Navigabil. Cl./Year | | | Inspection Date | 26-Nov-2010 |
| Legal Land Location | SE SEC 9 TWP 27 RGE 17 W4M | | Data Entry By | Marcia Chavez |
| Longitude, Latitude | -112:20:11, 51:17:09 | | Data Entry Date | 11-Jan-2011 |
| Road Authority | Alberta Transportation (AIT) | | Reviewer Name | John O'Brien |
| Contract Main. Area | CMA21 | | Review Date | 12-Dec-2010 |
| Clear Roadway/Skew | 9.4 / -18 deg. (LHF) | | Dept. Reviewer Name | Chris Black |
| AADT/Year | 450 / 2009 (A) | | Dept. Review Date | 11-Jan-2011 |
| Road Classification | RCU-209-110 | | Follow-Up By | |
| Detour Length (km) | 20 | | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 2200 | MP | 29 | 125X26 | 2.8 | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Posting Information

| | | | | | | | | | | | | |
|--------------------------------------|--------------|----|---------------|--|------------------|----|------|----|---------------|--|------------------|----|
| Required Vert. Clearance Posting (m) | | | | | | | | | | | | |
| Posted Vertical Clearance (Y/N) | | | | | | | | | | | | |
| Posted: | Lane | NB | On Bridge (m) | | In Advance (Y/N) | No | Lane | SB | On Bridge (m) | | In Advance (Y/N) | No |
| Remarks | Not Required | | | | | | | | | | | |

Utilities (Located at)

| | | | | | | | | | | | | |
|---------------------|-------------------|--|--|--|--|---------------|----|--|--|--|--|--|
| Utility Attachments | | | | | | | | | | | | |
| Telephone | | | | | | Gas | | | | | | |
| Power | 1 line South R/W. | | | | | Municipal | | | | | | |
| Others | | | | | | Problem (Y/N) | No | | | | | |
| Remarks | | | | | | | | | | | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|-------|----------|----------|--------------------------|
| Horizontal Alignment | | 9 | 8 | Farm access. |
| Vertical Alignment | | 9 | 8 | |
| Roadway Width (m) | 9.400 | | | |
| Embankment | | 8 | N | Snow covered. |
| Sideslope (___:1) | 3.0 | | | |
| (Height of Cover(m) : 1) | | | | |
| Guardrail (Y/N) | Yes | | | |
| Approach Road / Embankment General Rating | | 9 | 8 | |

Upstream End

| Culvert Component | Last | Now | Explanation of Condition |
|---|-------|-----|--------------------------|
| Direction | N | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | |
| Headwall | X | X | |
| Collar | X | X | |

| Upstream End | | | | |
|---|-------------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 6 | 6 | Minor bend at roof. |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 400 | | | |
| Scour Protection | | 7 | N | Snow covered. |
| (Type :) | | | | |
| (Avg. Rock Size(mm) :) | | | | |
| Scour/Erosion | | 7 | N | Snow covered. |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | 6 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2200, Type: MP) | | | | |
| Barrel Last Accessible Date | 26-Nov-2010 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 7 | 7 | Not measured due to ice. |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | | | | Est. same as sidewall - 2% |
| Percent Sag | 2 | | | |
| Sidewall | | 8 | 7 | Span measured at N end = 2159 - 41mm=1.9%; Midpt = 2195 - 5mm; S end = 2193 - 7mm. |
| Measured Span (mm) | 2159 | | | |
| Measured At Ring No. | | | | |
| Deflection (mm) | 41 | | | |
| Percent Deflection | 2 | | | |
| Floor | | N | N | Ice. |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 7 | 6 | |
| Separation (mm) | 50 | | | |
| Longitudinal Seams | | X | X | |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 7 | 6 | Mild corrosion water and soil |
| Corrosion By Soil (Y/N) | Yes | | | |
| Corrosion By Water (Y/N) | Yes | | | |

| Bridge Culvert Barrel | | | | |
|---|------|----------|----------|--------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2200, Type: MP) | | | | |
| Camber POS/ZERO/NEG | ZERO | | | |
| Ponding (Y/N) | Yes | | | (0.8m. 19Feb2009). |
| Fish Passage Adequacy | | 5 | 5 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 5 | 5 | |
| Icing (Y/N) | No | | | (400mm deep. 6/5/04). |
| Silting (Y/N) | Yes | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 7 | 7 | |

| Downstream End | | | | |
|---|-------|----------|----------|-----------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | S | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 7 | 7 | Log across outlet, used as fence. |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 400 | | | |
| Scour Protection | | 7 | N | Snow covered. |
| (Type :) | | | | |
| (Avg. Rock Size(mm) :) | | | | |
| Scour/Erosion | | 7 | N | Snow covered. |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 7 | 7 | |

| Structure Usage | | | | |
|-------------------------|----|------|-----|---|
| | | Last | Now | Explanation of Condition |
| Grade Separation | | | | |
| Road Alignment | | X | 7 | Site handles drainage also. Dirt on floor. |
| Roadway Surface | | 7 | 7 | |
| (Type : ACP) | | | | |
| Icing (Y/N) | No | | | |
| Traffic Safety Features | | X | X | |
| Type | | | | |
| Lighting | | X | X | |
| Barrel Leakage (Y/N) | No | | | |

| Structure Usage | | | | |
|--|-----|----------|----------|---|
| | | Last | Now | Explanation of Condition |
| Drainage | | 4 | 5 | (Set too low and ponds water. 19Feb2009). |
| Structure In Use (Y/N) | Yes | | | |
| Grade Separation General Rating | | 4 | 5 | |

| Maintenance Recommendations | | | | | | | |
|---|--|--|---------------------------|---------------|-----------|-------------------|----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 77.8/77.8 | Sufficiency Rating (Last/Now) (%) | 67.9/67.3 | Est. Repl. Yr | 2034 | Maint. Req. (Y/N) | No |
| Special Comments for Next Inspection | Cattlepass only useable after prolonged dry period. | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | 2006.10.25 Crown quarter, remove underpass when next upgrading occurs, unless required for drainage. | | | | | | |
| On 3-Year Program (Y/N) | N | | | | | | |
| Proposed Action | 2006.10.25 Alley fencing could be removed immediately as it is not being used. | | | | | | |
| Previous Inspector's Name | Garry Roberts | | Previous Assistant's Name | | | | |
| Next Inspection Date | 26-Feb-2014 | | Previous Inspection Date | 19-Feb-2009 | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | |
| Comment | | | | | | | |