| | | | | | Brida | a Culve | ert Insp | ection | | | | | |
|---|----------|-----------|---------------------------------------|--------------|-----------------|-----------|--------------------------------|-----------------------|-------------|-----------------|-----------------------|-------|--|
| Bridge File Nur | mber | 85035 - | 85035 -1 Bridge Culvert | | | | Form Type | | CULM | | | | |
| Year Built | | 2000 | | | | Lot No. | | | 1 | | | | |
| Bridge or Towr | Name | | OOK | | | | Inspector Name | | | Eric Carcoux | | | |
| Located Over | ritarrio | | RDER TRIBUTA | | Inspector Class | | | BR CLS A | | | | | |
| Locator Cvoi | | WASKA | TENAU CREE | | 1, | | Assistant Name | | | DI OLO A | | | |
| Located On | | | CRS-ST | | | | | ant Class | | | | | |
| Located On | // | 63:00 C | 1 30.191 | | | | | tion Date | | 13-Jan-2012 | | | |
| Water Body Cl | | | | | | | | | | Theresa Lacusta | | | |
| Navigabil. Cl./\ | | NE CEC | | | | | Data Entry By Data Entry Date | | | 17-Jan-2012 | | | |
| Legal Land Loc | | | | | Reviewer Name | | | Arnold Assenheimer | | | | | |
| | | | | 08, 54:17:36 | | | | | Review Date | | | | |
| Road Authority Alberta Tra Contract Main. Area CMA07 | | | Transportation | (AII) | | | Dept. I | Reviewer | Name | Brent Herrick | | | |
| | | - | deg. (RHF) | | | | | Review Da | | 18-Jan-2012 | | | |
| Clear Roadway | // Skew | | 2010 (A) | | | | | -Up By | | | | | |
| Road Classifica | ation | RAU-21 | · · · · · · · · · · · · · · · · · · · | | | | - | | | | | | |
| Detour Length | | 3 | 1.0-110 | | | | | | | | | | |
| Bridge Culver | | | | | | | | | | | | | |
| Number of Cul | | | 2 | | | | | | | | | | |
| Pipe # | Barrel | | Span | Rise (or D | Dia.) | Туре | | Length | | Corr. Profile | Pl./Slab Thickness | Shape | |
| 1 | MAIN | | - | 1200 | | MP | | 31.4 | | 68X13 | 2.8 | ROUND | |
| 2 | MAIN | | - | 1200 | | MP | | 31.4 | | 68X13 | 2.8 | ROUND | |
| Special Feature | es | | | | | | | | | | | | |
| Special Feature Utility Attachme | | ment | | | Uti | lities (L | _ocated | at) | | | | | |
| Telephone | | | | | | | Gas | | | | | | |
| Power | | | | | | | Munici | nal | | | | | |
| Others | | | | | | | | m (Y/N) | No | | | | |
| Remarks | | | | | | | | , | | | | | |
| | | | | Ар | proac | ch Road | d / Emb | ankment | | | | | |
| | | | | | Last | Now | Explai | nation of | Condi | tion | | | |
| Horizontal Alig | nment | | | | | 8 | No BF | No BF tags installed. | | | | | |
| Vertical Alignm | ent | | | | 8 | 8 | | | | | | | |
| Roadway Widt | h (m) | | 10.700 | | | | | | | | | | |
| Embankment | | | | | 8 | 8 | | | | | | | |
| Sideslope (_ | _:1) | | 4.0 | | | | | | | | | | |
| (Height of Co | • | : 1.1) | | | | | | | | | | | |
| Guardrail (Y/N) |) | · | No | | | | | | | | | | |
| Approach Roa | ad / Eml | bankmer | nt General Rat | ing | 8 | 8 | | | | | | | |
| | | | | | | Upstre | am Enc | | | | | | |
| Culvert Comp | onent | | | | Last | Now | Explai | nation of | Condi | tion | | | |
| (Pipe # : 1, Sp | an Typ | e: Prima | ry Span) | | | | | | | | | | |
| Direction End Treatment | (Concre | ete, Stee | I. STFFI | | W | | North | oipe. | | | | | |
| Others, None) Headwall | (5011011 | | | | X | Х | | | | | | | |
| Collar | | | | | X | X | | | | | | | |
| Collai | | | | | ^ | ^ | | | | | | | |

85035 -1 Bridge Culvert

| | | | Upstre | am End |
|---|----------------------|------|--------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe #: 1, Span Type: Primary | / Span) | | | |
| Wingwalls | | Х | X | |
| (Shape:) | | | | |
| Cutoff Wall | | Х | X | |
| Bevel End | | 4 | 5 | |
| Heaving (mm) | 100 | | | |
| Invert Above/Below Stream Bed | | | | |
| Above/Below (mm) 0 | | | _ | |
| Scour Protection | | | 5 | |
| (Type : NATURAL) | | | | |
| (Avg. Rock Size(mm):) | | | | |
| Scour/Erosion | | 5 | 5 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 4 | 5 | |
| | | Brio | dae Cu | Ivert Barrel |
| Culvert Component | | 1 | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | | | , Rise (mm): 1200, Type: MP) |
| Barrel Last Accessible Date | 13-Jan-2012 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | 4 | 4 | |
| Measured Rise (mm) | 1100 | | | At centerline. |
| Measured At Ring No. | | | | A COMOMING. |
| Sag (mm) | 100 | | | |
| Percent Sag | 8 | | | |
| Sidewall | | 3 | 3 | Random perforations in sidewall. |
| Measured Span (mm) | 1340 | | | At centerline. |
| Measured At Ring No. | | | | 7 to other mo. |
| Deflection (mm) | 140 | | | |
| Percent Deflection | 12 | | | |
| Floor | | 3 | 3 | Heavy scaling, loss of section - photo. |
| Bulge (mm) | 0 | | | Isolated perforations. |
| Measured At Ring No. | | | | isolated periorations. |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 5 | 5 | |
| Separation (mm) | 30 | | | |
| Longitudinal Seams | | 4 | 5 | Rivet seam. |
| Total No. of Cracked Rings 0 | | | | Rivet heads are rusting, corrosion @ seams. |
| Total No. of Rings with Two Cracked Seams | | | | Traver neads are rusting, comosion & scams. |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |

| Bridge Culvert Barrel | | | | | | | | | |
|---|----------------------|-------|----------------|-------------------------------|--|--|--|--|--|
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| (Pipe # : 1, Primary Span, Locat | tion Code: MAIN, Spa | n (mm | <u>):</u> | , Rise (mm): 1200, Type: MP) | | | | | |
| Coating | | 3 | 3 | Heavy scaling & perforations. | | | | | |
| Corrosion By Soil (Y/N) | Yes | | | | | | | | |
| Corrosion By Water (Y/N) | Yes | | | | | | | | |
| Camber POS/ZERO/NEG | NEG | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | |
| Fish Passage Adequacy | | 6 | 4 | Outlet above streambed. | | | | | |
| Baffle | | Х | Х | | | | | | |
| (Type:) | | | | | | | | | |
| Waterway Adequacy | | 6 | 6 | | | | | | |
| Icing (Y/N) | No | | | | | | | | |
| Silting (Y/N) | No | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | |
| Barrel General Rating | | 3 | 3 | | | | | | |
| | | D | ownstr | ream End | | | | | |
| Culvert Component | | | | Explanation of Condition | | | | | |
| (Pipe # : 1, Span Type: Primary | / Span) | | | , <u> </u> | | | | | |
| Direction | 1 | E | | North pipe. | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | _ | | | | | | | |
| Headwall | | X | X | | | | | | |
| Collar | | Х | Х | | | | | | |
| Wingwalls | | Х | X | | | | | | |
| (Shape:) | | | | | | | | | |
| Cutoff Wall | | Х | Х | | | | | | |
| Bevel End | | 4 | 5 | | | | | | |
| Heaving (mm) | 50 | | | | | | | | |
| Invert Above/Below Stream Bed | ABOVE | | | | | | | | |
| Above/Below (mm) | 500 | | | | | | | | |
| Scour Protection | | 5 | 5 | | | | | | |
| (Type : NATURAL) | | | | | | | | | |
| (Avg. Rock Size(mm):) | | | | | | | | | |
| Scour/Erosion | | 5 | 5 | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| Downstream End General Ratio | ng | 4 | 5 | | | | | | |
| | | | Up <u>stre</u> | am End | | | | | |
| Culvert Component | | 1 | | Explanation of Condition | | | | | |
| (Pipe # : 2, Span Type: Second | ary Span) | | | | | | | | |
| Direction | | W | | South pipe. | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | |
| Headwall | | Х | Х | | | | | | |
| Collar | | Х | Х | | | | | | |

85035 -1 Bridge Culvert

| | | | Upstre | eam End |
|--|----------------------|------|--------|----------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Span Type: Second | ary Span) | | | |
| Wingwalls | | X | X | |
| (Shape:) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 4 | 5 | |
| Heaving (mm) | 50 | | | |
| Invert Above/Below Stream Bed | | | | |
| Above/Below (mm) | 0 | | | |
| Scour Protection | | | 5 | |
| (Type: NATURAL) | | | | |
| (Avg. Rock Size(mm):) | | | _ | |
| Scour/Erosion | | 5 | 5 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 4 | 5 | |
| | | Brio | dae Cu | llvert Barrel |
| Culvert Component | | | Now | Explanation of Condition |
| (Pipe # : 2, Secondary Span, Lo | cation Code: MAIN, S | | | , Rise (mm): 1200, Type: MP) |
| Barrel Last Accessible Date | 13-Jan-2012 | | • | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | 4 | 4 | |
| Measured Rise (mm) | 1115 | | | |
| Measured At Ring No. | | | | @ cl |
| Sag (mm) | 85 | | | |
| Percent Sag | 7 | | | |
| Sidewall | | 3 | 3 | |
| Measured Span (mm) | 1320 | | | |
| Measured At Ring No. | | | | @ cl |
| Deflection (mm) | 120 | | | |
| Percent Deflection | 10 | | | |
| Floor | | 4 | 4 | Heavy scaling / loss of section. |
| Bulge (mm) | 0 | | | Isolated perforations. |
| Measured At Ring No. | | | | - isolated periorations. |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 5 | 5 | |
| Separation (mm) 30 | | | | |
| Longitudinal Seams | | | 5 | Rivet seam. |
| Total No. of Cracked Rings | | 4 | | 1 |
| Total No. of Rings with Two Cracked Seams | | | | 1 |
| Min. Remaining Steel | | | | |
| Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |

| | | Brid | dge Cu | lvert Barrel |
|---|----------------------|----------|---------|----------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Secondary Span, Lo | cation Code: MAIN, S | Span (r | nm): | , Rise (mm): 1200, Type: MP) |
| Coating | | 3 | 3 | Heavy scaling / loss of section. |
| Corrosion By Soil (Y/N) | Yes | | | Isolated perforations. |
| Corrosion By Water (Y/N) | Yes | | | ' |
| Camber POS/ZERO/NEG | NEG | | | |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 6 | 4 | Outlet above streambed |
| Baffle | | Х | Х | |
| (Type:) | | | | |
| Waterway Adequacy | | 7 | 7 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 3 | 3 | |
| | | D | ownstr | ream End |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Span Type: Second | lary Span) | | | |
| Direction | | E | | South pipe |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | Х | X | |
| Collar | | Х | Х | |
| Wingwalls | | X | X | |
| (Shape:) | | | | |
| Cutoff Wall | | Х | Х | |
| Bevel End | | 4 | 4 | Bevel dented, end cap separated. |
| Heaving (mm) | 50 | | | |
| Invert Above/Below Stream Bed | ABOVE | | | |
| Above/Below (mm) | 500 | | | |
| Scour Protection | | 5 | 5 | |
| (Type: NATURAL) | | | | |
| (Avg. Rock Size(mm):) | | | | |
| Scour/Erosion | | 5 | 5 | |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratio | ng | 4 | 4 | |
| | | <u> </u> | Structu | re Usage |
| | | 1 | Now | Explanation of Condition |
| Channel (U/S and D/S) | I | Luot | 11011 | Explanation of containon |
| Alignment | | 5 | 5 | Skewed to openings @ both ends. |
| | | _ | _ | |
| Bank Stability | | 7 | 7 | |
| HWM (m below Top of Culvert) | | | | HWM not visible. |
| Drift (Y/N) No | | | | |

| Structure Usage | | | | | | | | | |
|---------------------------------------|-------|------|-----|--------------------------|--|--|--|--|--|
| | | Last | Now | Explanation of Condition | | | | | |
| Channel Bottom Degrading/Aggrading | NONE | | | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| (Fish Compensation Measure 1 : | NONE) | | | | | | | | |
| (Fish Compensation Measure 2 : | NONE) | | | | | | | | |
| Channel General Rating | | | 5 | | | | | | |
| | | | | | | | | | |

| | | | Maintenance R | ecommen | dations | | | | | |
|---|-------------|----------------------------|---------------------------|--------------------|------------------------|---------------|-------------------|----------------|-----------|-----|
| Inspector Recommendations | Year | Inspecto | or Comments | | Department Com | | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | • | | | • | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | 3 | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | |
| OTHER ACTION | 2012 | Replace | as part of HWY 63 twinnin | g. | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/N | low) 33.3/3 | Sufficiency Rating (Last/N | | /Now) | 45.2/39.8 | Est. Repl. Yr | st. Repl. Yr 2015 | | qd. (Y/N) | Yes |
| Special Assessment completed in 2006. Comments for Next Inspection | | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | Estimated Tota | 1 0 | |
| Proposed Long-Term Strategy | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name | Todd Warsha | wski | | s Assistant's Name | | | | | | |
| Next Inspection Date | 13-Oct-2013 | | | Previous | Inspection Date | 02-Mar-2010 | | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | | | | |
| Comment | | | | | | | | | | |