

Bridge Culvert Inspection				
Bridge File Number	08565 -1 Bridge Culvert		Form Type	CUL1
Year Built	1967		Lot No.	4
Bridge or Town Name	CASTOR		Inspector Name	Owen Salava
Located Over	CASTOR CREEK, 5.20, WATERCRS-ST		Inspector Class	BR CLS A
Located On	861:02 C1 8.672		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	13-Sep-2012
Legal Land Location	SW SEC 26 TWP 38 RGE 14 W4M		Data Entry By	Marcia Chavez
Longitude, Latitude	-111:54:34, 52:17:45		Data Entry Date	02-Oct-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	John O'Brien
Contract Main. Area	CMA21		Review Date	27-Sep-2012
Clear Roadway/Skew	12 /		Dept. Reviewer Name	Andrew Smikles
AADT/Year	60 / 2011 (A)		Dept. Review Date	16-Oct-2012
Road Classification	RCU-209G-90		Follow-Up By	
Detour Length (km)	3			

Bridge Culvert Information								
Number of Culverts		1						
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	PI./Slab Thickness	Shape
1	MAIN	-	3962	SP	54.9	152X51	3.5	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)			
Utility Attachments			
Telephone	West side of road.		Gas
Power	3 wires 30m East of c/l.		Municipal
Others			Problem (Y/N) No
Remarks			

Approach Road / Embankment				
		Last	Now	Explanation of Condition
Horizontal Alignment		8	8	Sag curve over culvert with good visibility.
Vertical Alignment		7	7	
Roadway Width (m)	12.000			
Embankment		5	5	Road drains to sag, down both slopes causing erosion above barrel.
Sideslope (_ :1)	1.5			
(Height of Cover(m) : 5.6)				
Guardrail (Y/N)	Yes			West slope, too low - photo. 400mm to center.
Approach Road / Embankment General Rating		7	7	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		8	8	
Collar		8	8	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		N	N	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		6	6	
Heaving (mm)	200			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	600			
Scour Protection		7	7	Rock washed into bevel. No problem.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 400)				
Scour/Erosion		7	7	
Beavers (Y/N)	Yes			Remains of dam 10m U/S.
Upstream End General Rating		6	6	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1 , Primary Span, Location Code: MAIN , Span (mm): , Rise (mm): 3962 , Type: SP)				
Barrel Last Accessible Date	27-Jun-2006			Water 0.8m deep. Viewed from ends & to R3, looks ok.
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		6	N	Roof line looks good.
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)	0			
Percent Sag				
Sidewall		5	N	(2,-4081, 4-4175, 6-4180, 8-4200. 27/June/2006).
Measured Span (mm)	4200			
Measured At Ring No.	8			
Deflection (mm)	238			
Percent Deflection	6			
Floor		N	N	400mm silt.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		N	N	
Separation (mm)	0			
Longitudinal Seams		N	N	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	Yes			
				1N
Coating		4	4	Rust on sidewall through bolt holes. Deep pitting in haunches, dents easily.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 3962, Type: SP)				
Ponding (Y/N)	No			
Fish Passage Adequacy		5	4	Blocked by riprap in barrel at inlet.
Baffle		X	X	
(Type :)				
Waterway Adequacy		7	7	Local farm says floods to approx 2m from roof.
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		N	N	G.R. was "5" from 27June2006.
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		6	6	
Heaving (mm)	150			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	600			
Scour Protection		5	5	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 400)				
Scour/Erosion		5	5	
Beavers (Y/N)	No			
Downstream End General Rating		5	5	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		6	6	
Bank Stability		7	7	
HWM (m below Top of Culvert)	2.0			Approximate based on neighbouring farmer.
Drift (Y/N)	Yes			
Channel Bottom Degrading/Aggrading	DEGRADING			
Beavers (Y/N)	Yes			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		6	6	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	55.6/55.6	Sufficiency Rating (Last/Now) (%)	64.5/58.5	Est. Repl. Yr	2021	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Owen Salava		Previous Assistant's Name				
Next Inspection Date	13-Dec-2015		Previous Inspection Date	28-Aug-2009			
Inspection Cycle (Default) (months)	39						
Comment							