| | | | | | Bridg | e Culve | ert Inspection | | | | | | |
|---|-----------|-----------|----------------|-----------------|-----------------|--------------|--|-----------------|---------------|-----------------------|--------|--|--|
| Bridge File Nur | nber | 86145 - | | | Form Type | | CULM | | | | | | |
| Year Built | 2008 | | | | | | Lot No. | | 4 | | | | |
| Bridge or Town Name | | | | | | Inspector Na | me | Brian Pientsch | | | | | |
| Located Over WATERCOURSE, \ | | | | , WATERCRS-NI | | | Inspector Class | | BR CLS A | | | | |
| Located On 695:04 C1 9.293 | | | | | | | Assistant Name | | 7.1.0207. | | | | |
| Water Body Cl./Year | | | | Assistant Class | | | | | | | | | |
| Navigabil. Cl./Year | | | | | Inspection Da | | | | 19-Mar-2013 | | | | |
| Legal Land Location SE SEC 30 TWP 101 RGE 23 W5 | | | | | · | | | Theresa Lacusta | | | | | |
| Longitude, Latitude -117:45:17, 57:47:18 | | | | | Data Entry Data | | | | 09-Apr-2013 | | | | |
| Road Authority Alberta Transportation (AIT) | | | | | | Reviewer Na | | Eric Carcoux | | | | | |
| Contract Main. Area CMA01 | | | | (/ / | | | | | 03-Apr-2013 | | | | |
| Clear Roadway/Skew 9 / 12 deg. (RHF) | | | | | | | Dept. Reviewer Name | | 007101 | | | | |
| AADT/Year | 7 OROW | 100 / 20 | | | | | Dept. Reviewer Name Dept. Review Date | | | | | | |
| Road Classifica | ation | RAU-20 | | | | | Follow-Up By | | | | | | |
| Detour Length | | 999 | .5 110 | | | | Tollow op by | ' | | | | | |
| Bridge Culvert | | | | | | | l | | | | | | |
| Number of Culv | | | 2 | | | | | | | | | | |
| Pipe # | Barrel | | Span | Rise (or | Dia.) | Туре | Leng | th | Corr. Profile | PI./Slab Thickness | Shape | | |
| 1 | MAIN | | | 2200 | | MP | 28.8 | | 125X26 | 2.8 | POLIND | | |
| 1 | | | - | 2200 | | | | | | | ROUND | | |
| 2 | MAIN | | - | 2200 | | MP | 28.8 | | 125X26 | 2.8 | ROUND | | |
| Special Feature | | | | | | | | | | | | | |
| Special Feature | es Comi | nent | | | | | | | | | | | |
| | | | | | Uti | ilities (L | ocated at) | | | | | | |
| Utility Attachme | ents | | | | | | | | | | | | |
| Telephone | Buried | d South o | ditch. | | | | Gas | | | | | | |
| Power | 4 wire | OHP bo | | | Municipal | | | | | | | | |
| Others | | | | | | | Problem (Y/N | I) No | | | | | |
| Remarks | | | | | | | | | | | | | |
| | | | | A | pproac | ch Road | d / Embankme | ent | | | | | |
| | | | | | Last | Now | Explanation | of Condi | tion | | | | |
| Horizontal Aligr | nment | | | | 8 | 8 | Bump over co | ulvert. | | | | | |
| Vertical Alignm | ent | | | | 7 | 7 | Signed both | directions | • | | | | |
| Roadway Width | n (m) | | 9.000 | | | | | | | | | | |
| Embankment | | | | | 8 | 8 | | | | | | | |
| Sideslope (| :1) | | 4.0 | | | | 1 | | | | | | |
| (Height of Co | | :) | | | | | 1 | | | | | | |
| Guardrail (Y/N) | | , | No | | | | | | | | | | |
| Approach Roa | id / Eml | bankmer | nt General Rat | ing | 7 | 7 | | | | | | | |
| | | | | | | Unetro | am End | | | | | | |
| Culvert Compo | onent | | | | Last | | Explanation | of Condi | tion | | | | |
| (Pipe # : 1, Sp | | e: Prima | rv Span) | | Last | 11011 | LAPIGNATION | OI OOIIGI | | | | | |
| Direction | <u> </u> | | ту орши | | N | | West pipe | | | | | | |
| End Treatment Others, None) | (Concre | ete, Stee | I, STEEL | | | | , wood pipo | | | | | | |
| Headwall | | | | | Х | Х | | | | | | | |
| Collar | | | | | Х | X | | | | | | | |
| Wingwalls | Wingwalls | | | | Х | X | | | | | | | |
| (Shape :) | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |

| | | | Upstre | am End |
|---|----------------------|-------|--------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe #: 1, Span Type: Primary | / Span) | | | |
| Cutoff Wall | | Х | X | |
| Bevel End | | 8 | 8 | |
| Heaving (mm) | 100 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 600 | | | |
| Scour Protection | | N | N | Snow covered. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 450) | | | | |
| Scour/Erosion | | N | N | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 8 | 8 | |
| | | Brio | dge Cu | Ivert Barrel |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | n (mm |): | , Rise (mm): 2200, Type: MP) |
| Barrel Last Accessible Date | 19-Mar-2013 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | 8 | 8 | No rise measurements due to ice on floor. |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | | | | |
| Percent Sag | | | | |
| Sidewall | | 8 | 8 | |
| Measured Span (mm) | 2198 | | | CL Deflection inward. |
| Measured At Ring No. | | | | |
| Deflection (mm) | 2 | | | |
| Percent Deflection | | | _ | |
| Floor | | N | N | ice covered |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | | | | |
| Circumferential Seams | I | 7 | 7 | |
| Separation (mm) | | | | |
| Longitudinal Seams | I | Х | X | |
| Total No. of Cracked Rings | | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 7 | 7 | Superficial rust lower half |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |

| Bridge Culvert Barrel | | | | | | | | | |
|---|----------------------|-------|-----|------------------------------|--|--|--|--|--|
| Culvert Component | | | | Explanation of Condition | | | | | |
| (Pipe #: 1, Primary Span, Loca | tion Code: MAIN, Spa | n (mm |): | , Rise (mm): 2200, Type: MP) | | | | | |
| Camber POS/ZERO/NEG | ZERO | | | | | | | | |
| Ponding (Y/N) | No | | | | | | | | |
| Fish Passage Adequacy | | 8 | 8 | | | | | | |
| Baffle | | Х | Х | | | | | | |
| | | 1 | 1 | | | | | | |
| | 1 | 7 | 7 | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| Drift (Y/N) | No | | | | | | | | |
| Fish Passage Adequacy | | 8 | 8 | | | | | | |
| | | | | ream End | | | | | |
| • | | Last | Now | Explanation of Condition | | | | | |
| | / Span) | | | | | | | | |
| | I | S | | | | | | | |
| Others, None) | STEEL | | | | | | | | |
| Headwall | | | X | | | | | | |
| Collar | | | X | | | | | | |
| Wingwalls | | | X | | | | | | |
| (Shape:) | | | | | | | | | |
| Cutoff Wall | | | X | | | | | | |
| Bevel End | | | 8 | | | | | | |
| | | | | | | | | | |
| Invert Above/Below Stream Bed | BELOW | | | | | | | | |
| Above/Below (mm) | 600 | | | | | | | | |
| | | | N | Snow covered | | | | | |
| | | | | | | | | | |
| | | 1 | 1 | | | | | | |
| Scour/Erosion | | | N | | | | | | |
| Beavers (Y/N) | No | | | | | | | | |
| Downstream End General Ratio | ng | | 8 | | | | | | |
| | | | | am End | | | | | |
| Culvert Component | | Last | Now | Explanation of Condition | | | | | |
| (Pipe # : 2, Span Type: Second | lary Span) | | | | | | | | |
| Direction | | N | | | | | | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | | | | | | |
| Headwall | | | Х | | | | | | |
| Collar | | | Х | | | | | | |
| Wingwalls | | | X | | | | | | |
| (Shape :) | | | | | | | | | |
| Cutoff Wall | | | X | | | | | | |

| | | | Upstre | eam End |
|---|----------------------|---------|--------|--|
| Culvert Component | | Last | Now | |
| (Pipe # : 2, Span Type: Second | lary Span) | | | |
| Bevel End | | | 8 | |
| Heaving (mm) | | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 600 | | | |
| Scour Protection | | | N | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 450) | | | | |
| Scour/Erosion | | | N | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | | 8 | |
| | | Brid | dae Cu | llvert Barrel |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Secondary Span, Lo | cation Code: MAIN, S | span (ı | | , Rise (mm): 2200, Type: MP) |
| Barrel Last Accessible Date | 19-Mar-2013 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type:) | | | | 1 |
| Special Feature | | | | |
| (Type:) | | | | |
| Roof | | 8 | 8 | No rise measurement -floor ice covered |
| Measured Rise (mm) | | | | The first measurement field feet and |
| Measured At Ring No. | | | | |
| Sag (mm) | | | | |
| Percent Sag | | | | |
| Sidewall | | 8 | 8 | |
| Measured Span (mm) | 2155 | | | CL CL |
| Measured At Ring No. | 2.00 | | | Deflection inward |
| Deflection (mm) | 45 | | | |
| Percent Deflection | | | | |
| Floor | | N | N | Ice covered |
| Bulge (mm) | | | | 100 0010100 |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | | | | |
| Circumferential Seams | | 7 | 7 | |
| Separation (mm) | | | | 1 |
| Longitudinal Seams | | Х | X | |
| Total No. of Cracked Rings | | , , | | |
| Total No. of Rings with Two | | | | |
| Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | | | | |
| Longitudinal Stagger (Y/N) | | | | |
| Coating | | 7 | 7 | Superficial rust lower half. |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | ZERO | | | |

| | | Brid | dge Cu | lvert Barrel |
|---|----------------------|---------|---------|--------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 2, Secondary Span, Lo | cation Code: MAIN, S | Span (r | nm): | , Rise (mm): 2200, Type: MP) |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 8 | 8 | |
| Baffle | | Х | Х | |
| (Type:) | | | | |
| Waterway Adequacy | | 7 | 7 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 8 | 8 | |
| | | D | ownstr | ream End |
| Culvert Component | | | | Explanation of Condition |
| (Pipe # : 2, Span Type: Second | ary Span) | | | |
| Direction | | S | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | Х | Х | |
| Collar | | Х | Х | |
| Wingwalls | | Х | Х | |
| (Shape :) | | | | |
| Cutoff Wall | | Х | X | |
| Bevel End | | 8 | 8 | |
| Heaving (mm) | | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) 600 | | | | |
| Scour Protection | | N | N | Snow covered |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 450) | | | | |
| Scour/Erosion | | N | N | |
| Beavers (Y/N) | No | | | |
| Downstream End General Ratio | ng | 8 | 8 | |
| | | 9 | Structu | re Usage |
| | | | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | 1 | |
| Alignment | | 9 | 9 | |
| Bank Stability | | 8 | 8 | |
| HWM (m below Top of Culvert) | 0.5 | | | Grass on fence across u/s row. |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | | | | stable |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : | NONE) | | | |
| (Fish Compensation Measure 2 : | NONE) | | | |
| Channel General Rating | | 9 | 9 | |

| | | | Mai | ntenance Recom | mendations | | | | | |
|--|------------|-----------------------------|-----------------|-------------------|------------------------|---------------|-------------|---------------|-----------|----|
| Inspector Recommendations | Yea | ar Ins | pector Comments | | Department Co | | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | 3 | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUT | OFF | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | |
| Structural Condition Rating (Last/N (%) | low) 88.9 | 88.9/88.9 Sufficiency R (%) | | Rating (Last/Now) | 84.8/84.8 | Est. Repl. Yr | 2053 | Maint. Re | qd. (Y/N) | No |
| Special Comments for Next Inspection | | | | | Department Comments | | | | | |
| Maintenance Reviewed By | | | | | Date | | E | stimated Tota | 1 0 | |
| Proposed Long-Term Strategy | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | |
| Proposed Action | | | | | | | | | | |
| Previous Inspector's Name Bria | | tsch | | Prev | vious Assistant's Name | | | | | |
| Next Inspection Date | 19-Jun-201 | 16 | | Prev | vious Inspection Date | 04-Dec-2012 | | | | |
| Inspection Cycle (Default) (months) | 39 | | | ' | | ' | | | | |
| Comment | | | | | | | | | | |