

| Bridge Culvert Inspection |  |  |                     |                |
|---------------------------|--|--|---------------------|----------------|
| Bridge File Number        | 86227 -1 Bridge Culvert                                      |  | Form Type           | CUL1           |
| Year Built                | 1975   |  | Lot No.             | 1              |
| Bridge or Town Name       | CULVERT ON TRIBUTARY TO CADOTTE RIVER ON HIGHWAY 986 NE OF P |  | Inspector Name      | Brian Pientsch |
| Located Over              | WATERCOURSE, WATERCRS-NI                                     |  | Inspector Class     | BR CLS A       |
| Located On                | 986:02 C1 39.306   |  | Assistant Name      | Clem Guenette  |
| Water Body Cl./Year       |  |  | Assistant Class     | BR CLS B       |
| Navigabil. Cl./Year       |  |  | Inspection Date     | 12-Mar-2013    |
| Legal Land Location       | NW SEC 35 TWP 86 RGE 17 W5M                                  |  | Data Entry By       | Lisa Fairhurst |
| Longitude, Latitude       | -116:34:35, 56:30:26   |  | Data Entry Date     | 08-Apr-2013    |
| Road Authority            | Alberta Transportation (AIT)                                 |  | Reviewer Name       | Eric Carcoux   |
| Contract Main. Area       | CMA02  |  | Review Date         | 08-Apr-2013    |
| Clear Roadway/Skew        | 9.9 /  |  | Dept. Reviewer Name |                |
| AADT/Year                 | 1,120 / 2012 (A)   |  | Dept. Review Date   |                |
| Road Classification       | RCU-209-110  |  | Follow-Up By        |                |
| Detour Length (km)        | 135  |  |                     |                |

**Bridge Culvert Information**

|                          |              |      |                |      |        |               |                    |       |
|--------------------------|--------------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts       | 1            |      |                |      |        |               |                    |       |
| Pipe #                   | Barrel       | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1                        | MAIN         | -    | 1200           | MP   | 80     | 125X26        | 2.8                | ROUND |
| Special Features         | BARREL ELBOW |      |                |      |        |               |                    |       |
| Special Features Comment |              |      |                |      |        |               |                    |       |

**Utilities (Located at)**

|                     |                             |               |           |
|---------------------|-----------------------------|---------------|-----------|
| Utility Attachments |                             |               |           |
| Telephone           |                             | Gas           |           |
| Power               | 1 wire o/h along South r/w. |               | Municipal |
| Others              |                             | Problem (Y/N) | No        |
| Remarks             |                             |               |           |

**Approach Road / Embankment**

|  | Last     | Now      | Explanation of Condition   |
|--|----------|----------|--|
| Horizontal Alignment                             | 7        | 7        | Curves south 500m East.  |
| Vertical Alignment                               | 7        | 6        | Sag curve  |
| Roadway Width (m)                                | 9.900    |          |  |
| Embankment                                       | 3        | 3        | (20x10m (l/w) slide over barrel d/s and 2 barrel section and invert have washed d/s. - photo 30x2x0.5m (lwd) erosion. - 01 Apr 2011)<br>Snow covered |
| Sideslope ( :1)                                  | 3.0      |          |  |
| (Height of Cover(m) : 10)                        |          |          |  |
| Guardrail (Y/N)                                  | Yes      |          |  |
| <b>Approach Road / Embankment General Rating</b> | <b>3</b> | <b>3</b> | GR carried forward   |

**Upstream End**

| Culvert Component                             | Last  | Now | Explanation of Condition                 |
|---|-------|-----|--|
| Direction                                     | S     |     | Unable to view or access inlet or outlet |
| End Treatment (Concrete, Steel, Others, None) | STEEL |     |  |
| Headwall                                      | X     | X   |  |
| Collar  | X     | X   |  |
| Wingwalls                                     | X     | X   |  |
| (Shape : )                                    |       |     |  |
| Cutoff Wall                                   | X     | X   |  |

| Upstream End  |             |          |          |  |
|---|-------------|----------|----------|--|
| Culvert Component   |             | Last     | Now      | Explanation of Condition   |
| Bevel End   |             | 3        | N        | (Detached from pipe (photo). 01 Apr 2011)  |
| Heaving (mm)  | 100         |          |          |  |
| Invert Above/Below Stream Bed   | ABOVE       |          |          |  |
| Above/Below (mm)  | 1000        |          |          |  |
| Scour Protection  |             | 4        | N        | (Erosion around pipe 0.5m back (photo). 01 Apr 2011)   |
| (Type : <b>NONE</b> )   |             |          |          |  |
| (Avg. Rock Size(mm) : )   |             |          |          |  |
| Scour/Erosion   |             | 4        | N        |  |
| Beavers (Y/N)   | Yes         |          |          | Dam at inlet (photo).  |
| <b>Upstream End General Rating</b>  |             | <b>3</b> | <b>3</b> | GR carried forward   |
| Bridge Culvert Barrel   |             |          |          |  |
| Culvert Component   |             | Last     | Now      | Explanation of Condition   |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1200, Type: MP) |             |          |          |  |
| Barrel Last Accessible Date   | 01-Apr-2011 |          |          |  |
| <b>Special Features</b>   |             |          |          |  |
| Special Feature   |             | 5        | N        | (2 vertical elbows near centre of pipe.- 01 Apr 2011)  |
| (Type : <b>BARREL ELBOW</b> )   |             |          |          |  |
| Special Feature   |             |          |          |  |
| (Type : )   |             |          |          |  |
| Roof  |             | 3        | N        | (Approx 8m from d/s.<br>2 barrel sections detached.-01 Apr 2011)   |
| Measured Rise (mm)  | 1065        |          |          |  |
| Measured At Ring No.  |             |          |          |  |
| Sag (mm)  | 135         |          |          |  |
| Percent Sag   | 11          |          |          |  |
| Sidewall  |             | 3        | N        | (Approx 8m from d/s.<br>2 barrel sections detached.-01 Apr 2011)   |
| Measured Span (mm)  | 1334        |          |          |  |
| Measured At Ring No.  |             |          |          |  |
| Deflection (mm)   | 134         |          |          |  |
| Percent Deflection  | 11          |          |          |  |
| Floor   |             | N        | N        |  |
| Bulge (mm)  |             |          |          |  |
| Measured At Ring No.  |             |          |          |  |
| Abrasion (Y/N)  | No          |          |          |  |
| Circumferential Seams   |             | 2        | N        | (Separated @ u/s bevel (photo).<br>18m d/s section completely detached from remainder of barrel (photo). -01 Apr 2011) |
| Separation (mm)   | 200         |          |          |  |
| Longitudinal Seams  |             | X        | X        |  |
| Total No. of Cracked Rings  |             |          |          |  |
| Total No. of Rings with Two Cracked Seams   |             |          |          |  |
| Min. Remaining Steel Between Cracks (mm)  |             |          |          |  |
| Proper Lap (Y/N)  |             |          |          |  |
| Longitudinal Stagger (Y/N)  |             |          |          |  |
| Coating   |             | 4        | N        | (Some pitting rust over 600 mm strip on floor. -01 Apr 2011)   |
| Corrosion By Soil (Y/N)   | No          |          |          |  |
| Corrosion By Water (Y/N)  | Yes         |          |          |  |
| Camber POS/ZERO/NEG   | POS         |          |          |  |
| Ponding (Y/N)   | No          |          |          |  |

| Bridge Culvert Barrel   |     |           |          |  |  |
|---|-----|-----------|----------|--|--|
| Culvert Component   |     | Last      | Now      | Explanation of Condition   |  |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1200, Type: MP) |     |           |          |  |  |
| Fish Passage Adequacy   |     | X         | X        | Likely not fish bearing stream.  |  |
| Baffle  |     | X         | X        |  |  |
| (Type : )   |     |           |          |  |  |
| Waterway Adequacy   |     | 3         | N        | (Channel degrading d/s partially from excessive outlet velocities.- 01 Apr 2011) |  |
| Icing (Y/N)   | No  |           |          |  |  |
| Silting (Y/N)   | No  |           |          |  |  |
| Drift (Y/N)   | Yes |           |          |  |  |
| <b>Barrel General Rating</b>  |     | <b>2</b>  | <b>2</b> | GR carried forward   |  |
| Downstream End  |     |           |          |  |  |
| Culvert Component   |     | Last      | Now      | Explanation of Condition   |  |
| Direction   |     | N         |          |  |  |
| End Treatment (Concrete, Steel, Others, None)   |     | STEEL     |          |  |  |
| Headwall  |     | X         | X        |  |  |
| Collar  |     | X         | X        |  |  |
| Wingwalls   |     | X         | X        |  |  |
| (Shape : )  |     |           |          |  |  |
| Cutoff Wall   |     | X         | X        |  |  |
| Bevel End   |     | 2         | N        | (Washed d/s detached (photo). - 01 Apr 2011)                                     |  |
| Heaving (mm)  | 0   |           |          |  |  |
| Invert Above/Below Stream Bed   |     |           |          |  |  |
| Above/Below (mm)  |     |           |          |  |  |
| Scour Protection  |     | 2         | N        | (Channel degrading d/s has caused slide over culvert. -01 Apr 2011)              |  |
| (Type : <b>NONE</b> )   |     |           |          |  |  |
| (Avg. Rock Size(mm) : )   |     |           |          |  |  |
| Scour/Erosion   |     | 2         | N        | (Slide over culvert -01 Apr 2011)  |  |
| Beavers (Y/N)   |     | Yes       |          | (Cutting lodged in barrel near d/s end. - 01 Apr 2011)                           |  |
| <b>Downstream End General Rating</b>  |     | <b>2</b>  | <b>2</b> | GR carried forward   |  |
| Structure Usage   |     |           |          |  |  |
|   |     | Last      | Now      | Explanation of Condition   |  |
| <b>Channel (U/S and D/S)</b>  |     |           |          |  |  |
| Alignment   |     | 5         | 5        | 60 deg curve d/s.  |  |
| Bank Stability  |     | 3         | 3        | Banks d/s steep and sloughing.   |  |
| HWM (m below Top of Culvert)  |     |           |          | HWM not visible.   |  |
| Drift (Y/N)   |     | Yes       |          |  |  |
| Channel Bottom Degrading/Aggrading  |     | DEGRADING |          | (Channel has degraded about 3m since culvert was installed.-09-Oct-2009 )        |  |
| Beavers (Y/N)   |     | Yes       |          |  |  |
| (Fish Compensation Measure 1 : <b>NONE</b> )  |     |           |          |  |  |
| (Fish Compensation Measure 2 : <b>NONE</b> )  |     |           |          |  |  |
| <b>Channel General Rating</b>   |     | <b>3</b>  | <b>3</b> |  |  |

| Maintenance Recommendations                       |                  |  |                           |                |           |                   |     |
|---|------------------|--|---------------------------|----------------|-----------|-------------------|-----|
| Inspector Recommendations                         | Year             | Inspector Comments                                     | Department Comments       | Target Year    | Est. Cost | Cat #             |     |
| SHOTCRETE REPAIRS                                 |                  |  |                           |                |           |                   |     |
| PLACE ADDITIONAL RIP RAP                          |                  |  |                           |                |           |                   |     |
| REMOVE DRIFT ACCUMULATION                         | 2013             | Remove dam from u/s bevel                              |                           |                |           |                   |     |
| INSTALL CONCRETE/STEEL LINING                     |                  |  |                           |                |           |                   |     |
| INSTALL STRUTS                                    |                  |  |                           |                |           |                   |     |
| INSTALL CONCRETE COLLAR/CUTOFF                    |                  |  |                           |                |           |                   |     |
| REPAIR SEAMS                                      |                  |  |                           |                |           |                   |     |
| OTHER ACTION                                      | 2013             | Replace as per 2009 Assessment report prepared by MPA. |                           |                |           |                   |     |
| OTHER ACTION                                      |                  |  |                           |                |           |                   |     |
| OTHER ACTION                                      |                  |  |                           |                |           |                   |     |
| OTHER ACTION                                      |                  |  |                           |                |           |                   |     |
| <b>Structural Condition Rating (Last/Now) (%)</b> | <b>22.2/22.2</b> | <b>Sufficiency Rating (Last/Now) (%)</b>               | <b>12.1/30.7</b>          | Est. Repl. Yr  | 2013      | Maint. Req. (Y/N) | Yes |
| Special Comments for Next Inspection              |                  |  | Department Comments       |                |           |                   |     |
| Maintenance Reviewed By                           |                  |  | Date                      |                |           | Estimated Total   | 0   |
| Proposed Long-Term Strategy                       |                  |  |                           |                |           |                   |     |
| On 3-Year Program (Y/N)                           |                  |  |                           |                |           |                   |     |
| Proposed Action                                   |                  |  |                           |                |           |                   |     |
| Previous Inspector's Name                         | Brian Pientsch   |  | Previous Assistant's Name | Lisbeth Medina |           |                   |     |
| Next Inspection Date                              | 12-Jun-2016      |  | Previous Inspection Date  | 01-Apr-2011    |           |                   |     |
| Inspection Cycle (Default) (months)               | 39               |  |                           |                |           |                   |     |
| Comment   |                  |  |                           |                |           |                   |     |